

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$0.00 Availability Date: 08/15/2011 Completion Date: 07/01/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: - County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: TIFIA-540(2) RE Phone Number: Cost Overrun/Underrun: 0% Letting Date: 04/21/2011 Work Began: 08/15/2011 Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%	
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 04/29/2013 Completion Date: 09/30/2016 Revised Completion Date: 11/12/2016 Last Estimate Thru: 12/31/2015 Last Estimate Paid: 01/27/2016		Route: - County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 2.17% Letting Date: 03/19/2013 Work Began: 04/29/2013 Estimated Completion: 11/12/2016 Scheduled Progress: 72% Actual Progress: 69.93%	
Contract Number: C203394 Physical Division: 5 Administrative Division: 5 Length: 4.009 miles Resident Engineer: Phillip J. Townsend Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Availability Date: 02/01/2015 Completion Date: 01/10/2020 Revised Completion Date: Last Estimate Thru: 12/31/2015 Last Estimate Paid: 12/29/2015		Route: I-885, NC-147, NC-98 US-70 County: Durham TIP Number: U-0071 Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0.55% Letting Date: 11/18/2014 Work Began: 02/26/2015 Estimated Completion: 01/10/2020 Scheduled Progress: 18% Actual Progress: 18.05%	
Contract Number: C203618 Physical Division: 5 Administrative Division: 5 Length: 25.28 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING & SHOULDER RECONSTRUCTION. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Availability Date: 03/02/2015 Completion Date: 04/29/2016 Revised Completion Date: Last Estimate Thru: 12/31/2015 Last Estimate Paid: 01/08/2016		Route: NC-157, NC-54, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 5.98% Letting Date: 11/18/2014 Work Began: 04/15/2015 Estimated Completion: 04/29/2016 Scheduled Progress: 79.5% Actual Progress: 83.58%	

Contract Number: DE00117 Physical Division: 5 Administrative Division: 5 Length: 0.54 miles Resident Engineer: Alan W. Shapiro, PE Location Description: VARIOUS Type of Work: MILL AND FILL Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$1,992,402.52 Availability Date: 08/03/2015 Completion Date: 04/30/2016 Revised Completion Date: Last Estimate Thru: 11/30/2015 Last Estimate Paid: 12/08/2015	Route: US-70 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 07/08/2015 Work Began: 10/20/2015 Estimated Completion: 04/30/2016 Scheduled Progress: 7.5% Actual Progress: 5.52%
Contract Number: DE00118 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Type of Work: CONSTRUCT MINI ROUNDABOUT AT SR 1407 AND BROAD ST Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Availability Date: 08/10/2015 Completion Date: 10/09/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: - County: Durham TIP Number: SS-4905BM Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/24/2015 Work Began: 08/14/2015 Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: DE00119 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST Type of Work: TRAFFIC SIGNAL INSTALLATION AT SR 1327 AND PEABODY Contractor Name: ALS OF NORTH CAROLINA, INC. Contract Amount: \$319,995.20 Availability Date: 07/13/2015 Completion Date: 03/11/2016 Revised Completion Date: Last Estimate Thru: 10/31/2015 Last Estimate Paid: 11/05/2015	Route: SR-1327, US-15BUS, US-501BUS County: Durham TIP Number: SS-4905BP, SS-4905BT Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0.9% Letting Date: 06/10/2015 Work Began: 10/19/2015 Estimated Completion: 03/11/2016 Scheduled Progress: 3.62% Actual Progress: 5.07%

Let est.	TIP Sub No.	Div	County	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
12/15	3605.3.02	5	DURHAM	Division annual needs contract	Install Signal with Pedestrian Crossing at Erwin/Randolph		Technical Committee 2/24/2016 Item 12		Signal should be operational this month waiting on Duke power
02/16	EB-5514	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
03/16	I-5307B	5	DURHAM	Division POC Let (DPOC)	I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM		\$300,000		Joint Replacement
03/16	W-5205V	5	DURHAM	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$1,200,000	\$150,000	Revising plans for cost reduction
04/16	W-5601E	5	DURHAM	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	08/15			Acquiring Easements
06/16	U-3308	5	DURHAM	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$32,200,000	\$3,869,000	
09/16	EB-4707B	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		Utilities to start relocation
09/16	I-5729	5	DURHAM	Division Design Raleigh Let (DDRL)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
09/16	C-5178	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCT SIDEWALKS		\$336,000		
09/16	C-5572	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
09/16	U-4726HM	5	DURHAM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
04/17	EB-4707A	5	DURHAM	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,150,000	\$1,534,000	Just Starting R/W phase - need to delay Let
04/17	C-5183B	5	DURHAM	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET CONSTRUCT SIDEWALKS IN DURHAM		\$1,254,000		
04/17	U-4726HJ	5	DURHAM	NON - DOT LET (Local)	DURHAM - RIDGE ROAD SPUR TRAIL FROM THE AMERICAN TOBACCO TRAIL TO BRIGGS AVENUE				
09/17	EB-5703	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
12/17	B-4943	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$700,000	\$92,000	
06/18	U-5745	5	DURHAM	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	05/17	\$855,000	\$150,000	single lane Roundabout Will not handle traffic
09/18	U-4724	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	5	DURHAM	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
06/19	U-4726HN	5	DURHAM	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	5	DURHAM	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTI ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	

Let est.	TIP Sub No.	Div	County	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
09/19	EB-5720	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,001,000		Technical Committee 2/24/2016 Item 12
10/19	B-5512	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
		5		city/NCDOT	city/NCDOT to build a new signal at US15/501 Bypass/Moreene		\$40,000		design
	SS-4905CO 44321.3.1	5		Division annual needs contract	install pedestrian accomodations at US 15/501 Business / Morehead		\$28,000		design
	SS4905CY 44515.3.1	5		Division annual needs contract	upgrade the traffic signal to flashing yellow arrow for University/Duke St.		\$25,000		design
06/18	W-5601EH	5	DURHAM	Division POC Let (DPOC)	Left-turn Lane on SR 1118 (Fayetteville Rd) at Cook Rd	05/17	\$500,000	\$100,000	Funding in late Jan.

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 2/24/2016 Item 12

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd St. NS/NCRR southwest of Hillsborough	P-4405 I, J Mar. 2016 P-4405 K Apr. 2016	Summer 2016	Initial environmental document completed, Limited ROW functions underway (I,J-70% RW complete, K-25% RW complete); 90% plans under review	\$536,319 \$177,513 \$761,200	ARRA - Rail, Segments will be separated for construction, Division Let
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.) in Orange Co.		Fall 2015	100% Complete, RTE Final Inspection pending	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety, Constr. By State Forces; Converted from 2-way to 4-way
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.	Spring 2016	Summer 2016	Utility coordination and R/W- 90% Complete	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	Feb. 2016	Oct, 2016	FHWA Construction Authorization pending	\$156,000 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed; Anticipated start date: Early 2016
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	FHWA Construction authorization approved	\$1,736,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed
U-5846	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W Jan. 2017	\$775,000	STIP, P3.0
U-5847	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W Jan. 2018	\$775,000	STIP, P3.0
U-5854	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W July 2016	\$775,000	STIP, P3.0
W-5601DJ 50138.1.115	Guardrail End Terminal Improvements on I-40 at various locations in Orange Co.	2/18/2016	6/10/2016	Design complete, let pending	\$162,000	Highway Safety Improvement Program, Division Let

Contract Number: C203028 Route: SR-1919
 Physical Division: 7 County: Orange
 TIP Number: U-2803
 Length: 0.809 miles Federal Aid Number:
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: SR-1919 (SMITH LEVEL RD) FROM ROCK HAVEN RD TO BRIDGE OVER MORGAN CREEK.
 Type of Work: WIDENING, GRADING, DRAINAGE, PAVING, AND SIGNALS.
 Contractor Name: YATES CONSTRUCTION CO., INC.
 Contract Amount: \$4,946,197.82 Cost Overrun/Underrun: 6.63%
 Availability Date: 01/28/2013 Letting Date: 12/18/2012
 Completion Date: 05/14/2015 Work Began: 02/08/2013
 Estimated Completion: 01/27/2016
 Scheduled Progress: 91.96%
 Actual Progress: 89.79%

Contract Number: C203274 Route: SR-1002, SR-1007, SR-1110, SR-1522, SR-1552, SR-1723, SR-2158, SR-2178, SR-2307, SR-2354, SR-2356, SR-2363, SR-2365
 Physical Division: 7 County: Orange
 Length: 0.59 miles Federal Aid Number:
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.
 Type of Work: DESIGN BUILD.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$6,356,520.00 Cost Overrun/Underrun: 4.74%
 Availability Date: 04/29/2013 Letting Date: 03/19/2013
 Completion Date: 12/13/2016 Work Began: 05/23/2013
 Estimated Completion: 07/01/2016
 Scheduled Progress: 89%
 Actual Progress: 61.4%

Contract Number: C203313 Route: SR-Varies
 Physical Division: 7 County: Orange
 Length: 0.65 miles Federal Aid Number:
 Resident Engineer: J. Paul Ingram, PE RE Phone Number: (336)487-0150
 Location Description: REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY.
 Type of Work: DESIGN BUILD.
 Contractor Name: APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION
 Contract Amount: \$5,785,000.00 Cost Overrun/Underrun: 0%
 Availability Date: 07/01/2013 Letting Date: 05/21/2013
 Completion Date: 10/01/2016 Work Began: 07/01/2013
 Estimated Completion: 10/11/2016
 Scheduled Progress: 75.2%
 Actual Progress: 90.53%

Contract Number: C203640 Route: -
 Physical Division: 7 County: Orange
 Administrative Division: 7 TIP Number:
 Length: 0.431 miles Federal Aid Number:
 Resident Engineer: Kris Lorenz, PE RE Phone Number: (336)487-7080
 Location Description: REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.
 Type of Work: DESIGN BUILD.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Availability Date: 06/01/2015 Letting Date: 04/21/2015
 Completion Date: 11/01/2017 Work Began:
 Scheduled Progress: 0%
 Actual Progress: No work at this time

Contract Number: C203641 Route: SR-2719
 Physical Division: 7 County: Orange
 Length: 0.685 miles Federal Aid Number:
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.**
 Type of Work: DESIGN BUILD.
 Contractor Name: R.E. BURNS & SONS CO., INC.
 Contract Amount: \$5,940,323.00 Cost Overrun/Underrun: 0%
 Availability Date: 06/01/2015 Letting Date: 04/21/2015
 Completion Date: 11/01/2018 Work Began: 06/01/2015
 Scheduled Progress: 9%
 Actual Progress: 13.91%

Contract Number: C203709 Route: -
 Physical Division: 7 County: Orange
 Length: 19.709 miles Federal Aid Number:
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **22 SECTIONS OF SECONDARY ROADS.**
 Type of Work: **MILLING & RESURFACING.**
 Contractor Name: CAROLINA SUNROCK LLC
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Availability Date: 04/15/2016 Letting Date: 06/16/2015
 Completion Date: 11/20/2016 Work Began:
 Scheduled Progress: 0%
 Actual Progress: No work at this time

Contract Number: DG00255 Route: SR-1005
 Physical Division: 7 County: Orange
 TIP Number: **W-5207I**
 Length: 0.502 miles Federal Aid Number: HSIP-1005(30)
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **SR 1005 (JONES FERRY ROAD) AND DAVIE STREET IN CARRBORO**
 Type of Work: GRADING, PAVING AND SIGNAL INSTALLATION
 Contractor Name: S. T. WOOTEN CORPORATION
 Contract Amount: \$585,577.28 Cost Overrun/Underrun: 1.32%
 Availability Date: 09/08/2015 Letting Date: 08/20/2015
 Completion Date: 07/08/2016 Work Began: 10/01/2015
 Scheduled Progress: 85.2%
 Actual Progress: 40.41%

Contract Number: DG00266 Route: SR-1914
 Physical Division: 7 County: Orange
 Length: 18.07 miles Federal Aid Number:
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **2 SECONDARY ROADS IN ALAMANCE COUNTY AND 6 SECONDARY ROAD IN ORANGE COUNTY**
 Type of Work: **AST RETREATMENT**
 Contractor Name: RILEY PAVING INC
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Availability Date: 04/15/2016 Letting Date: 10/15/2015
 Completion Date: 06/30/2016 Work Began:
 Scheduled Progress: 0%
 Actual Progress: No work at this time

Contract Number: DG00271 Route: SR-1538
Physical Division: 7 County: Orange
Length: 5.637 miles Federal Aid Number:
Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
Location Description: SR 1538 (NEW SHARON CHURCH ROAD) FROM SR 1548 (SCHLEY ROAD) TO NC 157 (GUESS ROAD)
Type of Work: WIDENING AND RESURFACING
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
Availability Date: 04/15/2016 Letting Date: 10/01/2015
Completion Date: 08/31/2016 Work Began:
Scheduled Progress: 0%
Actual Progress: No work at this time

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

ACTIVE PROJECTS			
TIP/WBS # or Contract #	Project Description	Construction Detour Routes	Comments
	SR 1721 Lystra Rd over Jordan Lake - sinkhole repairs	Traveling east on Lystra Rd, use Jack Bennett Rd (SR 1717) to Big Woods Rd (SR 1716), south to US 64, east to Farrington Point Rd (SR 1008), north to Lystra Rd, and reversed if traveling west on Lystra Rd. Route is approximately 17 miles. Lystra Rd will be accessible to local traffic.	Road closed 1/19-4/29
	SR 1540 Jones Ferry Rd over Crows Creek near SR 1525 River Rd - sinkhole repairs	When heading north on SR 1540 Jones Ferry Rd, turn left onto SR 1525 Hamlets Chapel Rd then right on SR 1545 Chicken Bridge Rd, right onto SR 1539 Crawford Dairy Rd then right back to SR 1540 Jones Ferry Rd. If traveling south, turn left onto SR 1536, Lamont Norwood Rd, right on SR 1537 Tobacco Rd, right on SR 1532 Manns Chapel Rd, right on SR 1600 Oak Hill Rd and right on SR 1540 Jones Ferry Rd.	Road closed 1/19-2/26

SPOT SAFETY PROJECTS					
TIP/WBS # or Contract #	Project Description	NCBOT Approval Date	Status	Cost	Comments
SS-4908AM	NC 751 at SR 1733 New Hope Church Road. Construct a southbound left turn lane on NC 751.	7/10/2014	Project Let Date 2/23/2016	Est. Cost \$205,200	Utilities (Telephone/TWC) to be relocated

UPCOMING PROJECTS							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Status	Cost	Contractor	Comments
8.101911	US 15-501 NB from SR 1520 Russells Chapel Rd to SR 1721 Lystra Rd	13.81	FY 2016	Not Available	Not Available	Not Available	2016 Crack sealing contract Chatham, Hoke, Randolph Counties
8.101911	US 15-501 SB from SR 1721 Lystra Rd to SR 1520 Russells Chapel Rd	13.79	FY 2016	Not Available	Not Available	Not Available	2016 Crack sealing contract Chatham, Hoke, Randolph Counties
36249.3537	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot	0.242	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot	0.1	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps	0.087	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing
36249.3537	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps	0.070	Mar-16	Not Available	Not Available	Not Available	2016 Chatham-Randolph resurfacing