

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$0.00 Availability Date: 08/15/2011 Completion Date: 07/01/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: - County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: RE Phone Number: Cost Overrun/Underrun: 0% Letting Date: 04/21/2011 Work Began: 08/15/2011 Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%	
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 04/29/2013 Completion Date: 09/30/2016 Revised Completion Date: 11/12/2016 Last Estimate Thru: 08/31/2015 Last Estimate Paid: 09/18/2015		Route: - County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 1.71% Letting Date: 03/19/2013 Work Began: 04/29/2013 Estimated Completion: 11/12/2016 Scheduled Progress: 51% Actual Progress: 56.41%	
Contract Number: C203394 Physical Division: 5 Administrative Division: 5 Length: 4.009 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Availability Date: 02/01/2015 Completion Date: 01/10/2020 Revised Completion Date: Last Estimate Thru: 08/31/2015 Last Estimate Paid: 09/10/2015		Route: I-885, NC-147, NC-98 US-70 County: Durham TIP Number: U-0071 Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0.45% Letting Date: 11/18/2014 Work Began: 02/26/2015 Estimated Completion: 01/10/2020 Scheduled Progress: 14% Actual Progress: 14.89%	
Contract Number: C203618 Physical Division: 5 Administrative Division: 5 Length: 25.28 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING & SHOULDER RECONSTRUCTION. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Availability Date: 03/02/2015 Completion Date: 04/29/2016 Revised Completion Date: Last Estimate Thru: 08/31/2015 Last Estimate Paid: 09/08/2015		Route: NC-157, NC-54, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0.6% Letting Date: 11/18/2014 Work Began: 04/15/2015 Estimated Completion: 04/29/2016 Scheduled Progress: 34% Actual Progress: 41.49%	

Contract Number: DE00117 Physical Division: 5 Administrative Division: 5 Length: 0.54 miles Resident Engineer: Alan W. Shapiro, PE Location Description: VARIOUS Type of Work: MILL AND FILL Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Availability Date: 08/03/2015 Completion Date: 04/30/2016 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: US-70 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 07/08/2015 Work Began: Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: DE00118 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Type of Work: CONSTRUCT MINI ROUNDABOUT AT SR 1407 AND BROAD ST Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Availability Date: 08/10/2015 Completion Date: 10/09/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: SR-1407 County: Durham TIP Number: SS-4905BM Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/24/2015 Work Began: Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: DE00119 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST Type of Work: TRAFFIC SIGNAL INSTALLATION AT SR 1327 AND PEABODY Contractor Name: ALS OF NORTH CAROLINA, INC. Contract Amount: \$0.00 Availability Date: 07/13/2015 Completion Date: 03/11/2016 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: - County: Durham TIP Number: SS-4905BP, SS-4905BT Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/10/2015 Work Began: 09/01/2015 Estimated Completion: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: DE00124 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: I-85 NB BETWEEN NC 147 AND SR 1401 (COLE MILL RD) IN DURHAM COUNTY Type of Work: W-5601Y OGAFB ON I-85 IN DURHAM CO Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$230,705.95 Availability Date: 07/13/2015 Completion Date: 09/30/2015 Revised Completion Date: Last Estimate Thru: 09/15/2015 Last Estimate Paid: 09/22/2015	Route: I-85 County: Durham TIP Number: W-5601Y Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0.6% Letting Date: 06/10/2015 Work Began: 07/13/2015 Estimated Completion: 09/30/2015 Scheduled Progress: 100% Actual Progress: 86.35%

LET Est	TIP Sub No.	Div	County	Let Type	Description	R/W (B)	Con Est	ROW Est	Comments
09/15	3605.3.02	5	DURHAM	Division annual needs contract	Install Signal with Pedestrian Crossing at Erwin/Randolph		\$60,000	\$0	Flatwork Complete. Waiting on Signal Install
09/15	SS-4905CJ	5	DURHAM	Division POC Let (DPOC)	US 70 at Peyton Ave. (SR 1957) - construct island and revise pm's		\$30,000	N/A	Under Construction.
10/15	SS-4905CK	5	DURHAM	Division POC Let (DPOC)	Flashing Yellow Arrow and pedestrian accommodations for 8 signals along US 501 Bus.		\$355,000	\$20,000	waiting on designs for sidewalk/ramp improvements
02/16	EB-5514	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		Need R/W Certification, Final Plans and Proposal from City
09/15	C-5178	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		Need Final Plans and Proposal from City
09/15	C-5183B	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CONSTRUCT SIDEWALKS		\$1,254,000		Need Final Plans and Proposal from City
12/15	Small Constr.	5	DURHAM	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$630,000	\$150,000	Bids Rejected - Seeking additional funds
02/16	I-5307B	5	DURHAM	Division POC Let (DPOC)	I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM		\$300,000		
02/16	U-3308	5	DURHAM	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY)TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDENTO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$30,900,000	\$3,869,000	R/W phase
04/16	W-5601E	5	DURHAM	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	08/15			R/W phase
09/16	C-5572	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSRTUCT MULTI-USE PATH.		\$1,352,000		
09/16	EB-4707A	5	DURHAM	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,150,000	\$1,534,000	
09/16	EB-4707B	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		
09/16	I-5729	5	DURHAM	Division Design Raleigh Let (DDRL)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
04/17	U-4726HJ	5	DURHAM	NON - DOT LET (Local)	DURHAM - RIDGE ROAD SPUR TRAIL FROM THE AMERICAN TOBACCO TRAIL TO BRIGGS AVENUE				
06/17	B-4943	5	DURHAM	Raleigh Letting (LET)	RELPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	06/16	\$700,000	\$92,000	
09/17	EB-5703	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Div</u>	<u>County</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
06/18	U-5745	5	DURHAM	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	05/17	\$855,000	\$150,000	Met with PEF to scope project
09/18	C-4928	5	DURHAM	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
09/18	U-4724	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
06/19	U-4726HN	5	DURHAM	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	5	DURHAM	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
N/A	Developer 36249.3312	5	DURHAM	Developer	Signal upgrade/modifications as part of BCBS TIA requirements		\$5,000 review cost	N/A	Plans not yet reviewed
		5		city/NCDOT	city/NCDOT to build a new signal at US15/501 Bypass/Moreene		\$40,000		design
	SS-4905CO 44321.3.1	5		Division annual needs contract	install pedestrian accomodations at US 15/501 Business / Morehead		\$28,000		design
	SS4905CY 44515.3.1	5		Division annual needs contract	upgrade the traffic signal to flashing yellow arrow for University/Duke St.		\$25,000		design

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 10/28/2015 Item 12

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd St. NS/NCRR southwest of Hillsborough		Summer 2016	Initial environmental document completed, Limited ROW functions underway	\$536,319 \$177,513 \$761,200	ARRA - Rail, Segments will be separated for construction
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.) in Orange Co.		Fall 2015	Flasher work 50% complete; Roadway construction and utility relocation underway	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety, Constr. By State Forces
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.		Spring 2016	Utility coordination and R/W- 25% Complete Pending septic evaluations	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
U-5549 50153.3.F1 SS 4907AZ 43987.1.FR1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	Fall 2015	Summer 2016	Design in progress (95% complete), RW certification pending town submittal. UST remediation completed, monitor wells installed	\$156,000 CON \$75,000 PE \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed
W-5207I 45337.1.9 45337.2.FD9 45337.3.FD9	Intersection improvements which includes sidewalks, traffic signal, and median construction with bike lanes on SR 1005 (Jones Ferry Road) at Davie Street in Carrboro.	8/20/2015	6/3/16	Construction underway	\$50,000 PE \$75,000 R/W \$600,000 CON	High Hazard Safety, Need more PE funding
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	Fall 2015	Fall 2016	Design in progress (90% complete pending reviews), R/W pending Town submittal	\$1,736,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed

Contract Number: C203028 Route: SR-1919
 Physical Division: 7 County: Orange
 TIP Number: U-2803
 Length: 0.809 miles
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: SR-1919 (SMITH LEVEL RD) FROM ROCK HAVEN RD TO BRIDGE OVER MORGAN CREEK.
 Type of Work: WIDENING, GRADING, DRAINAGE, PAVING, AND SIGNALS.
 Contractor Name: YATES CONSTRUCTION CO., INC.
 Contract Amount: \$4,946,197.82 Cost Overrun/Underrun: 6.22%
 Availability Date: 01/28/2013 Letting Date: 12/18/2012
 Completion Date: 05/14/2015 Work Began: 02/08/2013
 Estimated Completion: 01/27/2016
 Scheduled Progress: 89.21%
 Actual Progress: 88.39%

Contract Number: C203045 Route: SR-1300, SR-1581, SR-1928, SR-1951, SR-2183, SR-2304, SR-2410
 Physical Division: 7 County: Orange
 Length: 0.47 miles
 Resident Engineer: Jason Ryan Julian RE Phone Number: (336)634-5635
 Location Description: REPLACEMENT OF 1 BRIDGE IN ALAMANCE COUNTY, 1 IN ORANGE COUNTY, AND 5 IN ROCKINGHAM COUNTY.
 Type of Work: DESIGN BUILD.
 Contractor Name: MOUNTAIN CREEK CONTRACTORS INC
 Contract Amount: \$2,899,100.00 Cost Overrun/Underrun: 37.73%
 Availability Date: 06/25/2012 Letting Date: 05/15/2012
 Completion Date: 11/15/2014 Work Began: 07/02/2012
 Estimated Completion: 12/19/2015
 Scheduled Progress: 100%
 Actual Progress: 91.88%

Contract Number: C203274 Route: SR-1002, SR-1007, SR-1110, SR-1522, SR-1552, SR-1723, SR-2158, SR-2178, SR-2307, SR-2354, SR-2356, SR-2363, SR-2365
 Physical Division: 7 County: Orange
 Length: 0.59 miles
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.
 Type of Work: DESIGN BUILD.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$6,356,520.00 Cost Overrun/Underrun: 4.74%
 Availability Date: 04/29/2013 Letting Date: 03/19/2013
 Completion Date: 12/13/2016 Work Began: 05/23/2013
 Estimated Completion: 07/01/2016
 Scheduled Progress: 63.7%
 Actual Progress: 50.15%

Contract Number: C203313 Route: SR-Varies
 Physical Division: 7 County: Orange
 Length: 0.65 miles
 Resident Engineer: J. Paul Ingram, PE RE Phone Number: (336)487-0150
 Location Description: REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY.
 Type of Work: DESIGN BUILD.
 Contractor Name: APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION
 Contract Amount: \$5,785,000.00 Cost Overrun/Underrun: 0%
 Availability Date: 07/01/2013 Letting Date: 05/21/2013
 Completion Date: 10/01/2016 Work Began: 07/01/2013
 Scheduled Progress: 68%
 Actual Progress: 79.62%

Contract Number: C203640 Route: -
 Physical Division: 7 County: Orange
 Length: 0.431 miles
 Resident Engineer: Kris Lorenz, PE RE Phone Number: (336)487-7080
 Location Description: **REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.**
 Type of Work: DESIGN BUILD.
 Contractor Name: HAYMES BROTHERS, INC.
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Availability Date: 06/01/2015 Letting Date: 04/21/2015
 Completion Date: 11/01/2017 Work Began:
 Scheduled Progress: 0%
 Actual Progress: **No work at this time**

Contract Number: C203641 Route: SR-2719
 Physical Division: 7 County: Orange
 Length: 0.685 miles
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.**
 Type of Work: DESIGN BUILD.
 Contractor Name: R.E. BURNS & SONS CO., INC.
 Contract Amount: \$5,940,323.00 Cost Overrun/Underrun: 0%
 Availability Date: 06/01/2015 Letting Date: 04/21/2015
 Completion Date: 11/01/2018 Work Began: 06/01/2015
 Scheduled Progress: **8%**
 Actual Progress: **7.87%**

Contract Number: C203709 Route: -
 Physical Division: 7 County: Orange
 Length: 19.709 miles
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **22 SECTIONS OF SECONDARY ROADS.**
 Type of Work: MILLING & RESURFACING.
 Contractor Name: CAROLINA SUNROCK LLC
 Contract Amount: \$0.00 Cost Overrun/Underrun: 0%
 Availability Date: 04/15/2016 Letting Date: 06/16/2015
 Completion Date: 11/20/2016 Work Began:
 Scheduled Progress: 0%
 Actual Progress: **No work at this time**

Contract Number: DG00233 Route: SR-1004
 Physical Division: 7 County: Orange
 Length: 10.952 miles
 Resident Engineer: Christopher D. Kirkman, PE RE Phone Number: (336)570-6830
 Location Description: **RESURFACE A PORTION OF SR 1435 (RED MARSHALL ROAD) AND SR 1004 FROM NC 49 IN ORANGE COUNTY TO NC86 IN CASWELL CO.**
 Type of Work: RESURFACING
 Contractor Name: RILEY PAVING INC
 Contract Amount: \$998,361.66 Cost Overrun/Underrun: 0.27%
 Availability Date: 05/01/2015 Letting Date: 03/05/2015
 Completion Date: 10/30/2015 Work Began: 05/01/2015
 Scheduled Progress: **40.25%**
 Actual Progress: **69.09%**

Contract Number: DG00237 **Route:** NC-119
Physical Division: 7 **County:** Orange
Length: 4.425 miles
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: A PORTION OF NC 119 AND SR 2187 (BEN WILSON RD) IN ALAMANCE CO. AND A PORTION OF SR 1182 (BEN WILSON RD) IN ORANGE CO.
Type of Work: WIDENING AND RESURFACING
Contractor Name: RILEY PAVING INC
Contract Amount: \$756,435.28 **Cost Overrun/Underrun:** 1.78%
Availability Date: 06/15/2015 **Letting Date:** 03/19/2015
Completion Date: 10/30/2015 **Work Began:** 07/28/2015
Estimated Completion: 11/18/2015
Scheduled Progress: 62%
Actual Progress: 86.32%

Contract Number: DG00255 **Route:** SR-1005
Physical Division: 7 **County:** Orange
TIP Number: W-52071
Length: 0.502 miles **Federal Aid Number:** HSIP-1005(30)
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: SR 1005 (JONES FERRY ROAD) AND DAVIE STREET IN CARRBORO
Type of Work: GRADING, PAVING AND SIGNAL INSTALLATION
Contractor Name: S. T. WOOTEN CORPORATION
Contract Amount: \$0.00 **Cost Overrun/Underrun:** 0%
Availability Date: 09/08/2015 **Letting Date:** 08/20/2015
Completion Date: 07/08/2016 **Work Began:**
Scheduled Progress: 0%
Actual Progress: 0%