

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: George C. Gibson, PE Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$4,800,000.00 Availability Date: 8/15/2011 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: I-540 County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: TIFIA-540(2) RE Phone Number: (919)571-3000 Cost Overrun/Underrun: Letting Date: 4/21/2011 Work Began: 8/15/2011 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: C203128 Physical Division: 5 Administrative Division: 5 Length: 4.203 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: CLEGG PASSING SIDING & HOPSON RD GRADE SEPARATION AND CLOSING OF AT-GRADE RR CROSSINGS. Type of Work: GRADING, DRAINAGE, PAVING, STRUCTURE & TRACKBED. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$10,900,447.15 Availability Date: 12/31/2012 Completion Date: 12/28/2015 Revised Completion Date: 10/21/2016 Last Estimate Thru: 4/7/2015 Last Estimate Paid: 4/16/2015	Route: SR-1978 County: Durham TIP Number: U-4716, U-4716A, U-4716B U-4716C Federal Aid Number: FRA-FR-HSR-0006-10-01-00 RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 23.34% Letting Date: 11/20/2012 Work Began: 1/30/2013 Estimated Completion: 10/21/2016 Scheduled Progress: 94% Actual Progress: 90.02%
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 4/29/2013 Completion Date: 9/30/2016 Revised Completion Date: Last Estimate Thru: 3/31/2015 Last Estimate Paid: 4/13/2015	Route: County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 3/19/2013 Work Began: 4/29/2013 Estimated Completion: 9/30/2016 Scheduled Progress: 44% Actual Progress: 35.56%
Contract Number: C203394 Physical Division: 5 Administrative Division: 5 Length: 4.009 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Availability Date: 2/1/2015 Completion Date: 1/10/2020 Revised Completion Date: Last Estimate Thru: 3/31/2015 Last Estimate Paid: 4/10/2015	Route: I-885, NC-98, US-70 NC-147 County: Durham TIP Number: U-0071 Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0% Letting Date: 11/18/2014 Work Began: 2/26/2015 Estimated Completion: 1/10/2020 Scheduled Progress: 4% Actual Progress: 6.13%
Contract Number: C203618	Route: NC-54, NC-157, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322

Technical Committee 5/27/2015 Item 9

Physical Division: 5 Administrative Division: 5 Length: 25.28 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING & SHOULDER RECONSTRUCTION. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Availability Date: 3/2/2015 Completion Date: 4/29/2016 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 11/18/2014 Work Began: 4/15/2015 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: DE00107 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1004 (OLD OXFORD RD) AT SR 1648 (DANUBE LANE) Type of Work: INTERSECTION IMPROVEMENTS AT SR 1004 AND SR 1648 Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$393,358.60 Availability Date: 5/1/2015 Completion Date: 7/30/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: SR-1004, SR-1648 County: Durham TIP Number: SS-4905BI Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 3/11/2015 Work Began: 5/4/2015 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: DE00115 Physical Division: 5 Administrative Division: 5 Length: 1.35 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1967 (SMALLWOOD DR) FROM SR 1973 TO END Type of Work: DISTRICT 2 SETUP AND PAVE Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$397,406.45 Availability Date: 5/4/2015 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: SR-1114, SR-1437, SR-1569 SR-1621, SR-1967 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 4/8/2015 Work Began: Estimated Completion: Scheduled Progress: Actual Progress:

<u>Let (B)</u>	<u>TIP Sub No.</u>	<u>Div</u>	<u>County</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
04/15	W-5205N	5	DURHAM	Division POC Let (DPOC)	US 15/501 (UNIVERSITY DRIVE) AT SUMMIT STREET/FORESTWOOD DRIVE		\$117,297		
07/15	U-3308	5	DURHAM	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$30,900,000	\$3,869,000	
08/15	W-5601Y	5	DURHAM	Division POC Let (DPOC)	I-85 NORTHBOUND BETWEEN NC 147 AND SR 1401 (COLE MILL ROAD)		\$249,945		
08/15	EB-5514	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/15	C-5178	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTS SIDEWALKS		\$336,000		
09/15	C-5183B	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CONSTRUCT SIDEWALKS		\$1,254,000		
09/15	EB-4707B	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,150,000		
02/16	W-5601E	5	DURHAM	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	06/15			
09/16	EB-4707A	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL FROM US 15/501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,100,000	\$2,650,000	
09/16	I-5729	5	DURHAM	Division Design Raleigh Let (DDRL)	I-85 FROM 0.5 MILES WEST OF US 501 TO 0.1 MILES EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.				
09/16	C-5572	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
06/17	B-4943	5	DURHAM	Raleigh Letting (LET)	RELPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	06/16	\$700,000	\$92,000	
09/18	U-5745	5	DURHAM	Raleigh Letting (LET)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	09/17			
09/18	C-4928	5	DURHAM	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD) IN DURHAM FROM NEAL ROAD TO ERWIN ROAD		\$5,783,000	\$7,000	
09/18	U-4724	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
08/19	U-5516	5	DURHAM	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
10/19	B-5512	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
06/15	Small Constr.	5	DURHAM	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$630,000	\$150,000	Frontier Relocation
07/15	SS-4905BM	5	DURHAM	Division POC Let (DPOC)	Carver St. (SR 1407) at Broad St./Kenan Rd. - Mini-Roundabout		\$320,000	\$33,000	R/W 90%, Utility Relocation
08/15	SS-4905CJ	5	DURHAM	Division POC Let (DPOC)	US 70 at Peyton Ave. (SR 1957) - construct island and revise pm's		\$30,000	N/A	Construction in July

06/15	SS 4906BP	5	DURHAM	Division POC Let (DPOC)	Upgrade SR 1327 (Gregson St) at Club Blvd replace existing ped heads, add flashing yellow arrows, remove concrete island in NW quadrant, cut back islands on north and west legs Revised Scope to (1) SR 1327 (Gregson St) at Peabody Install traffic signal (2) SR 1327 (Gregson St) between I-85 NB off ramp and Entrance to Northgate Mall		\$36,000	N/A	RR permission granted
06/15	SS 4905BT	5	DURHAM	Division POC Let (DPOC)	Upgrade traffic signal to flashing yellow arrow on EB Club Blvd and Duke St. Install pedestrian accommodations on all legs of the intersection. Scope changed to add US 15-501 Bus (Roxboro St) at Pettigrew St At US 15-501 Bus/Pettigrew - reivise traffic signal to include over height Preempt, LED Blankout sign and metal poles and mast arms		\$36,000	N/A	RR permission granted
07/15	SS-4905CK	5	DURHAM	Division POC Let (DPOC)	Flashing Yellow Arrow and pedestrian accommodations for 8 signals along US 501 Bus.		\$355,000	\$20,000	Need plans
07/15	3605.3.02	5	DURHAM	Division annual needs contract	Install Signal with Pedestrian Crossing at Erwin/Randolph		\$60,000	\$0	waiting on signal plansand R/W from HOA
	Developer 36249.3312	5	DURHAM	Developer	Signal upgrade/modifications as part of BCBS TIA requirements		\$5,000 review cost	N/A	Plans not yet reviewed
	W-5205N	5	DURHAM	Division annual needs contract	Install new traffic signal at US 15-501 Bus (Universtity) and Summit/Forestwood		\$125,000	\$ 8,000.00	Under Construction

NCDOT DIV 7 ACTIVE PROJECTS LOCATED IN DCHCMPO

Technical Committee 5/27/2015 Item 9

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
44348	Signal improvements to accommodate pedestrians on NC 54 at the intersection of West Poplar Ave. (non-system)		4/24/2015	State Forces	Completed 4/10/2015.	\$15,840	Small Construction
P-4405F 62000.7.STR10T4	PCSI Closure at Lloyd Dr. and road improvements at SR 1239 /185 Connector from approx. 650ft northwest of NS/NCRR Overpass west of Hillsborough	10/16/2014	1/31/2016	FSC II, LLC DBA Fred Smith Co.	12% Complete 8%-Schedule	\$344,439	ARRA - Rail
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd st NS/NCRR southwest of Hillsborough	10/20/2015	Summer 2016		Design Underway	\$536,319 \$177,513 \$761,200	ARRA - Rail
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.) in Orange Co.		Spring 2015-Pending Radius Improvements	State Forces	Flasher work 35% complete; Coordinating utilities. Radius work scheduled to begin in June.	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety-Radius improvement scheduled for June
SS-4907BE 44194.3.1	Installation of curve warning signs, chevrons, pavement markings, snowplowable markers, and sign post delineators on SR 1010 (Franklin Street) between Boundary Street and Deming Road in Chapel Hill .		4/24/2015	State Forces	Flasher installation complete. Waiting on Duke Energy to provide power.	\$12,800	State Spot Safety
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.		11/30/2015	State Forces	Design Underway-RW plans and utility relocation pending	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety
SS-4907BG 44270.1.FD1 44270.2.1 44270.3.1	All way stop installation and flasher revisions at the intersection of SR 1710 (Old NC 10) at SR 1713 (Mount Hermon Church Road) in Orange Co.		7/1/2015	State Forces	R/W Certified; Clearing sight triangle complete	\$3000 PE \$6400 R/W \$15,208 CON	State Spot Safety
SS-4907BI 44324.1.FD1 44324.3.1	Installation of snowplowable center line markers, signal ahead warning signs, pavement markings, and warning sign revisions on the approaches of the intersection at SR 1005 (Old Greensboro Rd) and SR 1942 (Jones Ferry Rd) in Carrboro .		9/30/2015	State Forces	Completed 5/12/2015.	\$3000 PE \$30,000 CON	State Spot Safety

NCDOT DIV 7 ACTIVE PROJECTS LOCATED IN DCHCMPO

Technical Committee 5/27/2015 Item 9

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
U-2803 C203028 34860.3.1	Widening of SR 1919 (Smith Level Road) from Rock Haven Road to Bridge # 88 over Morgan Creek in Carrboro .	12/18/2012	Revised completion date January 2016	Yates Construction, Inc.	62% Complete (Revised) 76% Schedule	\$4,946,197	TIP, Utility conflicts cleared
U-5549 SS-4907AZ 50153.3.F1 43987.1.FR1 43987.3.1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough .	Pending coordination with Town of Hillsborough and SHPO	Pending coordination with Town of Hillsborough		Design in progress (75% complete), STPDA Funds Approved, RW certification pending town submittal. PCE approved Feb. 2015. Coordinating UST remediation.	\$156,000 CON(80%) \$15,000 PE \$37,600 CON \$245,000 CON \$120,000 CON	Spot Safety- State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. LAP- Town of Hillsborough, MA pending.
W-52071 45337.1.9 45337.2.FD9 45337.3.FD9	Intersection improvements which includes sidewalks, traffic signal, and median construction with bike lanes on SR 1005 (Jones Ferry Road) at Davie Street in Carrboro .	Summer 2015	Fall 2015		R/W acquisition underway (20% Complete), Met w/Town 2/2 and 3/3 to discuss options for project delivery due to R/W issues. Reduction in project limits.	\$50,000 PE \$75,000 R/W \$600,000 CON	High Hazard Safety, Need more PE funding

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

ACTIVE PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
W-5208G/ 4 5338.3.7	SR-1717 (Jack Bennett Rd), just west of SR 1716 Big Woods Road. Realign horizontal curve.	Jan-15	Nov-15	Work began 3/9/15 13% Complete	\$750,192	Sanford Construction	Road closed to through traffic until May 8th. Message signs are in place along US 15-501 to alert drivers of the detour route - Lystra Road.
RESURFACING PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
C203570	SR 1008 Farrington Road Resurfacing from US 64 to Orange County Line (9.3 mi). <i>Contract includes resurfacing 4 sections of US 64 and resurfacing a total of 5 sections of secondary roads.</i>	Jun-14	Jun-15	10% Complete	\$3,740,907	S.T. Wooten	Milling, resurfacing and shoulder reconstruction. Work began 10/6/2014.
UPCOMING PROJECTS							
TIP/WBS # or Contract #	Description	NCBOT Approval Date		Status	Cost	Comments	
SS-4908AM	NC 751 at SR 1733 New Hope Church Road. Construct a southbound left turn lane on NC 751.	7/10/2014		Project Let Date August 2015	Est. Cost \$205,200	Project design underway. R/W in progress.	