

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: George C. Gibson, PE Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$4,800,000.00 Availability Date: 8/15/2011 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: I-540 County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: TIFIA-540(2) RE Phone Number: (919)571-3000 Cost Overrun/Underrun: Letting Date: 4/21/2011 Work Began: 8/15/2011 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: C203128 Physical Division: 5 Administrative Division: 5 Length: 4.203 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: CLEGG PASSING SIDING & HOPSON RD GRADE SEPARATION AND CLOSING OF AT-GRADE RR CROSSINGS. Type of Work: GRADING, DRAINAGE, PAVING, STRUCTURE & TRACKBED. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$10,900,447.15 Availability Date: 12/31/2012 Completion Date: 12/28/2015 Revised Completion Date: 10/21/2016 Last Estimate Thru: 6/7/2015 Last Estimate Paid: 6/22/2015	Route: SR-1978 County: Durham TIP Number: U-4716, U-4716A, U-4716B U-4716C Federal Aid Number: FRA-FR-HSR-0006-10-01-00 RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 23.21% Letting Date: 11/20/2012 Work Began: 1/30/2013 Estimated Completion: 10/21/2016 Scheduled Progress: 96% Actual Progress: 94.26%
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 4/29/2013 Completion Date: 9/30/2016 Revised Completion Date: 11/8/2016 Last Estimate Thru: 5/31/2015 Last Estimate Paid: 6/18/2015	Route: County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 3/19/2013 Work Began: 4/29/2013 Estimated Completion: 9/30/2016 Scheduled Progress: 50% Actual Progress: 42.69%
Contract Number: C203394 Physical Division: 5 Administrative Division: 5 Length: 4.009 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Availability Date: 2/1/2015 Completion Date: 1/10/2020 Revised Completion Date: Last Estimate Thru: 6/30/2015 Last Estimate Paid: 7/10/2015	Route: I-885, NC-98, US-70 NC-147 County: Durham TIP Number: U-0071 Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0.2% Letting Date: 11/18/2014 Work Began: 2/26/2015 Estimated Completion: 1/10/2020 Scheduled Progress: 11% Actual Progress: 11.95%
Contract Number: C203618	Route: NC-54, NC-157, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322

Physical Division: 5 Administrative Division: 5 Length: 25.28 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING & SHOULDER RECONSTRUCTION. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Availability Date: 3/2/2015 Completion Date: 4/29/2016 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 11/18/2014 Work Began: 4/15/2015 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: DE00107 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1004 (OLD OXFORD RD) AT SR 1648 (DANUBE LANE) Type of Work: INTERSECTION IMPROVEMENTS AT SR 1004 AND SR 1648 Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$393,358.60 Availability Date: 5/1/2015 Completion Date: 7/30/2015 Revised Completion Date: Last Estimate Thru: 6/30/2015 Last Estimate Paid: 7/8/2015		Route: SR-1004, SR-1648 County: Durham TIP Number: SS-4905BI Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 2.01% Letting Date: 3/11/2015 Work Began: 5/4/2015 Estimated Completion: 7/30/2015 Scheduled Progress: 61.2% Actual Progress: 56.94%
Contract Number: DE00115 Physical Division: 5 Administrative Division: 5 Length: 1.35 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1967 (SMALLWOOD DR) FROM SR 1973 TO END Type of Work: DISTRICT 2 SETUP AND PAVE Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$397,406.45 Availability Date: 5/4/2015 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: 6/15/2015 Last Estimate Paid: 6/22/2015		Route: SR-1114, SR-1437, SR-1569 SR-1621, SR-1967 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 5.01% Letting Date: 4/8/2015 Work Began: 5/9/2015 Estimated Completion: 6/30/2015 Scheduled Progress: 66% Actual Progress: 87.03%
Contract Number: DE00118 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE Location Description: SR 1407 (CARVER STREET) AT BROAD STREET/KENAN RD Type of Work: CONSTRUCT MINI ROUNDABOUT AT SR 1407 AND BROAD ST Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$293,948.50 Availability Date: 8/10/2015 Completion Date: 10/9/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: SR-1407 County: Durham TIP Number: SS-4905BM Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 6/24/2015 Work Began: Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: DE00119 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Alan W. Shapiro, PE		Route: SR-1327 County: Durham TIP Number: SS-4905BP, SS-4905BT Federal Aid Number: RE Phone Number: (919)220-4680

Location Description: SR 1327 (S GREGSON ST) AT PEABODY ST	
Type of Work: TRAFFIC SIGNAL INSTALLATION AT SR 1327 AND PEABODY	
Contractor Name: ALS OF NORTH CAROLINA, INC.	
Contract Amount: \$319,995.20	Cost Overrun/Underrun:
Availability Date: 7/13/2015	Letting Date: 6/10/2015
Completion Date: 3/11/2016	Work Began:
Revised Completion Date:	Estimated Completion:
Last Estimate Thru:	Scheduled Progress:
Last Estimate Paid:	Actual Progress:

Contract Number: DE00124	Route: I-85
Physical Division: 5	County: Durham
Administrative Division: 5	TIP Number: W-5601Y
Length: 0 miles	Federal Aid Number: HSIP-085-4(125)173
Resident Engineer: Michelle H. Gaddy, PE	RE Phone Number: (919)840-0914
Location Description: I-85 NB BETWEEN NC 147 AND SR 1401 (COLE MILL RD) IN DURHAM COUNTY	
Type of Work: W-5601Y OGAFC ON I-85 IN DURHAM CO	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$230,705.95	Cost Overrun/Underrun:
Availability Date: 7/13/2015	Letting Date: 6/10/2015
Completion Date: 9/30/2015	Work Began:
Revised Completion Date:	Estimated Completion:
Last Estimate Thru:	Scheduled Progress:
Last Estimate Paid:	Actual Progress:

Let (B)	TIP Sub No.	Div	County	Let Type	Description	R/W (B)	Con Est	ROW Est	Comment
06/15	SR-5001U	5	DURHAM	NON - DOT LET (Local)	DURHAM - SAFE ROUTES TO SCHOOL INSTALL APPROXIMATELY 157 LFOF 5 FT SIDEWALK AND WHEELCHAIR RAMP ALONG SR 1158 (CORNWALLIS ROAD) NEAR ROGERS-HERR MIDDLE SCHOOL		\$12,568		City dropped Federal Funding. Project to be City funds only.
06/15	U-4726HL	5	DURHAM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON BARBEE STREET BETWEEN THE EXISTING SIDEWALK AT PEARSONTOWN ELEMENTARY SCHOOL AND ORINDO DRIVE; ANDSIDEWALK IN FORMER FAYETTEVILLE STREET RIGHT OF WAY TO CONNECT THE DURHAM AREA TRANSIT AUTHORITY (DATA) ADMINISTRATIVEOFFICES WITH GEER STREET		\$40,863		City dropped Federal Funding. Project to be City funds only.
07/15	U-3308	5	DURHAM	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (DURHAM FREEWAY)TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET). WIDEN TO FOUR-LANE DIVIDED FACILITY FROM NC 147 TO MAIN STREET AND REPLACE NORFOLK SOUTHERN RAILROAD BRIDGES.	04/13	\$30,900,000	\$3,869,000	
08/15	EB-5514	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
08/15	W-5601Y	5	DURHAM	Division POC Let (DPOC)	I-85 NORTHBOUND BETWEEN NC 147 AND SR 1401 (COLE MILL ROAD)		\$249,945		
09/15	C-5178	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		
09/15	C-5183B	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - CONSTRUCT SIDEWALKS		\$1,254,000		
02/16	W-5601E	5	DURHAM	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET	06/15			
09/16	C-5572	5	DURHAM	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSTRUCT MULTI-USE PATH.		\$1,352,000		
09/16	EB-4707A	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL FROM US 15/501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,100,000	\$2,650,000	Supplemental Agreement to split plans signed.
09/16	EB-4707B	5	DURHAM	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,150,000		Supplemental Agreement to split plans signed. Finalizing Permits and CORP property acquisition before Duke Power can begin relocation.
09/16	I-5729	5	DURHAM	Division Design Raleigh Let (DDRL)	I-85 FROM 0.5 MILES WEST OF US 501 TO 0.1 MILES EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.				
06/17	B-4943	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	06/16	\$700,000	\$92,000	
09/18	C-4928	5	DURHAM	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD		\$5,783,000	\$7,000	
09/18	U-4724	5	DURHAM	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	U-5745	5	DURHAM	Raleigh Letting (LET)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT	09/17			
08/19	U-5516	5	DURHAM	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
10/19	B-5512	5	DURHAM	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
08/15	Small Constr.	5	DURHAM	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT		\$630,000	\$150,000	Opened Bids. Rejected all - above budget. Revisiting plans.
07/15	SS-4905BM	5	DURHAM	Division POC Let (DPOC)	Carver St. (SR 1407) at Broad St./Kenan Rd. - Mini-Roundabout		\$320,000	\$33,000	Utility Relocation
08/15	SS-4905CJ	5	DURHAM	Division POC Let (DPOC)	US 70 at Peyton Ave. (SR 1957) - construct island and revise pm's		\$30,000	N/A	Construction in July
06/15	SS 4906BP	5	DURHAM	Division POC Let (DPOC)	Upgrade SR 1327 (Gregson St) at Club Blvd replace existing ped heads, add flashing yellow arrows, remove concrete island in NW quadrant, cut back islands on north and west legs Revised Scope to (1) SR 1327 (Gregson St) at Peabody Install traffic signal (2) SR 1327 (Gregson St) between I-85 NB off ramp and Entrance to Northgate Mall		\$36,000	N/A	RR permission granted. Project is advertised.
06/15	SS 4905BT	5	DURHAM	Division POC Let (DPOC)	Upgrade traffic signal to flashing yellow arrow on EB Club Blvd and Duke St. Install pedestrian accommodations on all legs of the intersection. Scope changed to add US 15-501 Bus (Roxboro St) at Pettigrew St. At US 15-501 Bus/Pettigrew - revise traffic signal to include over height Preempt, LED Blankout sign and metal poles and mast arms		\$36,000	N/A	RR permission granted. Project is advertised.
07/15	SS-4905CK	5	DURHAM	Division POC Let (DPOC)	Flashing Yellow Arrow and pedestrian accommodations for 8 signals along US 501 Bus.		\$355,000	\$20,000	Need plans
07/15	3605.3.02	5	DURHAM	Division annual needs contract	Install Signal with Pedestrian Crossing at Erwin/Randolph		\$60,000	\$0	Waiting on signal plans. R/W from HOA acquired.
	Developer 36249.3312	5	DURHAM	Developer	Signal upgrade/modifications as part of BCBS TIA requirements		\$5,000 review cost	N/A	Plans not yet reviewed
	W-5205N	5	DURHAM	Division annual needs contract	Install new traffic signal at US 15-501 Bus (University) and Summit/Forestwood		\$125,000	\$ 8,000.00	Under Construction

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
P-4405 I,J,K 62000.7.STR18T1B 62000.7.STR23T1B 62000.7.STR28T1B	PCSI Closures at Gordon Thomas Dr., Greenbriar Dr., Byrdsville Rd st NS/NCRR southwest of Hillsborough	Fall 2015	Summer 2016		Environmental document pending	\$536,319 \$177,513 \$761,200	ARRA - Rail
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.) in Orange Co.		Late Summer 2015	State Forces	Flasher work 35% complete; Utility relocation complete	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety-Radius improvement scheduled for June 22, 2015
SS-4907BE 44194.3.1	Installation of curve warning signs, chevrons, pavement markings, snowplowable markers, and sign post delineators on SR 1010 (Franklin Street) between Boundary Street and Deming Road in Chapel Hill .		Summer 2015	State Forces	90% Complete, additional work (sign flasher) complete pending Duke Energy connection	\$12,800	State Spot Safety
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.		Fall 2015	State Forces	Utility coordination underway	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety
SS-4907BG 44270.1.FD1 44270.2.1 44270.3.1	All way stop installation and flasher revisions at the intersection of SR 1710 (Old NC 10) at SR 1713 (Mount Hermon Church Road) in Orange Co.		7/1/2015	State Forces	Complete- Pending RTE review	\$3000 PE \$6400 R/W \$15,208 CON	State Spot Safety
SS-4907BI 44324.1.FD1 44324.3.1	Installation of snowplowable center line markers, signal ahead warning signs, pavement markings, and warning sign revisions on the approaches of the intersection at SR 1005 (Old Greensboro Rd) and SR 1942 (Jones Ferry Rd) in Carrboro .		9/30/2015	State Forces	Complete- Pending RTE review	\$3000 PE \$30,000 CON	State Spot Safety

NCDOT DIV 7 PRECONSTRUCTION AND NON-HICAMS PROJECTS LOCATED IN DCHAMPO

Technical Committee 7/22/2015 Item 13

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
U-5549 50153.3.F1 SS- 4907AZ 43987.1.FR1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough .	Pending coordination with Town of Hillsborough and SHPO	Pending coordination with Town of Hillsborough		Design in progress (75% complete), RW certification pending town submittal. UST remediation scheduled June 8, 2015	\$156,000 CON \$15,000 PE \$37,600 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. PCE approved Feb. 2015. LAP-Town of Hillsborough, MA approved
W-52071 45337.1.9 45337.2.FD9 45337.3.FD9	Intersection improvements which includes sidewalks, traffic signal, and median construction with bike lanes on SR 1005 (Jones Ferry Road) at Davie Street in Carrboro .	7/1/2015	Fall 2015		R/W acquisition complete	\$50,000 PE \$75,000 R/W \$600,000 CON	High Hazard Safety, Need more PE funding

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.86 miles **Federal Aid Number:**
Resident Engineer: J. Paul Ingram, PE **RE Phone Number:** (336)487-0150
Location Description:REPLACEMENT OF 1 BRIDGE IN CASWELL COUNTY, 3 IN GUILFORD COUNTY, 2 IN ORANGE COUNTY, & 6 IN ROCKINGHAM COUNTY.
Type of Work:DESIGN BUILD.
Contractor Name:SMITH-ROWE, LLC
Contract Amount: \$7,292,875.26 **Cost Overrun/Underrun:**0%
Availability Date: 4/2/2012 **Letting Date:** 2/21/2012
Completion Date: 11/1/2015 **Work Began:** 5/1/2012
Last Estimate Thru: 5/31/2015 **Scheduled Progress:** 92.5%
Last Estimate Paid: 6/5/2015 **Actual Progress:** 83.42%

County: Orange
Administrative Division: 7 **TIP Number:** U-2803
Length: 0.809 miles **Federal Aid Number:**
Resident Engineer:Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description:SR-1919 (SMITH LEVEL RD) FROM ROCK HAVEN RD TO BRIDGE OVER MORGAN CREEK.
Type of Work:WIDENING, GRADING, DRAINAGE, PAVING, AND SIGNALS.
Contractor Name:YATES CONSTRUCTION CO., INC.
Contract Amount: \$4,946,197.82 **Cost Overrun/Underrun:** 2.24%
Availability Date: 1/28/2013 **Letting Date:** 12/18/2012
Completion Date: 5/14/2015 **Work Began:** 2/8/2013
Estimated Completion: 1/26/2016
Last Estimate Thru: 6/1/2015 **Scheduled Progress:** 78.06%
Last Estimate Paid: 6/12/2015 **Actual Progress:** 72.39%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.47 miles **Federal Aid Number:**
Resident Engineer: Jason Ryan Julian **RE Phone Number:** (336)634-5635
Location Description:REPLACEMENT OF 1 BRIDGE IN ALAMANCE COUNTY, 1 IN ORANGE COUNTY, AND 5 IN ROCKINGHAM COUNTY.
Type of Work:DESIGN BUILD.
Contractor Name:MOUNTAIN CREEK CONTRACTORS INC
Contract Amount: \$2,899,100.00 **Cost Overrun/Underrun:** 37.73%
Availability Date: 6/25/2012 **Letting Date:** 5/15/2012
Completion Date: 11/15/2014 **Work Began:** 7/2/2012
Estimated Completion: 12/19/2015
Last Estimate Thru: 5/31/2015 **Scheduled Progress:** 100%
Last Estimate Paid: 6/8/2015 **Actual Progress:** 73.16%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.59 miles **Federal Aid Number:**
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description:REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.
Type of Work:DESIGN BUILD.
Contractor Name:HAYMES BROTHERS, INC.
Contract Amount: \$6,356,520.00 **Cost Overrun/Underrun:** 4.74%
Availability Date: 4/29/2013 **Letting Date:** 3/19/2013
Completion Date: 12/13/2016 **Work Began:** 5/23/2013
Estimated Completion: 8/11/2017
Last Estimate Thru: 6/7/2015 **Scheduled Progress:** 54.96%
Last Estimate Paid: 6/10/2015 **Actual Progress:** 36.41%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.65 miles **Federal Aid Number:**
Resident Engineer: J. Paul Ingram, PE **RE Phone Number:** (336)487-0150
Location Description:REPLACEMENT OF 5 BRIDGES IN ALAMANCE COUNTY, 2 IN CASWELL COUNTY AND 2 IN ORANGE COUNTY.
Type of Work:DESIGN BUILD.
Contractor Name:APAC - ATLANTIC, INC. THOMPSON ARTHUR DIVISION
Contract Amount: \$5,785,000.00 **Cost Overrun/Underrun:**0%
Availability Date: 7/1/2013 **Letting Date:** 5/21/2013
Completion Date: 10/1/2016 **Work Began:** 7/1/2013
Last Estimate Thru: 5/31/2015 **Scheduled Progress:** 56.36%
Last Estimate Paid: 6/8/2015 **Actual Progress:** 62.43%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.431 miles **Federal Aid Number:**
Resident Engineer: Kris Lorenz, PE **RE Phone Number:** (336)487-7080
Location Description:REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.
Type of Work:DESIGN BUILD.
Contractor Name:HAYMES BROTHERS, INC.
Contract Amount: \$3,124,500.00 **Cost Overrun/Underrun:**
Availability Date: 6/1/2015 **Letting Date:** 4/21/2015
Completion Date: 11/1/2017 **Work Began:**
Last Estimate Thru: Scheduled Progress:
Last Estimate Paid: Actual Progress:

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 0.685 miles **Federal Aid Number:**
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description:REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.
Type of Work:DESIGN BUILD.
Contractor Name:R.E. BURNS & SONS CO., INC.
Contract Amount: \$5,940,323.00 **Cost Overrun/Underrun:**
Availability Date: 6/1/2015 **Letting Date:** 4/21/2015
Completion Date: 11/1/2018 **Work Began:**
Last Estimate Thru: Scheduled Progress:
Last Estimate Paid: Actual Progress:

County: Orange
Administrative Division: 7 **TIP Number:** P-4405F
Length: 0.235 miles **Federal Aid Number:**FRA-FR-HSR-0006-10-01-00
Resident Engineer:Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description:SR 1239 /I85 CONNECTOR FROM APPROX 650 FT NORTHWEST OF NS/NCRR OVERPASS
Type of Work:GRADING, DRAINAGE AND PAVING
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY
Contract Amount: \$344,439.95 **Cost Overrun/Underrun:** 0.17%
Availability Date: 4/6/2015 **Letting Date:** 10/16/2014
Completion Date: 1/31/2016 **Work Began:** 4/6/2015
Last Estimate Thru: 5/15/2015 **Scheduled Progress:**27%
Last Estimate Paid: 5/21/2015 **Actual Progress:** 30.02%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 8.33 miles **Federal Aid Number:**
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: RESURFACE A PORTION OF NC 57 AND NC 157 FROM THE DURHAM COUNTY LINE TO THE PERSON COUNTY LINE
Type of Work: WIDEN AND RESURFACE
Contractor Name: CAROLINA SUNROCK LLC
Contract Amount: \$1,740,151.48 **Cost Overrun/Underrun:** 0.58%
Availability Date: 3/30/2015 **Letting Date:** 8/28/2014
Completion Date: 11/13/2015 **Work Began:** 4/6/2015
Last Estimate Thru: 5/31/2015 **Scheduled Progress:** 37%
Last Estimate Paid: 6/9/2015 **Actual Progress:** 71.53%

County: Orange
Administrative Division: 7 **TIP Number:** R-4701G
Length: 13 miles **Federal Aid Number:** STP-000S(349)
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: VARIOUS ROUTES - UPGRADE YELLOW ARROWS TO FLASHING YELLOW ARROWS
Type of Work: UPGRADE YELLOW ARROWS TO FLASHING YELLOW ARROWS
Contractor Name: BRENTWOOD DISPLAY SERVICES INC.
Contract Amount: \$133,110.00 **Cost Overrun/Underrun:** 13.07%
Availability Date: 10/27/2014 **Letting Date:** 10/2/2014
Completion Date: 4/30/2015 **Work Began:** 1/3/2015
Estimated Completion: 5/20/2015
Last Estimate Thru: 5/7/2015 **Scheduled Progress:** 100%
Last Estimate Paid: 5/14/2015 **Actual Progress:** 87.81%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 25.39 miles **Federal Aid Number:**
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: RETREAT 14 SECTIONS OF EXISTING AST ROADS WITH AST, SPLIT SEAL
Type of Work: AST RETREATMENT
Contractor Name: WAUGH ASPHALT, INC.
Contract Amount: \$639,698.48 **Cost Overrun/Underrun:** 0%
Availability Date: 3/16/2015 **Letting Date:** 1/15/2015
Completion Date: 9/25/2015 **Work Began:** 3/23/2015
Last Estimate Thru: 5/31/2015 **Scheduled Progress:** 100%
Last Estimate Paid: 6/9/2015 **Actual Progress:** 83.16%

County: Orange
Administrative Division: 7 **TIP Number:**
Length: 2.971 miles **Federal Aid Number:**
Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830
Location Description: RESURFACE NC 54 FROM 1795' WEST OF SR 1937/1107 TO SR 1207
Type of Work: RESURFACING
Contractor Name: S. T. WOOTEN CORPORATION
Contract Amount: \$513,745.30 **Cost Overrun/Underrun:**
Availability Date: 5/11/2015 **Letting Date:** 3/5/2015
Completion Date: 10/30/2015 **Work Began:** 5/11/2015
Last Estimate Thru: Scheduled Progress:
Last Estimate Paid: Actual Progress:

County: Orange

Administrative Division: 7 **TIP Number:**

Length: 10.952 miles **Federal Aid Number:**

Resident Engineer: Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830

Location Description: RESURFACE A PORTION OF SR 1435 (RED MARSHALL ROAD) AND SR 1004 FROM NC 49 IN ORANGE COUNTY TO NC86 IN CASWELL CO.

Type of Work:RESURFACING

Contractor Name:RILEY PAVING INC

Contract Amount: \$998,361.66 **Cost Overrun/Underrun:**

Availability Date: 5/1/2015 **Letting Date:** 3/5/2015

Completion Date: 10/30/2015 **Work Began:** 5/1/2015

Last Estimate Thru: Scheduled Progress:

Last Estimate Paid: Actual Progress:

County: Orange

Administrative Division: 7 **TIP Number:**

Length: 4.425 miles **Federal Aid Number:**

Resident Engineer:Christopher D. Kirkman, PE **RE Phone Number:** (336)570-6830

Location Description: RESURFACE A PORTION OF NC 119 AND SR 2187 (BEN WILSON RD) IN ALAMANCE CO. AND A PORTION OF SR 1182 (BEN WILSON RD) IN ORANGE CO.

Type of Work:WIDENING AND RESURFACING

Contractor Name:RILEY PAVING INC

Contract Amount: \$756,435.28 **Cost Overrun/Underrun:**

Availability Date: 6/15/2015 **Letting Date:** 3/19/2015

Completion Date: 10/30/2015 **Work Began:** 6/15/2015

Last Estimate Thru: Scheduled Progress:

Last Estimate Paid: Actual Progress:

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

ACTIVE PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
W-5208G/ 4 5338.3.7	SR-1717 (Jack Bennett Rd), just west of SR 1716 Big Woods Road. Realign horizontal curve.	Jan-15	Nov-15	Work began 3/9/15 32% Complete	\$750,192	Sanford Construction	Road closed to through traffic until June 20th. Message signs are in place along US 15-501 to alert drivers of the detour route - Lystra Road.
C-5176/ TF15-002	New Hope Church Road Trailhead Park Construction of a 100 space parking lot; restroom bldg; drinking fountains; bicycle racks; bench/two picnic tables; public art; landscaping and utilities.	Oct-14	Jun-15	Project Under Construction	\$1,485,363	Barnhill Contracting, Inc.	Project is being administered by Town of Cary. Work began Fall 2014. Project is on schedule to be finished in June.
RESURFACING PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
C203570	Chatham County Resurfacing: SR 1008 Farrington Road/Mt. Carmel Rd Resurfacing from US 64 to Orange County Line (9.3 mi).	Jun-14	Jun-15	40% Complete	\$3,740,907	S.T. Wooten	Milling, resurfacing and shoulder reconstruction is complete. Final pavement markings to be installed.
UPCOMING PROJECTS							
TIP/WBS # or Contract #	Description	NCBOT Approval Date		Status	Cost	Comments	
SS-4908AM	NC 751 at SR 1733 New Hope Church Road. Construct a southbound left turn lane on NC 751.	7/10/2014		Project Let Date August 2015	Est. Cost \$205,200	Safety Project: Project design underway. R/W in progress.	