Contract Number: C203394								
	<b>Route</b> : I-885, NC-147, NC-98 US-70							
Division: 5	County: Durham							
<b>TIP Number</b> : U-0071	·							
Length: 4.009 miles	Federal Aid Number:							
NCDOT Contact: Cameron D. Richards	NCDOT Contact No: (919)835-8200							
Location Description, EAST END CONNECTO	OR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN							
FREEWAY) IN DURHAI	ription: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.							
Contractor Name: DRAGADOS USA INC								
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 5.3%							
Work Began: 02/26/2015	Letting Date: 11/18/2014							
Original Completion Date: 05/10/2020	Revised Completion Date:							
Latest Payment Thru: 10/30/2017	Scheduled Progress: 53.6%							
Latest Payment Date: 10/31/2017	Actual Progress: 55.1%							
Contract Number: C203492	Route: SR-2220							
Division: 5	County: Durham							
TIP Number: EB-4707B								
Length: 1.756 miles	Federal Aid Number: STPDA-0505(64)							
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)220-4680							
Location Description, SR-2220 (OLD CHAPEI	L HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116							
Contractor Name: FSC II LLC DBA FRED								
Contract Amount: \$7,295,544.75	Cost Overrun/Underrun: 0.45%							
Work Began: 06/26/2017	Letting Date: 05/16/2017							
Original Completion Date: 05/14/2019	Revised Completion Date:							
Latest Payment Thru: 09/30/2017	Scheduled Progress: 13%							
Latest Payment Date: 10/06/2017	Actual Progress: 18.67%							
Contract Number: C203567	Route: NC-55							
Division: 5	County: Durham							
TIP Number: U-3308	-							
Length: 1.134 miles	Federal Aid Number: STP-55(20)							
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)220-4680							
Location Description: NC-55 (ALSTON AVE)	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-							
	WAY SI).							
	TON CORPORATION							
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 1.56%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number:	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number:							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 /	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS.							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began:	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date:							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru:	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date:	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date:	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: SR-1104							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: SR-1104 County: Durham							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104(19)							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: SR-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: SR-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contract or Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1104/SR 1105 (HER DURHAM COUNTY	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104 (19) NCDOT Contact No: (919)220-4680 RNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE SR 1104/SR 1105 (HER DURHAM COUNTY Contractor Name: TRIANGLE GRADING &	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104 (19) NCDOT Contact No: (919)220-4680 RNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1104/SR 1105 (HER DURHAM COUNTY Contractor Name: TRIANGLE GRADING & Contract Amount: \$1,046,988.75	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 RNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN & PAVING INC Cost Overrun/Underrun: 3.81%							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE SR 1104/SR 1105 (HEF DURHAM COUNTY Contractor Name: TRIANGLE GRADING & Contract Amount: \$1,046,988.75 Work Began: 05/01/2017	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 RNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN & PAVING INC Cost Overrun/Underrun: 3.81% Letting Date: 11/09/2016							
Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 10/15/2017 Latest Payment Date: 10/23/2017 Contract Number: C204087 Division: 5 TIP Number: Length: 44.124 miles NCDOT Contact: Cameron D. Richards Location Description: 1 SECTION OF US-70 / Contractor Name: CAROLINA SUNROCK Contract Amount: \$0.00 Work Began: Original Completion Date: 11/15/2018 Latest Payment Thru: Latest Payment Date: Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1104/SR 1105 (HER DURHAM COUNTY Contractor Name: TRIANGLE GRADING & Contract Amount: \$1,046,988.75	Cost Overrun/Underrun: 1.56% Letting Date: 07/19/2016 Revised Completion Date: 07/16/2020 Scheduled Progress: 15% Actual Progress: 19.71% Route: US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 AND 106 SECTIONS OF SECONDARY ROADS. LLC Cost Overrun/Underrun: 0% Letting Date: 09/19/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Actual Progress: 0% Federal Aid Number: HSIP-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 RNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN & PAVING INC Cost Overrun/Underrun: 3.81%							

Contract Number: DE00193 Route: I-85	
Division: 5 County: Durham	
TIP Number: R-4436EJ,	
R-4436EK	
Length: 0 miles Federal Aid Number: STP-1637(004) NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000	
	C 56
Location Description: (GRANVILLE CO)	
Contractor Name: CAROLINA ENVIRONMENTAL CONTRACTING INC Contract Amount: \$272,457.77 Cost Overrun/Underrun: 25.98%	
Work Began: 07/06/2017   Cost Overful/Onderfull: 20.98%     Letting Date: 05/24/2017	
Original Completion Date: 11/22/2017 Revised Completion Date:	
Latest Payment Thru: 09/30/2017 Scheduled Progress: 85%	
Latest Payment Date: 10/06/2017 Actual Progress: 89.98%	
Contract Number DE00405	
Contract Number: DE00195 Route: I-85 Division: 5 County: Durham	
TIP Number: I-5729A	
Length: 0 miles Federal Aid Number: NHPP-0085(027)	
NCDOT Contract Trov D. Drooks, DE NCDOT Contact No: (010)220.4680	
Leasting Receiving I-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 I	N DURHAM
Location Description: 1-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 I COUNTY	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$3,797,637.47 Cost Overrun/Underrun: -0.66%	
Work Began: 07/22/2017   Letting Date: 03/08/2017	
Original Completion Date: 10/31/2017 Revised Completion Date:	
Latest Payment Thru: 10/07/2017   Scheduled Progress: 84.1%     Latest Payment Date: 10/17/2017   Actual Progress: 77.28%	
Latest Payment Date. 10/1//2017 Actual Progress. 77.28%	
Contract Number: DE00211 Route: -	
Division: 5 County: Durham	
TIP Number: R-5785B	
Length: 0 miles   Federal Aid Number: TAP-0505(079)     NCDOT Contact: Troy B. Brooks, PE   NCDOT Contact No: (919)220-4680	
Location Description: MUNICIPALITIES OVER 5,000 POPULATION VARIOUS ROUTES DIVIS	SIONWIDE
Contractor Name: CAROLINA EARTH MOVERS INC	
Contract Amount: \$0.00 Cost Overrun/Underrun: 0%	
Work Began: 05/30/2017 Letting Date: 03/20/2017	
Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018	
Latest Payment Thru: Scheduled Progress: 0%	
Latest Payment Date: Actual Progress: 0%	
Contract Number: DE00212 Route: -	
Division: 5 County: Durham	
TIP Number: R-5785A	
Length: 0 miles Federal Aid Number: TAP-0505(078)	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000	
NCDOT Contact: David B. Moore   NCDOT Contact No: (919)562-7000     Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000 Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES Contractor Name: CAROLINA EARTH MOVERS INC	S DIVISIONWIDE
NCDOT Contact: David B. Moore   NCDOT Contact No: (919)562-7000     Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC     Contract Amount: \$0.00   Cost Overrun/Underrun: 0%	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016	B DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55	DIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham	BDIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: TIP Number:	BDIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles	BDIVISIONWIDE
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   Length: 0 miles Federal Aid Number:	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200   Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNT	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNT   Contract Name: CAROLINA SUNROCK LLC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 06/28/2017	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   Length: 0 miles Federal Aid Number:   NCDOT Contact: Cameron D. Richards NCDOT Contact No: (919)835-8200   Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNT   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 06/28/2017   Original Completion Date: 06/01/2018 Revised Completion Date:	
NCDOT Contact: David B. Moore NCDOT Contact No: (919)562-7000   Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES   Contractor Name: CAROLINA EARTH MOVERS INC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 10/12/2016   Original Completion Date: 08/31/2017 Revised Completion Date: 05/09/2018   Latest Payment Thru: Scheduled Progress: 0%   Latest Payment Date: Actual Progress: 0%   Contract Number: DE00213 Route: NC-55   Division: 5 County: Durham   TIP Number: Length: 0 miles   Location Description: VARIOUS PRIMARY AND SECONDARY ROUTES IN DURHAM COUNT   Contract Name: CAROLINA SUNROCK LLC   Contract Amount: \$0.00 Cost Overrun/Underrun: 0%   Work Began: Letting Date: 06/28/2017	

Contract Number: DE00214	Route: SR-XXX				
Division: 5	County: Durham				
TIP Number:					
Length: 0 miles	Federal Aid Number:				
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)220-4680				
Location Description: VARIOUS SECONDAR	RY ROUTES IN DURHAM AND PERSON COUNTIES				
Contractor Name: WHITEHURST PAVING	G CO INC				
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%				
Work Began:	Letting Date: 06/14/2017				
Original Completion Date: 07/01/2018	Revised Completion Date:				
Latest Payment Thru:	Scheduled Progress: 0%				
Latest Payment Date:	Actual Progress: 0%				
Contract Number: DE00216	Route: SR-1361				
Division: 5	County: Durham				
TIP Number: W-5601GD, W-5601GG	5,				
W-5601HX W-5601HY					
Length: 0 miles	Federal Aid Number: HSIP-1361(010)				
NCDOT Contact: Troy B. Brooks, PE					
	(E) AT LAKEWOOD AVENUE IN DURHAM COUNTY				
Contractor Name: BRENTWOOD DISPLA					
	Cost Overrun/Underrun: 0.2%				
Contract Amount: \$211,982.82					
Work Began: 07/05/2017	Letting Date: 05/24/2017				
Original Completion Date: 12/05/2017	Revised Completion Date:				
Latest Payment Thru: 09/30/2017	Scheduled Progress: 12%				
Latest Payment Date: 10/20/2017	Actual Progress: 12.65%				
Contract Number: DE00228	Route: I-85				
Division: 5	County: Durham				
TIP Number: I-5729	•				
Length: 5.61 miles	Federal Aid Number: NHPP-0085(013)				
NCDOT Contact: Troy B. Brooks, PE					
	TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM				
Contractor Name: INTERSTATE IMPROV					
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%				
Work Began: 03/01/2018	Letting Date: 10/11/2017				
Original Completion Date: 11/01/2018	Revised Completion Date:				
Latest Payment Thru:	Scheduled Progress: 0%				
Latest Payment Date:	Actual Progress: 0%				

LET Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Con Est	ROW Est	<u>Comments</u>
10/17	C-5178	NON - DOT LET (LAP)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		
10/17	U-4726HM	NON - DOT LET (LAP)	DURHAM - SIDEWALK ON AVONDALE DRIVE				
10/17	W-5707C	Division POC Let (DPOC)	I-40 WESTBOUND AT US 15-501 SOUTH OF DURHAM IN ORANGE AND DURHAM COUNTIES. REVISE PAVEMENT MARKINGS AND OVERHEAD LANE USE SIGNS ON I-40 WESTBOUND IN VICINITY OF US 15-501.	06/17	\$145,000		Division 7 Design
11/17	SR-5001C	NON - DOT LET (LAP)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			
12/17	W-5601EH	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	08/17	\$545,000	\$130,000	Scope revised for signal installation only.
12/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		waiting on Durham to complete road diet project related to SR-5001C
12/17	17BP.5.R.54	Division POC Let (DPOC)	REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD)		\$600,000		
12/17	U-4726HJ	NON - DOT LET (LAP)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				
12/17	44932.3.1	On Call Contract (OCC)	US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane		\$117,000		Signal design in progress.
01/18	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	
01/18	W-5705C	Division POC Let (DPOC)	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE,US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS		\$375,000		plans received, need environmental documents and R/W certification
05/18	15005.1032011	Division POC Let (DPOC)	REDWOOD ROAD BRIDGE				
06/18	EB-4707A	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
06/18	W-5705K	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS	06/17	\$65,000	\$5,000	Gregson/Lamond under design, Duke/Corporation under construction by city forces
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	10/17	\$1,300,000	\$150,000	Public meeting held. R/W acquisition underway.
07/18	EB-5514	NON - DOT LET (LAP)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/18	C-5183B	NON - DOT LET (LAP)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	NON - DOT LET (LAP)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
06/19	U-4726HN	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			Page 4 of 9

LET Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Con Est	ROW Est	<u>Comments</u>				
07/19	SS-4905EZ	On Call Contract (OCC)	NC 98 at Adams St. and NC 98 at Woodcrest St signal at Adams and channelization at Woodcrest	06/18	06/18 \$160,000 \$40,000		Surveys completed.				
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	08/18 \$5,500,000 \$2,000,000		\$5,500,000 \$2,000,000		\$5,500,000 \$2,000,000		Second public meeting held in September.
09/19	EB-5703	NON - DOT LET (LAP)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000						
09/19	EB-5704	NON - DOT LET (LAP)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000						
09/19	EB-5708	NON - DOT LET (LAP)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000						
09/19	EB-5715	NON - DOT LET (LAP)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,269,000						
09/19	EB-5720	NON - DOT LET (LAP)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000						
10/19	17BP.5.R.97	Division POC Let (DPOC)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902 DURHAM COUNTY		\$1,250,000						
01/20	U-5968	Raleigh Letting (LET)	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM								
04/20	U-5717	Raleigh Letting (LET)	US 15 / US 501 - SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	04/19	/19 \$18,000,000 \$53,000,000		Public meeting held October 9th.				
04/20	17BP.5.R.83	Division POC Let (DPOC)	BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815		\$445,678						
06/21	U-5823	NON - DOT LET (LAP)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	05/20	\$1,798,000	\$421,000					
01/22	U-5934	Raleigh Letting (LET)	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT								
03/22	U-5720A	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$78,705,000 \$30,315,000		Concurrence received on purpose & need				
03/22	U-5720B	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	\$22,914,000 \$2,190,000		\$2,190,000	Concurrence received on purpose & need				
06/22	I-5707	Raleigh Letting (LET)	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/20	\$3,550,000	\$300,000					

# NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
R-5787B 44917.3.3	Curb ramp improvements at various intersections in <b>Orange</b> and Alamance Co.	7/6/17	Fall 2017	\$303,400	Project awarded to Atlantic Contracting Company, Inc.
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of <b>Mebane.</b>	Aug. 2017	Fall 2017	\$40,500 R/W \$43,200 CON	Signal design complete, R/W acquisition complete and certified, utility relocations pending
	Intersection improvements at SR 1114 (Buckhorn Road) and SR 1146 (West Ten Road) east of Mebane. Convert two way stop to ALL WAY STOP. Construct radius improvements to accommodate turning traffic	Sept. 2017	Dec. 2017	\$3000 PE \$55,000 CON	Planning and design activities underway, Installation of 4-way stop in Sept. 2017
	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in <b>Hillsborough.</b>	11/1/2016	Fall 2017	\$156,000 CON \$245,000 CON \$120,000 CON	Construction underway - 30% complete
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in <b>Carrboro.</b>	Jan. 2018	Mar. 2019	\$775,000	Planning and design activities underway, R/W acqusition underway
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	\$775,000	Planning and design activities underway

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jun. 2018	Fall 2019	\$775,000	Planning and design activities underway, Utility coordination underway, R/W acquisition underway
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in <b>Chapel Hill</b>	6/15/2017	Aug. 2017	\$80,000	Planning and design activities underway. Signal pedestrian improvements complete. Project let, Bid exceeded engineer's estimate, Re-bid pending
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	Aug. 2017	Nov. 2017	\$395,000	Planning and design activities underway, Signs have been ordered
47418	Install chain link fence on both sides of SR1006 (Orange Grove Rd.) bridge over I-40 in Orange Co.	Oct. 2017	Dec. 2017	\$100,000	Project development underway, Tentative construction schedule pending design



### North Carolina Department of Transportation

#### Active Projects Under Construction - Orange Co.

<u>Contract</u> <u>Number</u>	<u>TIP</u> Number	Location Description	Contractor Name	Resident Engineer	<u>Contract Bid</u> Amount	<u>Availability</u> Date	<u>Work Start</u> Date	Completion Date	Progress Schedule	<u>Completion</u> Percent
C203274		REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.99	99.91
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	76.00	70.82
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	42.50	87.50
DG00299		RESURFACE 22 SECTIONS OF SEC. ROADS IN SOUTHEAST ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	44.00	99.83
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	100.00	40.59
DG00319		RESURFACE SR 1002 (ST. MARY'S ROAD) FROM US 70 TO THE DURHAM CNTY LINE AND SR 1548 (SCHLEY ROAD) FROM NC 57 TO SR 1002	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,173,386.35	04/03/2017	03/06/2017	11/17/2017	24.00	77.37
DG00323	C-5600F	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA LLC	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016	02/27/2017	09/09/2017	86.00	55.17
DG00325		INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO ST.) AT NC 54	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,970,791.00	11/14/2016	12/07/2016	11/30/2017	100.00	99.89
DG00331		RESURFACE 17 SECTIONS OF SECONDARY ROADS AND WIDEN AND RESURFACE SR 1354,SR 1504, SR1506 AND SR1577	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,144,964.12	04/03/2017	03/09/2017	11/17/2017	26.00	94.68
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADES ON I-40	NICKELSTON INDUSTRIES, INC.	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	05/01/2017	09/05/2017		
DG00340		REPLACE BRIDGE NO. 137 ON SR 1550 (EDMUND LATTA RD) OVER FORESET CREEK	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$389,523.35	03/15/2017	04/26/2017	12/15/2017	100.00	53.59
DG00341		REPLACE BRIDGE NO. 18 ON SR 1421 (LIB ROAD) EAST BACK CREEK TRIBUTARY WITH CULVERT	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$310,294.00	03/15/2017	04/17/2017	01/15/2018	83.33	13.90
DG00345	U-3306(L)	LANDSCAPE ON SR 1733 WEAVER DAIRY ROAD	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017	04/05/2017	06/15/2018	89.58	84.83
DG00346		REPLACE BRIDGE #209 OVER FRANK CREEK ON SR 1366 (ATKINS ROAD)	APPLE TUCK & ASSOCIATES INC	Kirkman, PE, Christopher D	\$363,834.19	05/01/2017	05/24/2017	02/07/2018	47.00	34.10
DG00356		AST RETREATMENT ONE SR IN ALAMANCE CO., ONE SR IN CASWELL CO. AND 21 SEC. ROADS IN ORANGE CO.	WHITEHURST PAVING CO	Kirkman, PE, Christopher D	\$956,526.41	04/03/2017	04/17/2017	10/13/2017	34.02	98.29
DG00360		RESURFACE US 70 FROM NC 86 TO THE DURHAM COUNTY LINE	S T WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$1,780,970.19	06/14/2017	06/21/2017	08/19/2017	83.00	80.34
DG00383		REPLACE BRIDGE # 84 OVER COLLINS CREEK ON SR 1005 (OLD GREENSBORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$1,290,279.37	07/24/2017	07/24/2017	05/15/2018		

### NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

	ACTIVE PROJECTS - June 2017									
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Completion Date	Cost	Contractor	Comments			
DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road & at NC 751 at SR 1617 Big Woods Road	1.74	9/27/2016	2/27/2018	\$1,489,500.00	FSC II, LLC, DBA Fred Smith Company	80% Completion			
DH00211, 44807.3.1, SS- 4908BB	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	9/13/2016	7/30/2017	TBD	Clark Pavement Marking, Inc	Contract covers other various counties.			

and the state of the state of		UPCO	MING PRO.	IECTS
TIP/WBS # or Contract #	Project Description	Let Date	Cost	Comments