Contract Number: C203394	Route: I-885, NC-147, NC-98
	US-70
Division: 5	County: Durham
TIP Number: U-0071	
Length: 4.009 miles	Federal Aid Number:
NCDOT Contact: Phillip J. Townsend	NCDOT Contact No: (919)840-0914
Location Description: FREEWAY) IN DURHAM	DR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN M.
Contractor Name: DRAGADOS USA INC	
Contract Amount: \$141,949,500.00	Cost Overrun/Underrun: 1.21%
Work Began: 02/26/2015	Letting Date: 11/18/2014
Original Completion Date: 01/10/2020	Revised Completion Date:
	•
Latest Payment Thru: 09/30/2016	Scheduled Progress: 35.04%
Latest Payment Date: 10/11/2016	Actual Progress: 30.45%
Contract Number: C203567	Route: NC-55
Division: 5	
	County: Durham
TIP Number: U-3308	
Length: 1.134 miles	Federal Aid Number: STP-55(20)
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)220-4680
Location Description: NC-55 (ALSTON AVE) F	FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US- WAY ST).
70BUS/NC-98 (HOLLO)	NAY ST).
Contractor Name: ZACHRY CONSTRUCT	ION CORPORATION
Contract Amount: \$39,756,916.81	Cost Overrun/Underrun: 0%
Work Began: 10/05/2016	Letting Date: 07/19/2016
Original Completion Date: 04/29/2020	Revised Completion Date:
Latest Payment Thru: 10/15/2016	Scheduled Progress: 2.9%
Latest Payment Date: 10/24/2016	Actual Progress: 1.64%
Contract Number: C203883	Route: -, SR-1109, SR-1331
	SR-1631, US-501
Division: 5	County: Durham
TIP Number:	•
Length: 21.371 miles	Federal Aid Number:
NCDOT Contact: Phillip J. Townsend	NCDOT Contact No: (919)840-0914
Location Description: SECONDARY ROADS	OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF
Contractor Name: FSC II LLC DBA FRED	
Contract Amount: \$0.00	
	Cost Overrun/Underrun: 0%
	Cost Overrun/Underrun: 0%
Work Began:	Letting Date: 06/21/2016
Work Began: Original Completion Date: 06/30/2017	Letting Date: 06/21/2016 Revised Completion Date:
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru:	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0%
Work Began: Original Completion Date: 06/30/2017	Letting Date: 06/21/2016 Revised Completion Date:
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date:	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number:
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98%
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date:
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90%
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18%
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1475, SR-1736, SR-1748
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1475, SR-1736, SR-1748 SR-1764, SR-2390
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1475, SR-1736, SR-1748
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1475, SR-1736, SR-1748 SR-1764, SR-2390
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016 Contract Number: DE00146	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1475, SR-1736, SR-1748 SR-1764, SR-2390
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016 Contract Number: DE00146	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1726, SR-1736, SR-1748 SR-1764, SR-2390 County: Durham
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016 Contract Number: DE00146 Division: 5 TIP Number: Length: 17.805 miles NCDOT Contact: Troy B. Brooks, PE	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1726, SR-1736, SR-1748 SR-1764, SR-2390 County: Durham Federal Aid Number:
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016 Contract Number: DE00146 Division: 5 TIP Number: Length: 17.805 miles NCDOT Contact: Troy B. Brooks, PE Location Description: VARIOUS SECONDAR ^N	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1726, SR-1736, SR-1748 SR-1764, SR-2390 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Y ROUTES IN DURHAM AND PERSON COUNTIES
Work Began: Original Completion Date: 06/30/2017 Latest Payment Thru: Latest Payment Date: Contract Number: DE00122 Division: 5 TIP Number: SS-4905CK Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: US 501 BUS (ROXBOR Contractor Name: WATSON ELECTRICAL Contract Amount: \$307,367.00 Work Began: 06/28/2016 Original Completion Date: 10/14/2016 Latest Payment Thru: 10/07/2016 Latest Payment Date: 10/18/2016 Contract Number: DE00146 Division: 5 TIP Number: Length: 17.805 miles NCDOT Contact: Troy B. Brooks, PE	Letting Date: 06/21/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0% Route: US-501 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 O ST) FROM CLUB BLVD TO PACIFIC AVE CONSTRUCTION CO. LLC Cost Overrun/Underrun: 8.98% Letting Date: 04/13/2016 Revised Completion Date: Scheduled Progress: 90% Actual Progress: 66.18% Route: SR-1108, SR-1127, SR-1141 SR-1462, SR-1466, SR-1467 SR-1475, SR-1704, SR-1723 SR-1726, SR-1736, SR-1748 SR-1764, SR-2390 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Y ROUTES IN DURHAM AND PERSON COUNTIES

Contract Amount: \$528,241.38	Cost Overrun/Underrun: 0%
Work Began: 08/15/2016	Letting Date: 02/24/2016
Original Completion Date: 10/13/2016	Revised Completion Date:
Latest Payment Thru: 09/30/2016	Scheduled Progress: 100%
Latest Payment Date: 10/13/2016	Actual Progress: 30.39%
Contract Number: DE00177	Route: SR-1616
Division: 5	County: Durham
TIP Number:	
Length: 28.57 miles	Federal Aid Number:
NCDOT Contact: Troy B. Brooks, PE	NCDOT Contact No: (919)220-4680
Location Description: VARIOUS SECOND	ARY ROUTES IN DURHAM AND PERSON COUNTIES
Contractor Name: WHITEHURST PAV	ING CO INC
Contract Amount: \$0.00	Cost Overrun/Underrun: 0%
Work Began:	Letting Date: 09/28/2016
Original Completion Date:	Revised Completion Date:
Latest Payment Thru:	Scheduled Progress: 0%
Latest Payment Date:	Actual Progress: 0%

Page 2 of 7

Let Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Con Est	ROW Est	<u>Comments</u>
09/16	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		Schedule Change Pending
09/16	C-5572	NON - DOT LET (Congestion Mitigation)	DURHAM - WEST ELLERBE CREEK GREENWAY, CONSTRUCTION PHASE II, WESTOVER PARK TO STADIUM DRIVE RAIL IN DURHAM. CONSRTUCT MULTI-USE PATH.		\$1,352,000		Schedule Change Pending
09/16	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		Schedule Change Pending
09/16	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				Schedule Change Pending
10/16	I-5307B	Division POC Let (DPOC)	I-540 FLYOVER BRIDGE OVER I-40 IN DURHAM COUNTY		\$750,000		Bids under review
11/16	W-5205V	Division POC Let (DPOC)	HERNDON RD AT BARBEE RD INTERSECTION IN DURHAM CONSTRUCT ROUNDABOUT		\$1,000,000		Letting in November
12/16	SR-5001C	NON - DOT LET (Local)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			
01/17	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	08/12	\$5,350,000		
01/17	W-5601GD	On Call Contract (OCC)	SR 1361 (VICKERS AVENUE) AT LAKEWOOD AVENUE	11/16	\$10,000		
04/17	EB-4707A	Division Design Raleigh Let (DDRL)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
04/17	U-4726HJ	NON - DOT LET (Local)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				
05/17	I-5729A	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. BRIDGE JOINT WORK.				
05/17	W-5601GG	Division POC Let (DPOC)	SR 1327 (GREGSON STREET) AT MAIN STREET, MORGAN STREET AND SR 1669 (CLUB BOULEVARD)	12/16	\$63,000	\$10,000	
06/17	W-5601HX	Division POC Let (DPOC)	NC 55 AT ALLENDOWN DRIVE SAFETY IMPROVEMENTS	04/17	\$100,000		
06/17	W-5601HY	Division POC Let (DPOC)	US 501 (DUKE STREET) AT STADIUM DRIVE, SAFETY IMPROVEMENTS	03/17	\$55,000	\$5,000	
08/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT INDURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
10/17	I-5729	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
12/17	SS-4905DU	Division POC Let (DPOC)	Widen US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp for eastbound RTL.		\$115,000		PE funds in late Oct.
	l						

Let Est	TIP Sub No.	Let Type	Description	<u>R/W (B)</u>	Con Est	ROW Est	Comments
12/17	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$700,000	\$92,000	
09/18		NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD		\$5,783,000	\$7,000	
09/18	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$1,254,000		
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
12/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	12/17	\$1,300,000	\$150,000	Traffic analysis update for HCM revisions
12/18	W-5601EH	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT COOK ROAD. SAFETY IMPROVEMENTS.	09/17	\$545,000	\$130,000	
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO

Technical Committee 11/16/2016 Item 15

TIP/WBS #	Description	Start/Let date	Completion Date	Status	Cost	Comments
R-5787B 44917.3.3	Curb ramp improvements at various intersections in Orange and Alamance Co.	Dec. 2016	Apr. 2017	Planning and design activities underway.	\$100,000	TAP, DMP
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.	4/18/2016	10/28/2016	underway, Frontier utility	\$15,000 PE \$80,000 R/W \$53,600 CON	State Spot Safety, R/W plans received 7/8/15, Constr. By State Forces
SS-4907BS 14894.2.1 14894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	Apr. 2017	Jun. 2017	Signal design underway.	\$40,500 R/W \$43,200 CON	State Spot Safety, Constr. By State Forces, May need R/W
U-3306(L) 34913.3.2	Landscaping on SR 1733 (Weaver Dairy Road) from NC 86 to SR 1734 (Erwin Road).	Dec. 2016	Spring 2017	Contract let pending	\$58,645	Project funding, Division let
J-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	11/14/2016	Spring 2017	FHWA Construction Authorization approved, No bids received on Mar 17 let and April 13 re-let. 3rd let scheduled with floating availability date		Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP- DA. PCE approved Feb. 2015. LAP - Town of Hillsborough, MA executed
U-5550 50154.3.FS1	Intersection improvements at Fordham Boulevard (US15/501) and Ephesus Church Rd. Improvements will include bike lanes and sidewalks.	1/27/2016	Mar. 2017	Under construction - 40% complete	\$2,170,000	National Highway Performance Program, LAP - Town of Chapel Hill, MA executed
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2017	\$775,000	STIP, P3.0, PEF-SEPI, Surveys received 3/15, DMP , Public meeting on Nov. 14
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	Planning and design activities underway, R/W plans complete Jan. 2018	\$775,000	STIP, P3.0, PEF-STANTEC, Surveys received, traffic forecast and analysis complete, DMP
J-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jul. 2017	Oct. 2018	Planning and design activities underway, R/W plans complete October 2016, Public comments have been received	\$775,000	STIP, P3.0,PEF-SEPI, DMP
N-5707A 44853.1.1	Curb ramp improvements for ADA compliance at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	3/16/2017	5/1/17	Planning and design activities underway.	\$10,000 PE	HSIP, DMP



Active Projects Under Construction - Orange Co.

<u>Contract</u> <u>Number</u>	Location Description	Contractor Name	Resident Engineer	Contract Bid	<u>Availability</u> Date	Work Start Date	Completion Date	<u>Progress</u> Schedule	<u>Completion</u> Percent
C203274	REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	96.00	88.88
C203640	REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	38.30	16.03
C203641	REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	30.00	66.76
C203709	RESURFACE 22 SECTIONS OF SECONDARY ROADS.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,815,023.60	04/15/2016	05/05/2016	11/20/2016	90.00	82.95
DG00277	RESURFACE US 15-501, NC 86, SOUTH ROAD	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,259,259.61	04/15/2016	05/18/2016	11/18/2016	100.00	94.81
DG00298	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVI R/R CROSSINGS	TRIANGLE GRADING & PAVING INC E	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	29.78	38.65
DG00299	RESURFACE 22 SECTIONS OF SEC. ROADS IN SE ORANGE CO.	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	1.00	3.84
DG00302	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017		

	ACTIVE PROJECTS									
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Cost	Contractor	Comments				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to W Parking Lot	0.242				Bid Opening 3/15/16 Contract Awarded 4/15/16 Availability Date 9/18/16 Completion Date 11/30/16				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake from SR 1008 Farrington Point Rd to E Parking Lot	0.1	Mar-16	\$979,707						
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Western Parking Area/Ramps	0.087				Work Started 9/30/16 Project 50% Complete				
36249.3537 C203838	Farrington Point Boat Access at Jordan Lake Eastern Parking Area Ramps	0.070								
30001.23 DH00203	Seal, Crack Seal and Patch 38 Sections of Secondary Roads in Chatham and various Routes in Jordan Lake	140.380	16-May	\$1,128,610	Riley Paving	Bid Opening 5/24/16 Contract Awarded 6/7/16 Availability Date 6/27/16 Completion Date 6/30/17 Work Started 9/13/16 Project 10% Complete				

						Project Complete 5/27/2016			
	UPCOMING PROJECTS								
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Cost	Contractor	Comments			
	Construct a southbound left turn lane on NC 751 at New Hope Church Road		Sep-16	TBD	FSC II, LLC, DBA Fred Smith Company	Funding source: Highway Safety Improvement Program Bid Opening 9/27/2016 Avail Date 10/31/2016 Complet Date 2/27/2018			
	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	Sep-16	TBD	Clark Pavement Marking, Inc	Bid Opening 9/13/16 Availability Date 10/17/16 Contract Completion Date 7/30/17			