

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: George C. Gibson, PE Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$4,800,000.00 Availability Date: 8/15/2011 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: I-540 County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: TIFIA-540(2) RE Phone Number: (919)571-3000 Cost Overrun/Underrun: Letting Date: 4/21/2011 Work Began: 8/15/2011 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: C202875 Physical Division: 5 Administrative Division: 5 Length: 17.133 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: I-540 FROM I-40 OVERPASS TO TRIANGLE TOWN BLVD, AND TRIANGLE TOWN BLVD FROM I-540 TO NEW ASPHALT PAVEMENT JOINT. Type of Work: MILLING, RESURFACING, SHOULDER RECONST, AND STR REHAB. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,384,157.45 Availability Date: 2/27/2012 Completion Date: 11/15/2012 Revised Completion Date: 4/4/2013 Last Estimate Thru: 3/22/2014 Last Estimate Paid: 3/27/2014	Route: I-540 County: Durham TIP Number: I-5307, I-5310 Federal Aid Number: IM-0540(23) RE Phone Number: (919)840-0914 Cost Overrun/Underrun: -4% Letting Date: 1/17/2012 Work Began: 2/27/2012 Estimated Completion: 10/1/2014 Scheduled Progress: 100% Actual Progress: 98.56%
Contract Number: C203128 Physical Division: 5 Administrative Division: 5 Length: 4.203 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: CLEGG PASSING SIDING & HOPSON RD GRADE SEPARATION AND CLOSING OF AT-GRADE RR CROSSINGS. Type of Work: GRADING, DRAINAGE, PAVING, STRUCTURE & TRACKBED. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$10,900,447.15 Availability Date: 12/31/2012 Completion Date: 12/28/2015 Revised Completion Date: 10/21/2016 Last Estimate Thru: 11/7/2014 Last Estimate Paid: 11/20/2014	Route: SR-1978 County: Durham TIP Number: U-4716, U-4716A, U-4716B Federal Aid Number: FRA-FR-HSR-0006-10-01-00 RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 22.52% Letting Date: 11/20/2012 Work Began: 1/30/2013 Estimated Completion: 10/21/2016 Scheduled Progress: 92% Actual Progress: 84.43%
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 4/29/2013 Completion Date: 9/30/2016 Revised Completion Date: Last Estimate Thru: 11/30/2014 Last Estimate Paid:	Route: County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 3/19/2013 Work Began: 4/29/2013 Estimated Completion: 9/30/2016 Scheduled Progress: 20.65% Actual Progress: 20.65%
Contract Number: C203473 Physical Division: 5 Administrative Division: 5 Length: 20.44 miles	Route: US-70 County: Durham TIP Number: Federal Aid Number:

Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION OF US-70, US-70 BUS, NC-98/US-70 BUS, NC-751, AND NC-55, AND 4 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING, AND SHOULDER RECONSTRUCTION. Contractor Name: THE LANE CONSTRUCTION CORP Contract Amount: \$4,249,573.80 Availability Date: 3/10/2014 Completion Date: 11/14/2014 Revised Completion Date: Last Estimate Thru: 10/31/2014 Last Estimate Paid: 11/6/2014		RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 5.43% Letting Date: 12/17/2013 Work Began: 3/10/2014 Estimated Completion: 12/23/2014 Scheduled Progress: 99.2% Actual Progress: 86.61%	
Contract Number: C203512 Physical Division: 5 Administrative Division: 5 Length: 0.034 miles Resident Engineer: Alan W. Shapiro, PE Location Description: BRIDGE #193 ON SR-1671 (E CLUB BLVD) OVER I-85. Type of Work: BRIDGE REHABILITATION. Contractor Name: PALMETTO INFRASTRUCTURE INC Contract Amount: \$1,250,683.35 Availability Date: 5/1/2014 Completion Date: 11/30/2014 Revised Completion Date: Last Estimate Thru: 10/31/2014 Last Estimate Paid: 11/6/2014		Route: SR-1671 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 19.73% Letting Date: 3/18/2014 Work Began: 5/7/2014 Estimated Completion: 12/31/2014 Scheduled Progress: 99% Actual Progress: 76.02%	
Contract Number: DE00100 Physical Division: 5 Administrative Division: 5 Length: 2.633 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: SR 1110 (BARBEE CHAPEL RD/FARRINGTON RD) AND SR 1107 (STAGECOACH RD) Type of Work: SR 1110 WIDENING FOR BIKE LANES Contractor Name: BARNHILL CONTRACTING COMPANY Contract Amount: \$1,645,601.25 Availability Date: 8/18/2014 Completion Date: 11/21/2014 Revised Completion Date: Last Estimate Thru: 10/31/2014 Last Estimate Paid: 11/10/2014		Route: SR-1110 County: Durham TIP Number: W-5205X, EB-4411D Federal Aid Number: STPEB-000S(752) RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 2.34% Letting Date: 7/23/2014 Work Began: 8/26/2014 Estimated Completion: 11/21/2014 Scheduled Progress: 93% Actual Progress: 61.51%	
Contract Number: LE00008 Physical Division: 5 Administrative Division: 5 Length: 0 miles Resident Engineer: Mark W. Luther, PE Location Description: NC 54 to Chatham County Line Type of Work: American Tobacco Trail - Phase E Contractor Name: BLYTHE CONSTRUCTION, INC. Contract Amount: \$7,448,449.87 Availability Date: 6/11/2012 Completion Date: 2/20/2014 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:		Route: County: Durham TIP Number: EL-2921E Federal Aid Number: STP-0505(17) RE Phone Number: (919)220-4600 Cost Overrun/Underrun: Letting Date: 2/22/2012 Work Began: Estimated Completion: Scheduled Progress: Actual Progress:	

<u>Let (B)</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Status</u>
09/14	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORRENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS	\$336,000		
09/14	U-4724	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - CORNWALLIS RD FROM SOUTH ROXBORO RD TO UNIVERSITY DR	\$2,156,000		
10/14	U-4726HL	NON - DOT LET (Local)	DURHAM - SIDEWALK ON BARBEE STREET BETWEEN THE EXISTING SIDEWALK AT PEARSONTOWN ELEMENTARY SCHOOL AND ORINDO DRIVE; ANDSIDEWALK IN FORMER FAYETTEVILLE STREET RIGHT OF WAY TO CONNECT THE DURHAM AREA TRANSIT AUTHORITY (DATA) ADMINISTRATIVEOFFICES WITH GEER STREET	\$39,400		
11/14	U-0071	Raleigh Letting (LET)	DURHAM - EAST END CONNECTOR FROM NORTH OF NC 98 TO NC 147 (BUCK DEAN FREEWAY)	\$159,400,000	\$24,950,000	
01/15	EB-4707B	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL - SR 2220 (OLD DURHAM CHAPEL HILL ROAD) FROM SR 1113 (POPE ROAD) TO SR 1116 (GARRETT ROAD)	\$5,150,000		
01/15	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)	\$1,025,000		
04/15	U-3308	Raleigh Letting (LET)	DURHAM - NC 55 (ALSTON AVENUE) FROM NC 147 (I. L. "BUCK" DEAN FREEWAY) TO NORTH OF US 70 BUSINESS - NC 98 (HOLLOWAY STREET)	\$30,900,000	\$3,869,000	
04/15	W-5205N	Division POC Let (DPOC)	US 15/501 (UNIVERSITY DRIVE) AT SUMMIT STREET/FORESTWOOD DRIVE	\$45,600		
09/15	C-5183A	NON - DOT LET (Congestion Mitigation)	DURHAM - CONSTRUCT SIDEWALKS	\$972,000		
09/15	C-5183B	NON - DOT LET (Congestion Mitigation)	DURHAM - CONSTRUCT SIDEWALKS	\$1,254,000		
01/16	EB-4707A	Division Design Raleigh Let (DDRL)	DURHAM/CHAPEL HILL FROM US 15/501 IN ORANGE COUNTY TO SR 1113 (POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	\$3,100,000	\$2,650,000	
02/16	W-5601E	Division POC Let (DPOC)	NC 157 (GUESS ROAD) AT NORTH POINTE DRIVE/ALBANY STREET			
09/16	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORRENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	\$555,000		
09/16	C-5182	NON - DOT LET (Congestion Mitigation)	DURHAM - HOPE VALLEY ROAD CONSTRUCT SIDEWALKS AND BIKE LANES BETWEEN MARTIN LUTHER KING, JR. BOULEVARD PARKWAY AND US 15-501 BUSINESS	\$1,252,000	\$134,000	
06/17	B-4943	Raleigh Letting (LET)	RELPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	\$700,000	\$92,000	
08/17	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	\$2,100,000	\$2,000,000	
02/15	Small Constr.	Division POC Let (DPOC)	Barbee Rd at Herndon Rd - RBT	\$630,000	\$150,000	Need Muni. Agrmt. with City
03/15	SS-4905BI	Division POC Let (DPOC)	SR 1004 (Old Oxford Road) at SR 1648 (Danube Lane)	\$375,000	\$44,000	R/W 90%, Utility Agrmt. with City
05/15	SS-4905BM	Division POC Let (DPOC)	Carver St. (SR 1407) at Broad St./Kenan Rd. - Mini-Roundabout	\$320,000	\$33,000	R/W 20%, Duke revising PUE
08/15	SS-4905CJ	Division POC Let (DPOC)	US 70 at Peyton Ave. (SR 1957) - construct island and revise pm's	\$30,000	N/A	Survey completed

<u>Let (B)</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Status</u>
	SS 4906BP 43696.1.1 43696.3.1	Division annual needs contract	Upgrade SR 1327 (Gregson St) at Club Blvd replace existing ped heads, add flashing yellow arrows, remove concrete island in NW quadrant, cut back islands on north and west legs Revised Scope to (1) SR 1327 (Gregson St) at Peabody Install traffic signal (2) SR 1327 (Gregson St) between I-85 NB off ramp and Entrance to Northgate Mall	\$36,000	N/A	Signal work and concrete work is complete at Gregson and Club. Waiting on striping. 11/3/14 Plans received for Gregson and Peabody. Awaiting NCRR permission to place poles in RW
	SS 4905BT 43783.1.1 43783.3.1	Division annual needs contract	Upgrade traffic signal to flashing yellow arrow on EB Club Blvd and Duke St. Install pedestrian accommodations on all legs of the intersection. Scope changed to add US 15-501 Bus (Roxboro St) at Pettigrew St At US 15-501 Bus/Pettigrew - revise traffic signal to include over height Preempt, LED Blankout sign and metal poles and mast arms	\$36,000	N/A	EB Club Blvd and Duke St 100% Complete waiting for final inspection Waiting for plans for Roxboro and Pettigrew Awaiting NCRR permission to place poles in RW
	Developer 36249.3312	Developer	Signal upgrade/modifications as part of BCBS TIA requirements	000 review cost	N/A	Plans not yet reviewed
	SS-4905CF	Division annual needs contract	Signal at SR 1443 (Horton Rd.) at Stadium Dr.	\$100,000	\$16,000	Signal plans received, construction not yet started 11/3/14
	SS-4905CH	Division annual needs contract	Close crossover on US 15-501 at SR 1333 and install signal at SR 1116 (Garrett Rd) at Falls Mountain Way.	\$200,000	\$16,000	Island Plans Needed Signal Plans in Hand
	SS-4905CK	Division annual needs contract	Flashing Yellow Arrow and pedestrian accommodations for 8 signals along US 501 Bus.			Need plans

NCDOT DIV 7 ACTIVE PROJECTS LOCATED IN DCHCMPO

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
ER-2971G 3607.3.13	Construct sidewalks on SR 1900 (Mason Farm Road) from US 15/501 (Fordham Blvd.) to Highland Woods Road in Chapel Hill .	9/8/14	12/12/14	Whitley Contracting, Inc.	Start Nov. 12th.	\$30,000	Division Enhancement; MA w/TOCH, LGA
SS-4907AZ 43987.1.FR1 43987.3.1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	Pending coordination with Town of Hillsborough and SHPO	Pending coordination with Town of Hillsborough and SHPO		Design in progress (75% complete), STIP amendment?, PCE due Feb. 2015.	\$15,000 PE \$37,600 CON \$245,000 CON \$120,000 CON \$150,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. LAP-Town of Hillsborough
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.)		Spring 2015	State Forces	Coordinating with utilities	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety, Need Public Outreach (letter) first of 2015.
SS-4907BE 44194.3.1	SR 1010 (Franklin Street) between Boundary Street and Deming Road in Chapel Hill . Initial construction funds are needed for installation of curve warning signs, chevrons, pavement markings, snowplowable markers, and sign post delineators.		Fall 2014	State Forces	90% Complete, additional work (sign flasher) pending approved funding	\$12,800	State Spot Safety
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.		7/1/2015	State Forces	Surveys complete	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety
SS-4907BG 44270.1.FD1 44270.2.1 44270.3.1	All way stop installation and flasher revisions at the intersection of SR 1710 (Old NC 10) at SR 1713 (Mount Hermon Church Road) in Orange Co.		7/1/2015	State Forces	R/W pending for sight triangle.	\$3000 PE \$6400 R/W \$15,208 CON	State Spot Safety
U-0624 C203175 34762.3.4	Widening , Grading, Drainage, Paving & Signals on NC 86 (S. Columbia St.) From SR -1906 (Purefoy Rd) to SR 1902 (Manning Dr) in Chapel Hill .	10/16/2012	Anticipate 1/1/2015	Triangle Grading & Paving, Inc.	100%Complete	\$4,565,147	TIP
U-2803 C203028 34860.3.1	Widening of SR 1919 (Smith Level Road) from Rock Haven Road to Bridge # 88 over Morgan Creek in Carrboro .	12/18/2012	5/14/2015	Yates Construction, Inc.	45% Complete 87% Schedule	\$4,946,197	TIP, Utility conflicts cleared

W-52071 45337.1.9 45337.2.FD9 45337.3.FD9	SR 1005 (Jones Ferry Road) and Davie Street in Carrboro. Sidewalks, intersection improvements, traffic signal, median on Jones Ferry with bike lanes.	11/1/2014	Fall 2015		R/W acquisition underway (20% Complete), Availability in Spring 2015.	\$50,000 PE \$75,000 R/W \$600,000 CON	High Hazard Safety, Need more PE funding
W-5318 46141.3.1	Remedial paving on NC 86 from NC 57 to Caswell Co. line.	8/7/2014	11/15/14	Carolina Sunrock, LLC	50% Complete 50% Schedule	\$84,754	High Hazard Safety
44229	Signal modification, enlarge radius and construct taper for right turn lane at the intersection of US 70 onto SR 1567 (Mt Hermon Church Rd)		10/30/2014	State Forces	100% Complete	\$100,000	Small Construction
NCDOT DIV 7 FUTURE PROJECTS LOCATED IN DCHCMPO							
TIP/WBS #	Description	Let Date	Completion Date		Status	Cost	Comments

DIV 7 LOCAL GOVERNMENT AGENCY PROJECTS IN DCHCMPO

TIP/WBS #	Description	Let/Start Date	Completion Date	Status	Cost	Comments
C-5184 46243.3.1	Riverwalk Trail Phase III - Construct a paved off-road trail along Eno River connecting River Park, Gold Park and the Oconeechee Mountain State Natural Area and construct sidewalk to provide pedestrian and bicycle connections to the Greenway in Hillsborough	Fall 2014	TBD	Design in progress, R/W authorization pending	\$450,000 CON	CMAQ \$360,000 Fed \$90,000 Local
C-5179 46240.1.F1 46240.2.F1 46240.3.F1	Design & construction of sidewalk and bicycle lanes along Estes Drive from Martin Luther King Jr. Blvd to Caswell Drive and the construction of a multi-use path on the north side of Estes Drive from Martin Luther King Jr. Blvd through the Estes Drive Elementary site to Elliot Road in Chapel Hill .	TBD	TBD	Design in progress	\$220,000 PE \$2,337,500 CON	STP-DA - PE \$176,000 Fed \$44,000 Local CMAQ -R/W, CONS. \$1,870,000 Fed \$467,500 Local MA w/TOCH
EB-4707A (Orange) 38664.3.FD1	Bicycle improvements(Bikeway and signals) on Durham/ Chapel Hill (SR 1838/SR 2220)from SR 1116 (Garrett Road) in Durham County to US 15-501 in Orange County EB-4707B (Durham)	EB-4707A(C Hill) FFY15 EB-4707B(D5DRL) FFY15	TBD	Design in progress, R/W -FFY 2015	\$2,950,000 CON	Enhancement - Bike and Ped., STP-DA
EL-4828 / 40245.1.1 40245.3.1	Design & construction of multi-use pedestrian /bicycle path along Morgan Creek from Smith Level Road to the Weatherhill Pointe neighborhood & construct a multi-use pedestrian /bicycle path along Morgan Creek from Smith Level road west to the Berryhill Neighborhood in Carrboro	Spring 2015	TBD	Design in progress	\$316,610 PE \$468,000 CON	STP-DA; MA w/TOC
SR-5001AR 40924.3.43	Construct 320' of 5' sidewalk on Culbreth Road between Cobble Ridge Rd. in Chapel Hill and Rossburn Rd. in Chapel Hill	4/12/12	9/30/13	Construction complete; Final M&T closeout pending	\$50,000 SRTS \$108,000 STPDA	SRTS/STP-DA; MA w/TOCH
U-4726DC 36268.3.4	Wilson Park Multi-Use Path in Carrboro	6/7/12	11/26/12	Construction complete; Final review complete, M&T closeout pending	\$221,399	STP-DA; MA w/TOC
U-4726DD 36268.1.25 36268.3.F25	Construct sidewalk on Rogers Road from Homestead Road to Meadow Run Ct. in Carrboro	TBD	TBD	Design in progress	\$102,278 PE \$542,600 CON	STP-DA; MA w/TOC
U-4726DE 36268.1.26 36268.3.26	Construct Bolin Creek Multi-use Path from Homestead Road to Chapel Hill High School in Carrboro (replaces EL-4994)	Fall 2014	TBD	Design complete, Construction authorization pending	\$130,486 PE \$737,500 CON	STP-DA; MA w/TOC
U-4726DF 36268.1.27 36268.3.27	Bicycle detection at Signalized Intersections in Carrboro	12/31/14	TBD	R/W certification pending. District office providing assistance to municipality and R/W research	\$18,525 PE \$30,000 CON	STP-DA; MA w/TOC

DIV 7 LOCAL GOVERNMENT AGENCY PROJECTS IN DCHCMPO

TIP/WBS #	Description	Let/Start Date	Completion Date	Status	Cost	Comments
U-4726IF 36268.1.21 36268.3.21	Design and install stairs from the sidewalk on the north side of Franklin St. to the Bolin Creek Trail in Chapel Hill	TBD	TBD	Supplemental agreement to remove construction; Town to pay for construction	\$25,000 PE \$115,000 CON	STP-DA; MA w/TOCH
U-4726IG 36268.3.24	Morgan Creek Trail Phase 2 - Construct 10' wide greenway from existing Fan Branch Trail near Culbreth Rd. and US 15/501 to Phase 1 in Chapel Hill	9/12/12	11/1/2013, Anticipated 6/1/14	100% Complete. Project record review pending.	\$1,492,500 CON	STP-DA; MA w/TOCH
U-5543 50109.1.F1	Design for variable message signs for traffic management on major corridors in Chapel Hill	TBD	TBD	MA execution pending	\$93,750 PE	STP-DA; MA w/TOCH