

Contract Number: C202507 Physical Division: 5 Administrative Division: 15 Length: 18.8 miles Resident Engineer: George C. Gibson, PE Location Description: NC-540 FROM NC-55 NEAR APEX TO NC-54 NEAR RTP AND NC-147 FROM I-40 TO NC-540. Type of Work: DESIGN-BUILD LANDSCAPING. Contractor Name: SOUTHERN GARDEN, INC. Contract Amount: \$4,800,000.00 Availability Date: 8/15/2011 Completion Date: 7/1/2015 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: I-540 County: Durham TIP Number: R-2635, U-4763B Federal Aid Number: TIFIA-540(2) RE Phone Number: (919)571-3000 Cost Overrun/Underrun: Letting Date: 4/21/2011 Work Began: 8/15/2011 Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: C202875 Physical Division: 5 Administrative Division: 5 Length: 17.133 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: I-540 FROM I-40 OVERPASS TO TRIANGLE TOWN BLVD, AND TRIANGLE TOWN BLVD FROM I-540 TO NEW ASPHALT PAVEMENT JOINT. Type of Work: MILLING, RESURFACING, SHOULDER RECONST, AND STR REHAB. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,384,157.45 Availability Date: 2/27/2012 Completion Date: 11/15/2012 Revised Completion Date: 4/4/2013 Last Estimate Thru: 3/22/2014 Last Estimate Paid: 3/27/2014	Route: I-540 County: Durham TIP Number: I-5307, I-5310 Federal Aid Number: IM-0540(23) RE Phone Number: (919)840-0914 Cost Overrun/Underrun: -4% Letting Date: 1/17/2012 Work Began: 2/27/2012 Estimated Completion: 10/1/2014 Scheduled Progress: 100% Actual Progress: 98.56%
Contract Number: C203128 Physical Division: 5 Administrative Division: 5 Length: 4.203 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: CLEGG PASSING SIDING & HOPSON RD GRADE SEPARATION AND CLOSING OF AT-GRADE RR CROSSINGS. Type of Work: GRADING, DRAINAGE, PAVING, STRUCTURE & TRACKBED. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$10,900,447.15 Availability Date: 12/31/2012 Completion Date: 12/28/2015 Revised Completion Date: 10/21/2016 Last Estimate Thru: 3/7/2015 Last Estimate Paid: 3/16/2015	Route: SR-1978 County: Durham TIP Number: U-4716, U-4716A, U-4716B, U-4716C Federal Aid Number: FRA-FR-HSR-0006-10-01-00 RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 21.99% Letting Date: 11/20/2012 Work Began: 1/30/2013 Estimated Completion: 10/21/2016 Scheduled Progress: 93% Actual Progress: 89.64%
Contract Number: C203273 Physical Division: 5 Administrative Division: 5 Length: 1.189 miles Resident Engineer: E. Boyd Tharrington, PE Location Description: REPLACEMENT OF 4 BRIDGES IN DURHAM CO, 3 BRIDGES IN GRANVILLE CO AND 1 BRIDGE IN VANCE CO. Type of Work: DESIGN BUILD. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$8,800,000.00 Availability Date: 4/29/2013 Completion Date: 9/30/2016 Revised Completion Date: Last Estimate Thru: 2/28/2015 Last Estimate Paid: 3/9/2015	Route: County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 3/19/2013 Work Began: 4/29/2013 Estimated Completion: 9/30/2016 Scheduled Progress: 40% Actual Progress: 30.9%
Contract Number: C203394 Physical Division: 5 Administrative Division: 5	Route: I-885, NC-98, US-70, NC-147 County: Durham TIP Number: U-0071

Length: 4.009 miles Resident Engineer: Michelle H. Gaddy, PE Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Type of Work: GRADING, DRAINAGE, PAVING, SIGNALS, AND STRUCTURES. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Availability Date: 2/1/2015 Completion Date: 1/10/2020 Revised Completion Date: Last Estimate Thru: 2/28/2015 Last Estimate Paid: 3/10/2015	Federal Aid Number: RE Phone Number: (919)840-0914 Cost Overrun/Underrun: 0% Letting Date: 11/18/2014 Work Began: 2/26/2015 Estimated Completion: 1/10/2020 Scheduled Progress: 1.5% Actual Progress: 2.47%
Contract Number: C203473 Physical Division: 5 Administrative Division: 5 Length: 20.44 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION OF US-70, US-70 BUS, NC-98/US-70 BUS, NC-751, AND NC-55, AND 4 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING, AND SHOULDER RECONSTRUCTION. Contractor Name: THE LANE CONSTRUCTION CORP Contract Amount: \$4,249,573.80 Availability Date: 3/10/2014 Completion Date: 11/14/2014 Revised Completion Date: Last Estimate Thru: 1/31/2015 Last Estimate Paid: 2/9/2015	Route: US-70 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 10.05% Letting Date: 12/17/2013 Work Began: 3/10/2014 Estimated Completion: 3/20/2015 Scheduled Progress: 100% Actual Progress: 98.29%
Contract Number: C203512 Physical Division: 5 Administrative Division: 5 Length: 0.034 miles Resident Engineer: Alan W. Shapiro, PE Location Description: BRIDGE #193 ON SR-1671 (E CLUB BLVD) OVER I-85. Type of Work: BRIDGE REHABILITATION. Contractor Name: PALMETTO INFRASTRUCTURE INC Contract Amount: \$1,250,683.35 Availability Date: 5/1/2014 Completion Date: 11/30/2014 Revised Completion Date: Last Estimate Thru: 2/28/2015 Last Estimate Paid: 3/5/2015	Route: SR-1671 County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: 16.36% Letting Date: 3/18/2014 Work Began: 5/7/2014 Estimated Completion: 3/17/2015 Scheduled Progress: 100% Actual Progress: 97.33%
Contract Number: C203618 Physical Division: 5 Administrative Division: 5 Length: 25.28 miles Resident Engineer: Alan W. Shapiro, PE Location Description: 1 SECTION EACH OF NC-751, US-15/501 BUS, NC-157 & NC-54, 2 SECTIONS OF US-70 BUS AND 13 SECTIONS OF SECONDARY ROADS. Type of Work: MILLING, RESURFACING & SHOULDER RECONSTRUCTION. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$5,988,985.15 Availability Date: 3/2/2015 Completion Date: 4/29/2016 Revised Completion Date: Last Estimate Thru: Last Estimate Paid:	Route: NC-54, NC-157, NC-751 SR-1104, SR-1116, SR-1127 SR-1261, SR-1321, SR-1322 SR-1364, SR-1365, SR-1471 SR-1902, SR-1926, SR-2104 SR-2294, US-15501, US-70bus County: Durham TIP Number: Federal Aid Number: RE Phone Number: (919)220-4680 Cost Overrun/Underrun: Letting Date: 11/18/2014 Work Began: Estimated Completion: Scheduled Progress: Actual Progress:
Contract Number: DE00107 Physical Division: 5 Administrative Division: 5 Length: 0 miles	Route: SR-1004 County: Durham TIP Number: SS-4905BI Federal Aid Number:

Resident Engineer: Alan W. Shapiro, PE	RE Phone Number: (919)220-4680
Location Description: SR 1004 (OLD OXFORD RD) AT SR 1648 (DANUBE LANE)	
Type of Work: INTERSECTION IMPROVEMENTS AT SR 1004 AND SR 1648	
Contractor Name: CAROLINA SUNROCK LLC	
Contract Amount: \$393,358.60	Cost Overrun/Underrun:
Availability Date: 5/1/2015	Letting Date: 3/11/2015
Completion Date: 7/30/2015	Work Began:
Revised Completion Date:	Estimated Completion:
Last Estimate Thru:	Scheduled Progress:
Last Estimate Paid:	Actual Progress:

NCDOT DIV 7 ACTIVE PROJECTS LOCATED IN DCHCMPO

Technical Committee 4/22/2015 Item 10

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
44348	Signal improvements to accommodate pedestrians on NC 54 at the intersection of West Poplar Ave. (non-system)		4/1/2015	State Forces	Construction Underway. 90% complete.	\$15,840	Small Construction
SS-4907V 42423.1 42423.2 42423.3	Four-way stop installation at intersection of SR 1005 (Old Greensboro Rd.) @ SR 1951 (White Cross Rd.) in Orange Co.		Spring 2015-Pending Radius Improvements	State Forces	Flasher work 35% complete; Coordinating utilities	\$33,000 PE \$15,000 ROW \$150,000 CON	State Spot Safety
SS-4907BE 44194.3.1	Installation of curve warning signs, chevrons, pavement markings, snowplowable markers, and sign post delineators on SR 1010 (Franklin Street) between Boundary Street and Deming Road in Chapel Hill .		Spring 2015	State Forces	90% Complete, additional work (sign flasher) pending electrical service	\$12,800	State Spot Safety
SS-4907BF 44271.1.FD1 44271.2.1 44271.3.1	Radius and sight distance improvements at the intersection of SR 1567 (Pleasant Green Road) and SR 1569 (Cole Mill Road) in Orange Co.		11/30/2015	State Forces	Design Underway-RW plans and utility relocation pending	\$15000 PE \$80,000 R/W \$53,600 CON	State Spot Safety
SS-4907BG 44270.1.FD1 44270.2.1 44270.3.1	All way stop installation and flasher revisions at the intersection of SR 1710 (Old NC 10) at SR 1713 (Mount Hermon Church Road) in Orange Co.		7/1/2015	State Forces	R/W Certified; Clearing sight triangle - pending favorable weather	\$3000 PE \$6400 R/W \$15,208 CON	State Spot Safety
SS-4907BI 44324.1.FD1 44324.3.1	Installation of snowplowable center line markers, signal ahead warning signs, pavement markings, and warning sign revisions on the approaches of the intersection at SR 1005 (Old Greensboro Rd) and SR 1942 (Jones Ferry Rd) in Carrboro .		9/30/2015	State Forces	Plans complete; Construction pending favorable weather	\$3000 PE \$30,000 CON	State Spot Safety
U-2803 C203028 34860.3.1	Widening of SR 1919 (Smith Level Road) from Rock Haven Road to Bridge # 88 over Morgan Creek in Carrboro .	12/18/2012	Revised completion date January 2016	Yates Construction, Inc.	62% Complete 100% Schedule	\$4,946,197	TIP, Utility conflicts cleared

NCDOT DIV 7 ACTIVE PROJECTS LOCATED IN DCHCMPO

Technical Committee 4/22/2015 Item 10

TIP/WBS #	Description	Let Date	Completion Date	Contractor	Status	Cost	Comments
U-5549 SS-4907AZ 50153.3.F1 43987.1.FR1 43987.3.1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough .	Pending coordination with Town of Hillsborough and SHPO	Pending coordination with Town of Hillsborough		Design in progress (75% complete), STPDA Funds Approved, RW certification pending town submittal. PCE approved Feb. 2015. Coordinating UST remediation. MA pending.	\$156,000 CON(80%) \$15,000 PE \$37,600 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. LAP-Town of Hillsborough
W-52071 45337.1.9 45337.2.FD9 45337.3.FD9	Intersection improvements which includes sidewalks, traffic signal, and median construction with bike lanes on SR 1005 (Jones Ferry Road) at Davie Street in Carrboro .	Summer 2015	Fall 2015		R/W acquisition underway (20% Complete), Met w/Town 2/2 and 3/3 to discuss options for project delivery due to R/W issues. Reduction in project limits.	\$50,000 PE \$75,000 R/W \$600,000 CON	High Hazard Safety, Need more PE funding

DIV 7 LOCAL GOVERNMENT AGENCY PROJECTS IN DCHCMPO

TIP/WBS #	Description	Let/Start Date	Completion Date	Status	Cost	Funding Sources/Comments
C-5184 46243.3.F1	Riverwalk Trail Phase III - Construct a paved off-road trail along Eno River connecting River Park, Gold Park and the Oconeechee Mountain State Natural Area and construct sidewalk to provide pedestrian and bicycle connections to the Greenway in Hillsborough	Fall 2015	Spring 2016	Design in progress, R/W authorization pending	\$450,000 CON	CMAQ \$360,000 Fed \$90,000 Local RW FFY15 CON FFY16 MA w/TOH
C-5179 46240.1.F1 46240.2.F1 46240.3.F1	Design & construction of sidewalk and bicycle lanes along Estes Drive from Martin Luther King Jr. Blvd to Caswell Drive and the construction of a multi-use path on the north side of Estes Drive from Martin Luther King Jr. Blvd through the Estes Drive Elementary site to Elliot Road in Chapel Hill .	9/30/17	TBD	Design in progress	\$220,000 PE \$2,337,500 CON	STP-DA - PE \$176,000 Fed \$44,000 Local CMAQ - R/W, CONS. \$1,870,000 Fed \$467,500 Local MA w/TOCH; CON by Div.
EB-4707A (Orange Co.) 38664.2.FD1 38664.3.FD1	Bicycle, Pedestrian, and Transit Improvements on SR 1838 (Old Durham Rd / SR 2220 (Old Chapel Hill Rd) from US 15-501? in Orange County to Pope Rd; EB-4707B - Pope Rd to SR 1116 (Garrett Road) in Durham County	EB-4707A FFY16 EB-4707B FFY15	TBD	Design in progress, R/W(B Section) -FFY 2015	\$2,650,000 RW \$3,100,000 CON	Enhancement - Bike and Ped., STP-DA; Division 5 Design Raleigh Let. MA needed?
EL-4828 40245.1.1 40245.3.1	Design & construction of multi-use pedestrian /bicycle path along Morgan Creek from Smith Level Road to the Weatherhill Pointe neighborhood & construct a multi-use pedestrian /bicycle path along Morgan Creek from Smith Level road west to the Berryhill Neighborhood in Carrboro	Spring 2015	TBD	Design in progress	\$316,610 PE \$1,285,000 CON	Phase 1 (A section) STP-DA \$298,000 + LCM; Phase 2 (B Section) TAP \$730,000 + LCM; MA w/TOC
SR-5001AR 40924.3.43	Construct 320' of 5' sidewalk on Culbreth Road between Cobble Ridge Rd. in Chapel Hill and Rossburn Rd. in Chapel Hill	4/12/12	9/30/13	Construction complete; Final M&T closeout pending	\$50,000 SRTS \$108,000 STPDA	SRTS/STP-DA; MA w/TOCH

DIV 7 LOCAL GOVERNMENT AGENCY PROJECTS IN DCHCMPO

TIP/WBS #	Description	Let/Start Date	Completion Date	Status	Cost	Funding Sources/Comments
U-4726DC 36268.3.4	Wilson Park Multi-Use Path in Carrboro	6/7/12	11/26/12	Construction complete; Final review complete.	\$221,399	STP-DA; MA w/TOC
U-4726DD 36268.1.25 36268.3.F25	Construct sidewalk on Rogers Road from Homestead Road to Meadow Run Ct. in Carrboro	TBD	TBD	Design in progress	\$102,278 PE \$542,600 CON	STP-DA; MA w/TOC
U-4726DE 36268.1.26 36268.3.26	Construct Bolin Creek Multi-use Path from Homestead Road to Chapel Hill High School in Carrboro (replaces EL-4994)	Fall 2014	TBD	Design complete, Construction authorization pending	\$130,486 PE \$737,500 CON	STP-DA; MA w/TOC
U-4726DF 36268.1.27 36268.3.27	Bicycle detection at Signalized Intersections in Carrboro	12/31/14	TBD	R/W certification pending. District office providing assistance to municipality and R/W research	\$18,525 PE \$30,000 CON	STP-DA; MA w/TOC
U-4726IF 36268.1.21 36268.3.21	Design and install stairs from the sidewalk on the north side of Franklin St. to the Bolin Creek Trail in Chapel Hill	TBD	TBD	Supplemental agreement to remove construction; Town to pay for construction	\$25,000 PE \$115,000 CON	STP-DA; MA w/TOCH
U-4726IG 36268.3.24	Morgan Creek Trail Phase 2 - Construct 10' wide greenway from existing Fan Branch Trail near Culbreth Rd. and US 15/501 to Phase 1 in Chapel Hill	9/12/12	11/1/2013, Anticipated 6/1/14	100% Complete. Project record review pending.	\$1,492,500 CON	STP-DA; MA w/TOCH

DIV 7 LOCAL GOVERNMENT AGENCY PROJECTS IN DCHCMPO

TIP/WBS #	Description	Let/Start Date	Completion Date	Status	Cost	Funding Sources/Comments
U-5549 SS-4907AZ 50153.3.1 43987.1.FR1 43987.3.1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	Pending coordination with Town of Hillsborough and SHPO	Pending coordination with Town of Hillsborough and SHPO	Design in progress (75% complete), STPDA Funds Approved, R/W certification pending, PCE due Feb. 2015.	\$156,000 CON(80%) \$15,000 PE \$37,600 CON \$245,000 CON \$120,000 CON	Spot Safety-State (ADA curb ramp). Combine with Small Construction, Contingency, STP-DA. LAP-Town of Hillsborough
U-5550	Intersection improvements at the intersection of Ephesus Church Rd and US 15-501	Summer 2015	TBD	Design under review, R/W certification pending		STI: MA w/TOCH LAP
U-5543 50109.1.F1	Design for variable message signs for traffic management on major corridors in Chapel Hill	TBD	TBD	MA execution pending	\$93,750 PE	STP-DA; MA w/TOCH

NCDOT DIVISION 8 PROJECTS IN DCHC MPO - CHATHAM COUNTY

TIP PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
W-5208G/ 4 5338.3.7	SR-1717 (Jack Bennett Rd), just west of SR 1716 Big Woods Road. Realign horizontal curve.	Jan-15	Nov-15	Work began 3/9/15	\$750,192	Sanford Construction	Road closed to through traffic. Message signs are in place along US 15-501 to alert drivers of the detour route - Lystra Road.
RESURFACING PROJECTS							
TIP/WBS # or Contract #	Description	Let Date	Completion Date	Status	Cost	Contractor	Comments
C203570	SR 1008 Farrington Road Resurfacing from US 64 to Orange County Line (9.3 mi). <i>Contract includes resurfacing 4 sections of US 64 and resurfacing a total of 5 sections of secondary roads.</i>	Jun-14	Jun-15	10% Complete	\$3,740,907	S.T. Wooten	Milling, resurfacing and shoulder reconstruction. Work began 10/6/2014.
SPOT SAFETY PROJECTS							
TIP/WBS # or Contract #	Description	NCBOT Approval Date		Status	Cost	Comments	
SS-4908AM	NC 751 at SR 1733 New Hope Church Road. Construct a southbound left turn lane on NC 751.	7/10/2014		Project Let Date August 2015	Est. Cost \$205,200	Project design underway	