



HOME

CONTACT



## Users Guide


[New](#)  
[Search](#)

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |                                                                                                                                                                                                                                                                                                           |
|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| <b>Contract Number:</b> C203394<br><b>Division:</b> 5<br><b>TIP Number:</b> U-0071<br><b>Length:</b> 4.009 miles<br><b>NCDOT Contact:</b> Liam W. Shannon<br><b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.<br><b>Contractor Name:</b> DRAGADOS USA INC<br><b>Contract Amount:</b> \$141,949,500.00<br><b>Work Began:</b> 02/26/2015<br><b>Original Completion Date:</b> 05/10/2020<br><b>Latest Payment Thru:</b> 01/22/2023<br><b>Latest Payment Date:</b> 01/31/2023                                | <b>Route:</b> I-885, NC-147, NC-98<br>US-70<br><b>County:</b> Durham<br><b>Federal Aid Number:</b><br><b>NCDOT Contact No:</b> (919)835-8200<br><b>Letting Date:</b> 11/18/2014<br><b>Revised Completion Date:</b> 02/27/2021<br><b>Construction Progress:</b> 94.1%                                      |
| <b>Contract Number:</b> C203567<br><b>Division:</b> 5<br><b>TIP Number:</b> U-3308<br><b>Length:</b> 1.134 miles<br><b>NCDOT Contact:</b> James M. Nordan, PE<br><b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).<br><b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION<br><b>Contract Amount:</b> \$39,756,916.81<br><b>Work Began:</b> 10/05/2016<br><b>Original Completion Date:</b> 03/30/2020<br><b>Latest Payment Thru:</b> 01/15/2023<br><b>Latest Payment Date:</b> 01/25/2023 | <b>Route:</b> NC-55<br><b>County:</b> Durham<br><b>Federal Aid Number:</b> STP-55(20)<br><b>NCDOT Contact No:</b> (919)317-4760<br><b>Letting Date:</b> 07/19/2016<br><b>Revised Completion Date:</b> 11/30/2022<br><b>Construction Progress:</b> 80%                                                     |
| <b>Contract Number:</b> C204211<br><b>Division:</b> 5<br><b>TIP Number:</b> U-5968<br><b>Length:</b> 0.163 miles<br><b>NCDOT Contact:</b> James M. Nordan, PE<br><b>Location Description:</b> CITY OF DURHAM.<br><b>Contractor Name:</b> BROOKS BERRY HAYNIE & ASSOCIATES, INC.<br><b>Contract Amount:</b> \$19,062,229.77<br><b>Work Began:</b> 02/18/2020<br><b>Original Completion Date:</b> 08/01/2024<br><b>Latest Payment Thru:</b> 01/31/2023<br><b>Latest Payment Date:</b> 02/10/2023                                                                       | <b>Route:</b> I-40, I-85, NC-55<br>NC-98, US-15, US-501<br>US-70<br><b>County:</b> Durham<br><b>Federal Aid Number:</b> STBG-0505(084)<br><b>NCDOT Contact No:</b> (919)317-4760<br><b>Letting Date:</b> 04/16/2019<br><b>Revised Completion Date:</b> 04/09/2025<br><b>Construction Progress:</b> 72.21% |
| <b>Contract Number:</b> C204667                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      | <b>Route:</b> NC-54, NC-55, SR-1113<br>SR-1118, SR-1121, SR-1369<br>SR-1370, SR-1376, SR-1389<br>SR-1390, SR-1391, SR-1392<br>SR-1393, SR-1394, SR-1800<br>SR-1801, SR-1807, SR-1823<br>SR-1824, SR-1858, SR-1859<br>SR-1869, SR-1880, SR-1901                                                            |

|                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                    |  |
|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
| <div> <div>SR-2297, SR-2502, SR-2509<br/>US-70</div> <div> <div>Division: 5</div> <div>County: Durham</div> </div> </div> <div> <div>TIP Number:</div> <div>Length: 17.071 miles</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact: James M. Nordan, PE</div> <div>NCDOT Contact No: (919)317-4760</div> <div>Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.</div> <div>Contractor Name: CAROLINA SUNROCK LLC</div> <div>Contract Amount: \$5,049,647.81</div> <div>Work Began: 03/01/2022</div> <div>Letting Date: 10/19/2021</div> <div>Original Completion Date: 08/01/2023</div> <div>Revised Completion Date:</div> <div>Latest Payment Thru: 01/31/2023</div> <div>Latest Payment Date: 02/08/2023</div> <div>Construction Progress: 23.57%</div> </div> |  |
| <div> <div>Contract Number: C204827</div> <div>Route: -</div> <div>Division: 5</div> <div>County: Durham</div> <div>TIP Number:</div> <div>Length: 9.61 miles</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact: Liam W. Shannon</div> <div>NCDOT Contact No: (919)835-8200</div> <div>Location Description: 3 SECTIONS OF US-15/501 BUS, 1 SECTION OF US-70 BUS, AND 7 SECTIONS OF SECONDARY ROADS.</div> <div>Contractor Name: CAROLINA SUNROCK LLC</div> <div>Contract Amount: \$0.00</div> <div>Work Began:</div> <div>Letting Date: 01/17/2023</div> <div>Original Completion Date: 11/30/2024</div> <div>Revised Completion Date:</div> <div>Latest Payment Thru:</div> <div>Latest Payment Date:</div> <div>Construction Progress: 0%</div> </div>                                                                                       |  |
| <div> <div>Contract Number: DE00310</div> <div>Route: I-885</div> <div>Division: 5</div> <div>County: Durham</div> <div>TIP Number: U-0071</div> <div>Length: 20 miles</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact: Liam W. Shannon</div> <div>NCDOT Contact No: (919)835-8200</div> <div>Location Description: NC540 NC885 I885</div> <div>Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC</div> <div>Contract Amount: \$580,657.50</div> <div>Work Began: 04/26/2021</div> <div>Letting Date: 01/13/2021</div> <div>Original Completion Date: 11/12/2021</div> <div>Revised Completion Date: 05/11/2022</div> <div>Latest Payment Thru: 08/07/2022</div> <div>Latest Payment Date: 08/18/2022</div> <div>Construction Progress: 92.27%</div> </div>                                                                                |  |
| <div> <div>Contract Number: DE00325</div> <div>Route: I-540</div> <div>Division: 5</div> <div>County: Durham</div> <div>TIP Number:</div> <div>Length: 0.5 miles</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact: Liam W. Shannon</div> <div>NCDOT Contact No: (919)835-8200</div> <div>Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY</div> <div>Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC</div> <div>Contract Amount: \$1,796,028.50</div> <div>Work Began: 01/26/2022</div> <div>Letting Date: 10/13/2021</div> <div>Original Completion Date: 09/13/2023</div> <div>Revised Completion Date:</div> <div>Latest Payment Thru: 02/15/2022</div> <div>Latest Payment Date: 02/24/2022</div> <div>Construction Progress: 18.75%</div> </div>                                                                         |  |
| <div> <div>Contract Number: DE00327</div> <div>Route: -, SR-1140, SR-1394<br/>SR-1735</div> <div>Division: 5</div> <div>County: Durham</div> <div>TIP Number:</div> <div>Length: 0 miles</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact: James M. Nordan, PE</div> <div>NCDOT Contact No: (919)317-4760</div> <div>Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES</div> <div>Contractor Name: WHITEHURST PAVING CO INC</div> <div>Contract Amount: \$0.00</div> <div>Work Began: 01/19/2023</div> <div>Letting Date: 10/27/2021</div> <div>Original Completion Date: 05/19/2023</div> <div>Revised Completion Date:</div> </div>                                                                                                                                                                                      |  |

|                             |  |                                  |  |
|-----------------------------|--|----------------------------------|--|
| <b>Latest Payment Thru:</b> |  | <b>Construction Progress: 0%</b> |  |
| <b>Latest Payment Date:</b> |  |                                  |  |

  

|                                                       |                                              |
|-------------------------------------------------------|----------------------------------------------|
| <b>Contract Number:</b> DE00346                       | <b>Route:</b> -, SR-1544, SR-1563<br>SR-1787 |
| <b>Division:</b> 5                                    | <b>County:</b> Durham                        |
| <b>TIP Number:</b>                                    |                                              |
| <b>Length:</b> 17.4 miles                             | <b>Federal Aid Number:</b> STATE FUNDED      |
| <b>NCDOT Contact:</b> James M. Nordan, PE             | <b>NCDOT Contact No:</b> (919)317-4760       |
| <b>Location Description:</b> DURHAM AND PERSON COUNTY |                                              |
| <b>Contractor Name:</b> WHITEHURST PAVING CO INC      |                                              |
| <b>Contract Amount:</b> \$0.00                        |                                              |
| <b>Work Began:</b> 03/01/2023                         | <b>Letting Date:</b> 09/14/2022              |
| <b>Original Completion Date:</b> 09/30/2024           | <b>Revised Completion Date:</b>              |
| <b>Latest Payment Thru:</b>                           |                                              |
| <b>Latest Payment Date:</b>                           | <b>Construction Progress: 0%</b>             |

  

|                                                       |                                         |
|-------------------------------------------------------|-----------------------------------------|
| <b>Contract Number:</b> DE00354                       | <b>Route:</b> SR-1800                   |
| <b>Division:</b> 5                                    | <b>County:</b> Durham                   |
| <b>TIP Number:</b>                                    |                                         |
| <b>Length:</b> 0.03 miles                             | <b>Federal Aid Number:</b> STATE FUNDED |
| <b>NCDOT Contact:</b> James M. Nordan, PE             | <b>NCDOT Contact No:</b> (919)317-4760  |
| <b>Location Description:</b> SR 1800 (HEREFORD RD)    |                                         |
| <b>Contractor Name:</b> CHATHAM CIVIL CONTRACTING LLC |                                         |
| <b>Contract Amount:</b> \$0.00                        |                                         |
| <b>Work Began:</b> 01/30/2023                         | <b>Letting Date:</b> 12/14/2022         |
| <b>Original Completion Date:</b> 11/15/2023           | <b>Revised Completion Date:</b>         |
| <b>Latest Payment Thru:</b>                           |                                         |
| <b>Latest Payment Date:</b>                           | <b>Construction Progress: 0%</b>        |



The North Carolina  
[Department of](#)  
[Transportation](#)

**NCDOT DIVISION 5**  
**DURHAM PROJECT LIST \_ 5-YEAR PROGRAM**  
**February 8, 2023**

| Project ID | Responsible Group | Description                                                                                                                                                                                                                          | R/W Acq. Begins | Let Date  | Project Manager Name  | ROW \$        | CONST \$      | COMMENTS                                                    |
|------------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|-----------|-----------------------|---------------|---------------|-------------------------------------------------------------|
| I-6010     | CENTRAL           | I-85/US 15 DURHAM COUNTY FROM EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.                                                                                                                     | 1/19/2029       | 1/1/2040  | KATRINA FELTES        | \$10,418,000  | \$55,300,000  |                                                             |
| U-5720A    | CENTRAL           | US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)                                                                                                                                           | 7/17/2026       | 1/1/2040  | KATRINA FELTES        | \$46,400,000  | \$36,500,000  |                                                             |
| U-5720B    | CENTRAL           | US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION                                                                                                                                             | 7/17/2026       | 1/1/2040  | KATRINA FELTES        | \$140,500,000 | \$81,700,000  |                                                             |
| U-5774A    | CENTRAL           | NC 54 FROM US 15/US 501. UPGRADE INTERCHANGE.                                                                                                                                                                                        | 1/1/2040        | 1/1/2040  | KATRINA FELTES        | \$2,800,000   | \$16,100,000  |                                                             |
| U-5774B    | CENTRAL           | NC 54 FROM WEST OF US 15/US 501 IN ORANGE COUNTY TO EAST OFSR 1110 (E. BARBEE CHAPEL ROAD) IN DURHAM COUNTY. UPGRADE ROADWAY CORRIDOR.                                                                                               | 10/16/2026      | 1/1/2040  | KATRINA FELTES        | \$43,000,000  | \$27,500,000  |                                                             |
| U-5774C    | CENTRAL           | NC 54 FROM EAST OF SR 1110 (E BARBEE CHAPEL ROAD) TO EAST OF LITTLE CREEK. UPGRADE ROADWAY CORRIDOR.                                                                                                                                 | 10/20/2028      | 1/1/2040  | KATRINA FELTES        | \$934,000     | \$11,600,000  |                                                             |
| U-5774F    | CENTRAL           | NC 54 FROM EAST OF LITTLE CREEK TO EAST OF I-40. UPGRADE ROADWAY CORRIDOR AND CONSTRUCT INTERCHANGE IMPROVEMENTS AT I-40.                                                                                                            | 10/20/2028      | 1/1/2040  | KATRINA FELTES        | \$91,473,000  | \$88,400,000  |                                                             |
| U-5774G    | CENTRAL           | NC 54 FROM EAST OF I-40 TO EAST OF NC 751. UPGRADE ROADWAYCORRIDOR.                                                                                                                                                                  | 1/1/2040        | 1/1/2040  | KATRINA FELTES        | \$2,600,000   | \$16,900,000  |                                                             |
| U-5774H    | CENTRAL           | NC 54 FROM EAST OF NC 751 TO EAST OF SR 1118 (FAYETTEVILLE ROAD). UPGRADE ROADWAY CORRIDOR.                                                                                                                                          | 1/1/2040        | 1/1/2040  | KATRINA FELTES        | \$8,400,000   | \$18,000,000  |                                                             |
| U-5774I    | CENTRAL           | NC 54 FROM EAST OF SR 1118 (FAYETTEVILLE ROAD)TO EAST OF SR1106 (BARBEE ROAD). UPGRADE ROADWAY CORRIDOR.                                                                                                                             | 1/1/2040        | 1/1/2040  | KATRINA FELTES        | \$13,200,000  | \$12,300,000  |                                                             |
| U-5774J    | CENTRAL           | NC 54 FROM EAST SR 1106 (BARBEE ROAD) TO NC 55. UPGRADE ROADWAY CORRIDOR.                                                                                                                                                            | 1/1/2040        | 1/1/2040  | KATRINA FELTES        | \$15,800,000  | \$17,100,000  |                                                             |
| U-5937     | CENTRAL           | NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.                                                                      | 2/19/2027       | 1/1/2040  | KATRINA FELTES        | \$9,211,000   | \$64,300,000  |                                                             |
| U-6021     | DIVISION          | SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.                                                                              | 2/16/2029       | 1/1/2040  | BETH A. QUINN         | \$4,158,000   | \$15,200,000  | Project continues to be suspended for engineering activity. |
| U-6067     | CENTRAL           | US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.                                                                                                                              | 2/16/2029       | 1/1/2040  | KATRINA FELTES        | \$42,724,500  | \$62,900,000  |                                                             |
| U-6118     | DIVISION          | NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM                                                                                                                                                                            | 7/16/2027       | 1/1/2040  | ZAHID BALOCH          | \$300,000     | \$4,800,000   |                                                             |
| U-6120     | DIVISION          | NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED. | 7/21/2028       | 1/1/2040  | ZAHID BALOCH          | \$7,000,000   | \$10,000,000  |                                                             |
| BP5-R083   | DIVISION          | BRIDGE 84 OVER CHUNKY PIE CREEK ON SR 1815 (FLETCHER'S CHAPEL ROAD)                                                                                                                                                                  |                 | 9/10/2030 | Lisa B. Gilchrist, EI | \$22,284      | \$445,678     |                                                             |
| BP5-R116   | DIVISION          | BRIDGE 96 OVER BURDENS CREEK ON SR 1945 (S ALSTON AVENUE)                                                                                                                                                                            |                 | 7/11/2029 | Lisa B. Gilchrist, EI | \$51,070      | \$1,021,398   |                                                             |
| BP5-R142   | DIVISION          | PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD                                                                                                                                                                                            |                 | 7/11/2029 | Lisa B. Gilchrist, EI | \$75,000      | \$1,500,000   |                                                             |
| I-6006     | CENTRAL           | I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.                                                                   | 1/21/2028       | 1/16/2029 | KATRINA FELTES        | \$500,000     | \$115,000,000 |                                                             |

NCDOT DIVISION 5  
DURHAM PROJECT LIST \_ 5-YEAR PROGRAM  
February 8, 2023

| Project ID | Responsible Group | Description                                                                                                                                                                                                                                                                                                  | R/W Acq. Begins | Let Date   | Project Manager Name  | ROW \$       | CONST \$      | COMMENTS                                                                 |
|------------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|------------|-----------------------|--------------|---------------|--------------------------------------------------------------------------|
| BP5-R134   | DIVISION          | BRIDGE 82 OVER LICK CREEK ON SR 1815 (N MINERAL SPRINGS ROAD)                                                                                                                                                                                                                                                |                 | 8/9/2028   | Lisa B. Gilchrist, EI | \$37,883     | \$757,651     |                                                                          |
| BP5-R133   | DIVISION          | BRIDGE 49 OVER ENO RIVER ON SR 1401 (COLE MILL ROAD)                                                                                                                                                                                                                                                         |                 | 7/26/2028  | Lisa B. Gilchrist, EI | \$165,696    | \$3,313,920   |                                                                          |
| I-5942     | DIVISION          | I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION                                                                                                                                                                           |                 | 12/21/2027 | MICHAEL KNEIS         |              | \$23,400,000  |                                                                          |
| U-5934     | CENTRAL           | NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT                                                                                                                                                                                                            | 10/19/2027      | 10/19/2027 | KATRINA FELTES        | \$0          | \$142,300,000 |                                                                          |
| P-5706     | CENTRAL           | NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OFGRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736 | 11/10/2022      | 1/19/2027  | BRAD SMYTHE           | \$9,327,000  | \$33,173,000  |                                                                          |
| U-5516     | DIVISION          | AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.                                                                                                                                                                                | 10/18/2024      | 10/20/2026 | JOHN W. BRAXTON JR    | \$9,290,500  | \$12,400,000  | Project is suspended and will resume in time to meet scheduled ROW date. |
| I-5707     | CENTRAL           | I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM                                                                                                                                                                                                                   | 10/20/2023      | 6/16/2026  | KATRINA FELTES        | \$900,000    | \$8,200,000   |                                                                          |
| BP5-R084   | DIVISION          | BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)                                                                                                                                                                                                                                                     |                 | 4/8/2026   | Lisa B. Gilchrist, EI | \$20,948     | \$418,968     |                                                                          |
| I-6000     | DIVISION          | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.                                                                                                                                                                     |                 | 11/18/2025 | MICHAEL KNEIS         |              | \$7,600,000   |                                                                          |
| U-5717     | DIVISION          | US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE                                                                                                                                                                                | 4/23/2019       | 10/21/2025 | JOHN W. BRAXTON JR    | \$20,413,786 | \$32,000,000  | ROW acquisition is resuming.                                             |
| HS-2005N   | DIVISION          | NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.                                                                                                                                                                                                                                                        | 12/15/2023      | 3/26/2025  | VINOD KORATEGERE      | \$500,000    | \$1,785,000   | Land surveys underway.                                                   |
| 15BPR-111  | CENTRAL           |                                                                                                                                                                                                                                                                                                              |                 | 3/18/2025  |                       |              |               |                                                                          |
| I-5995     | DIVISION          | I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.                                                                                                                                                                                           |                 | 1/21/2025  | MICHAEL KNEIS         |              | \$14,900,000  |                                                                          |
| I-5998     | DIVISION          | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.                                                                                                                                                                               |                 | 12/17/2024 | MICHAEL KNEIS         |              | \$15,000,000  |                                                                          |
| B-5674     | CENTRAL           | REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND                                                                                                                                                                                                                                             | 8/15/2023       | 10/15/2024 | DAVID STUTTS          | \$700,000    | \$5,450,000   |                                                                          |
| BP5-R117   | DIVISION          | BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)                                                                                                                                                                                                                                                    |                 | 9/11/2024  | Lisa B. Gilchrist, EI | \$185,481    | \$3,709,612   |                                                                          |
| BL-0063    | DIVISION          | NC 157(HURDLE MILLS ROAD) FROM NC 157(GUESS ROAD) TO US 501(ROXBORO ROAD) IN DURHAM. CONSTRUCT MULTI-USE PATH AND COMPLETE SIDEWALK GAPS.                                                                                                                                                                    | 8/18/2023       | 8/30/2024  | RAYMOND JOSEPH HAYES  | \$571,000    | \$1,205,668   |                                                                          |
| SM-5705AH  | DIVISION          | NC 98 at SR 1815 (Mineral Springs Road),,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).                                                                                                                                                                                    | 6/16/2023       | 4/10/2024  | Stephen Davidson      |              | \$560,000     | Planning and preliminary design underway.                                |
| I-5941     | DIVISION          | I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION                                                                                                                                                                                                                              |                 | 12/19/2023 | MICHAEL KNEIS         |              | \$16,800,000  |                                                                          |
| I-5993     | DIVISION          | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITAION.                                                                                                                                                                                                             |                 | 12/19/2023 | MICHAEL KNEIS         |              | \$38,600,000  |                                                                          |

**NCDOT DIVISION 5**  
**DURHAM PROJECT LIST \_ 5-YEAR PROGRAM**  
**February 8, 2023**

| Project ID | Responsible Group | Description                                                                                                         | R/W Acq. Begins | Let Date   | Project Manager Name  | ROW \$      | CONST \$     | COMMENTS                                                                                                                      |
|------------|-------------------|---------------------------------------------------------------------------------------------------------------------|-----------------|------------|-----------------------|-------------|--------------|-------------------------------------------------------------------------------------------------------------------------------|
| P-5717     | CENTRAL           | NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.         | 9/22/2021       | 12/19/2023 | KUMAR TRIVEDI         | \$4,378,000 | \$30,700,000 |                                                                                                                               |
| HS-2005L   | DIVISION          | SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.                                                    |                 | 10/25/2023 | ASHLEY LOWERY         |             | \$110,000    |                                                                                                                               |
| HE-0007A   | DIVISION          | SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRIVEWAY). CONSTRUCT RIGHT TURN LANE.                               |                 | 6/28/2023  | JOHN EDWARD SANDOR    |             | \$165,000    |                                                                                                                               |
| HE-0007B   | DIVISION          | SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.            | 12/29/2022      | 6/28/2023  | VINOD KORATEGERE      | \$95,000    | \$815,000    | Preliminary engineering underway. Scope revised to roundabout instead of turn lanes and signal.                               |
| HS-2005D   | DIVISION          | SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.                               | 3/31/2023       | 6/28/2023  | ASHLEY LOWERY         | \$2,000     | \$100,000    |                                                                                                                               |
| W-5705T    | DIVISION          | SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)                                          | 11/3/2021       | 4/12/2023  | STEPHEN REID DAVIDSON | \$85,000    | \$800,000    | CE document completed. Project on-hold pending coordination with nearby development.                                          |
| HS-2005E   | DIVISION          | US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALLI GUARDRAIL.                                  |                 | 3/22/2023  | ASHLEY LOWERY         | \$5,000     | \$175,000    |                                                                                                                               |
| HS-2005M   | DIVISION          | NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS.          |                 | 3/22/2023  | ASHLEY LOWERY         |             | \$62,000     |                                                                                                                               |
| HS-2005H   | DIVISION          | SR 1973 (PAGE ROAD) AT CHURCHILL HALL/Aat Churchill HALLI/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER. |                 | 2/22/2023  | ASHLEY LOWERY         |             | \$20,000     |                                                                                                                               |
| SS-6005AE  | DIVISION          | US 70 at Angier Ave                                                                                                 |                 | 2/22/2023  | Stephen Davidson      |             |              | Project planning and preliminary engineering underway. On track to begin construction in late winter or early spring of 2023. |
| HS-2005C   | DIVISION          | NC 54 AT NC 55                                                                                                      |                 | 11/9/2022  | ASHLEY LOWERY         |             | \$75,000     |                                                                                                                               |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                           | Description                                                                                                                                                                                                                                               | LET/Start Date | Draft STIP Let Date | Completion Date | Cost        | Status                                            | Project Lead                         |
|-------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|---------------------|-----------------|-------------|---------------------------------------------------|--------------------------------------|
| SS-6007AD<br>49823.1.1<br>49823.3.1 | Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham                                                                                                    | 3/18/2022      | N/A                 | 5/18/2022       | \$28,000    | Construction completed - pending final inspection | Dawn McPherson                       |
| EB-5721                             | Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill                                                                                                                    | 3/9/2023       | FY2022              | FY2025          | \$2,400,000 | Construction funding authorization pending        | Town of Chapel Hill/Stephen Robinson |
| U-4726IK                            | Construct sidewalk/MUP on Homestead Road from Seawell School Road to Weaver Dairy Road in Chapel Hill                                                                                                                                                     | 4/1/2023       | N/A                 | FY2025          | \$1,300,000 | Construction funding authorization pending        | Town of Chapel Hill/Stephen Robinson |
| BL-0044<br>49998.1.1                | NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.                            | 4/6/2023       | FY2023              | 2/28/2024       | \$1,311,000 | Planning and design activities underway           | Chad Reimakoski                      |
| U-4726DF                            | Bicycle detection at signalized intersections in Carrboro                                                                                                                                                                                                 | 4/30/2023      | N/A                 | FY2025          | \$36,000    | Plans at 90% completion                           | Town of Carrboro/Stephen Robinson    |
| C-5181                              | Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School                                                          | 6/30/2023      | FY2023              | FY2025          | \$654,000   | Planning and design activities underway           | Town of Carrboro/Stephen Robinson    |
| P-5701<br>46395.1.1<br>46395.3.1    | Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>                                                                                                                                       | 6/30/2023      | N/A                 | FY2025          | \$7,200,000 | PE funding scheduled 7/1/2020                     | Matthew Simmons                      |
| SS-6207A<br>50337                   | NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces. | 6/30/2023      | N/A                 | 12/31/2023      | \$171,000   | Planning and design activities underway           | Dawn McPherson                       |
| EL-4828A                            | Construct Morgan Creek Greenway Phase 1 in Carrboro                                                                                                                                                                                                       | 7/31/2023      | N/A                 | FY2026          | \$372,000   | Planning and design activities underway           | Town of Carrboro/Stephen Robinson    |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS # | Description                                                                                                                                                  | LET/Start Date      | Draft STIP Let Date | Completion Date  | Cost        | Status                                  | Project Lead                          |
|-----------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------|---------------------|------------------|-------------|-----------------------------------------|---------------------------------------|
| HL-0045   | Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribault Lane in Hillsborough                                          | 8/31/2023           | FY2023              | FY2026           | \$153,800   | Planning and design activities underway | Town of Hillsborough/Stephen Robinson |
| C-5650    | Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro | 3/29/2024           | FY2024              | FY2026           | \$1,718,000 | Planning and design activities underway | Town of Carrboro/Stephen Robinson     |
| BR-0091   | Replace Bridge #32 on US 70 over the Eno River                                                                                                               | 11/19/24<br>4/16/24 | N/A                 | FY2028<br>FY2027 | \$4,000,000 | Planning and design activities underway | Laura Sutton                          |
| B-6037    | Replace Bridge #49 over Norfolk Southern Railway on NC 86                                                                                                    | 1/21/2025           | FY2025              | FY2028           | \$2,500,000 | Planning and design activities underway | Brian Ketner                          |
| BR-0092   | Replace Bridge #37 on NC 86 over New Hope Creek                                                                                                              | 8/19/2025           | N/A                 | FY2028           | \$4,100,000 | Planning and design activities underway | Laura Sutton                          |
| EB-5886B  | Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill                             | 9/18/2025           | FY2025              | FY2027           | \$3,104,000 | Planning and design activities pending  | Town of Chapel Hill/Stephen Robinson  |
| EB-5880   | Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro                                    | 9/30/2025           | FY2025              | FY2027           | \$441,000   | Planning and design activities underway | Town of Carrboro/Stephen Robinson     |
| EB-5890   | Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro                                                               | 9/30/2025           | FY2025              | FY2027           | \$230,000   | Planning and design activities pending  | Town of Carrboro/Stephen Robinson     |
| I-3306AC  | I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange                                                                  | 10/21/2025          | FY2026              | FY2028           | \$4,350,000 | Planning and design activities underway | Laura Sutton                          |
| BP7-R009  | Replace Bridge #11 on SR 1336 (Halls Mill Road)                                                                                                              | 11/6/2025           | N/A                 | FY2028           | \$1,100,000 | Planning and design activities underway | Tim Powers                            |
| BP7-R013  | Replace Bridge #90 on SR 1940 (Damascus Church Road)                                                                                                         | 9/3/2026            | N/A                 | FY2029           | \$800,000   | Planning and design activities underway | Tim Powers                            |
| EB-5998   | Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill                                                 | 9/30/2026           | FY2026              | FY2028           | \$2,044,000 | Planning and design activities pending  | Town of Chapel Hill/Stephen Robinson  |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                                      | Description                                                                                                                                                           | LET/Start Date | Draft STIP Let Date                     | Completion Date | Cost         | Status                                                                                                          | Project Lead                      |
|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------------------------------------|-----------------|--------------|-----------------------------------------------------------------------------------------------------------------|-----------------------------------|
| EB-5886A                                       | Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro          | 9/17/2026      | FY2026                                  | FY2029          | \$848,000    | Planning and design activities pending                                                                          | Town of Carrboro/Stephen Robinson |
| BP7-R015                                       | Replace Bridge #86 on SR 1942 (Jones Ferry Road)                                                                                                                      | 10/1/2026      | N/A                                     | FY2029          | \$1,700,000  | Planning and design activities underway                                                                         | Tim Powers                        |
| I-5958                                         | Pavement Rehabilitation on I-40/I-85 from West of SR 1114                                                                                                             | 11/17/2026     | FY2027                                  | FY2028          | \$8,690,000  | Planning and design activities pending                                                                          | Chad Reimakoski                   |
| B-5733                                         | Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)                                                                                      | 1/19/2027      | N/A                                     | FY2029          | \$5,100,000  | Planning and design activities pending                                                                          | Kevin Fischer                     |
| BR-0195                                        | Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill                                                                                       | 2/16/2027      | N/A                                     | FY2029          | Pending      | Planning and design activities underway                                                                         | Kevin Fischer                     |
| I-5967<br>45917.1.1<br>45917.2.1<br>45917.3.1  | Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>                                                                            | 10/19/2027     | FY2031                                  | FY2030          | \$16,900,000 | PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845          | Laura Sutton                      |
| I-5959<br>45911.1.1<br>45911.3.1               | Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line                                                                        | 11/16/2027     | N/A                                     | FY2029          | \$11,156,000 | Planning and design activities pending                                                                          | Chad Reimakoski                   |
| BR-0247                                        | Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek                                                                                                           | 11/16/2027     | N/A                                     | FY2029          | Pending      | Preliminary activities pending                                                                                  | Kevin Fischer                     |
| R-5821A<br>47093.1.2<br>47093.2.2<br>47093.3.2 | Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road). | 6/20/2028      | Funded for Preliminary Engineering Only | FY2031          | \$7,000,000  | PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study | Rob Weisz                         |
| U-5845<br>50235.1.1<br>50235.2.1<br>50235.3.1  | Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>                                                                     | 7/18/2028      | FY2031                                  | FY2031          | \$49,238,000 | PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967                    | Laura Sutton                      |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                                     | Description                                                                                                            | LET/Start Date    | Draft STIP Let Date                     | Completion Date  | Cost          | Status                                                                                                                                                | Project Lead |
|-----------------------------------------------|------------------------------------------------------------------------------------------------------------------------|-------------------|-----------------------------------------|------------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------|
| BP7-R007                                      | Replace Bridge #63 on Pleasant Green Road                                                                              | 8/2/28<br>10/2/25 | N/A                                     | FY2031<br>FY2028 | \$2,500,000   | Planning and design activities underway                                                                                                               | Tim Powers   |
| I-5984<br>47530.1.1<br>47530.2.1<br>47530.3.1 | Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>                                                      | 11/21/2028        | Funded for Preliminary Engineering Only | FY2031           | \$20,900,000  | PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959                                              | Laura Sutton |
| I-0305<br>34142.1.2<br>34142.2.2<br>34142.3.2 | Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co. | 1/1/2040          | Funded for Preliminary Engineering Only | FY2044           | \$132,000,000 | PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983 | Laura Sutton |

## North Carolina Department of Transportation

2/15/2023

## Active Projects Under Construction - Orange Co.

| Contract Number | TIP Number | Location Description                                                                                                   | Contractor Name                                            | Resident Engineer   | Contract Bid Amount | Availability Date | Completion Date | Work Start Date | Estimated Completion Date | Progress Schedule Percent | Completion Percent |
|-----------------|------------|------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------------|---------------------|-------------------|-----------------|-----------------|---------------------------|---------------------------|--------------------|
| C204632         | I-3306A    | WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501. | THE LANE CONSTRUCTION CORPORATION                          | Cvijetic, PE, Bojan | \$236,457,869.00    | 9/27/2021         | 9/1/2025        | 10/28/2021      | 9/1/2025                  | 18.59                     | 18.59              |
| DG00520         | R-5787F    | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES                                                             | DOT CONSTRUCTION INC                                       | Howell, Bobby J     | \$1,271,240.40      | 5/10/2021         | 4/14/2023       | 1/25/2022       | 4/14/2023                 | 76.59                     | 45.94              |
| DG00534         |            | REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)                                               | CONTI ENTERPRISES, INC                                     | Howell, Bobby J     | \$1,108,442.00      | 1/3/2022          | 11/3/2022       | 5/9/2022        | 2/28/2023                 | 100                       | 80.25              |
| DG00547         |            | RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY                                                      | FSC II LLC DBA FRED SMITH COMPANY                          | Howell, Bobby J     | \$4,299,745.38      | 4/1/2022          | 10/31/2022      | 4/1/2022        | 3/31/2023                 | 100                       | 97.69              |
| DG00568         |            | RESURFACING OF SR 1001 (WALNUT GROVE CHURCH RD.) AND SR 1568 (PLEASANT GREEN RD.)                                      | CAROLINA SUNROCK LLC                                       | Howell, Bobby J     | \$2,144,122.70      | 5/2/2022          | 6/30/2023       | 10/31/2022      |                           |                           |                    |
| DG00589         | HS-2007C   | INSTALLATION OF THERMOPLASTIC MARKING LINES ON VARIOUS SECONDARY ROUTES WITHIN DIVISION 7                              | TRP CONSTRUCTION GROUP LLC                                 | Cvijetic, PE, Bojan | \$1,494,249.58      | 3/15/2023         | 11/7/2023       |                 |                           |                           |                    |
| DG00596         | R-5787I    | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES                                                             | CAROLINA GROUP PROPERTIES LLC DBA CAROLINA GROUP CONTRACT. | Howell, Bobby J     | \$312,070.00        | 10/12/2022        | 2/28/2024       | 11/9/2022       |                           |                           |                    |

**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--February 2023 Revised Draft STIP in RED**

| Contract # or<br>WBS # or TIP # | Route     | Description                                                                         | Let Date              | Completion<br>Date | Contractor | Project Admin.               | Funds Needed  | Notes                        |
|---------------------------------|-----------|-------------------------------------------------------------------------------------|-----------------------|--------------------|------------|------------------------------|---------------|------------------------------|
| U-6192                          | US 15-501 | Convert to reduced conflict intersections<br>from US 64 to SR 1919 (Smith Level Rd) | After 2031<br>FY 2030 | TBD                | TBD        | Greg Davis<br>(910) 773-8022 | \$117,700,000 | Right of Way FY 2026 FY 2027 |