

<b>Contract Number:</b> C202581 <b>Division:</b> 5 <b>TIP Number:</b> EB-4707A <b>Length:</b> 0.96 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. <b>Contractor Name:</b> S T WOOTEN CORPORATION <b>Contract Amount:</b> \$4,614,460.00 <b>Work Began:</b> 05/28/2019 <b>Original Completion Date:</b> 02/15/2021 <b>Latest Payment Thru:</b> 07/07/2021 <b>Latest Payment Date:</b> 07/16/2021		<b>Route:</b> SR-1838 <b>County:</b> Durham <b>Federal Aid Number:</b> STPDA-0537(2) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 04/16/2019 <b>Revised Completion Date:</b> 06/12/2022 <b>Construction Progress:</b> 56.95%
<b>Contract Number:</b> C203394 <b>Division:</b> 5 <b>TIP Number:</b> U-0071 <b>Length:</b> 4.009 miles <b>NCDOT Contact:</b> Liam W. Shannon <b>Location Description:</b> EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. <b>Contractor Name:</b> DRAGADOS USA INC <b>Contract Amount:</b> \$141,949,500.00 <b>Work Began:</b> 02/26/2015 <b>Original Completion Date:</b> 05/10/2020 <b>Latest Payment Thru:</b> 07/22/2021 <b>Latest Payment Date:</b> 07/30/2021		<b>Route:</b> I-885, NC-147, NC-98 <b>US-70</b> <b>County:</b> Durham <b>Federal Aid Number:</b> <b>NCDOT Contact No:</b> (919)835-8200 <b>Letting Date:</b> 11/18/2014 <b>Revised Completion Date:</b> 02/22/2021 <b>Construction Progress:</b> 93.88%
<b>Contract Number:</b> C203567 <b>Division:</b> 5 <b>TIP Number:</b> U-3308 <b>Length:</b> 1.134 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). <b>Contractor Name:</b> ZACHRY CONSTRUCTION CORPORATION <b>Contract Amount:</b> \$39,756,916.81 <b>Work Began:</b> 10/05/2016 <b>Original Completion Date:</b> 03/30/2020 <b>Latest Payment Thru:</b> 07/15/2021 <b>Latest Payment Date:</b> 07/27/2021		<b>Route:</b> NC-55 <b>County:</b> Durham <b>Federal Aid Number:</b> STP-55(20) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 07/19/2016 <b>Revised Completion Date:</b> 11/30/2022 <b>Construction Progress:</b> 78.11%
<b>Contract Number:</b> C204211 <b>Division:</b> 5 <b>TIP Number:</b> U-5968 <b>Length:</b> 0.163 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> CITY OF DURHAM. <b>Contractor Name:</b> BROOKS BERRY HAYNIE & ASSOCIATES, INC. <b>Contract Amount:</b> \$19,062,229.77 <b>Work Began:</b> 02/18/2020 <b>Original Completion Date:</b> 08/01/2024 <b>Latest Payment Thru:</b> 07/31/2021 <b>Latest Payment Date:</b> 08/12/2021		<b>Route:</b> I-40, I-85, NC-55 <b>NC-98, US-15, US-501</b> <b>US-70</b> <b>County:</b> Durham <b>Federal Aid Number:</b> STBG-0505(084) <b>NCDOT Contact No:</b> (919)220-4680 <b>Letting Date:</b> 04/16/2019 <b>Revised Completion Date:</b> 04/09/2025 <b>Construction Progress:</b> 44.31%
<b>Contract Number:</b> C204520 <b>Division:</b> 5 <b>TIP Number:</b>		<b>Route:</b> US-501 <b>County:</b> Durham

<b>Length:</b> 17.68 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS. <b>Contractor Name:</b> CAROLINA SUNROCK LLC <b>Contract Amount:</b> \$3,513,381.26 <b>Work Began:</b> 03/02/2021 <b>Original Completion Date:</b> 07/01/2022 <b>Latest Payment Thru:</b> 07/15/2021 <b>Latest Payment Date:</b> 07/23/2021		<b>Federal Aid Number:</b> STATE FUNDED <b>NCDOT Contact No:</b> (919)220-4680  <b>Letting Date:</b> 10/20/2020 <b>Revised Completion Date:</b>  <b>Construction Progress:</b> 6.94%
<b>Contract Number:</b> C204630  <b>Division:</b> 5 <b>TIP Number:</b> <b>Length:</b> 25.324 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> 44 SECTIONS OF SECONDARY ROADS. <b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY <b>Contract Amount:</b> \$5,523,385.60 <b>Work Began:</b> 06/02/2021 <b>Original Completion Date:</b> 11/15/2022 <b>Latest Payment Thru:</b> 07/31/2021 <b>Latest Payment Date:</b> 08/05/2021		<b>Route:</b> SR-1110, SR-1158, SR-1308 SR-1454, SR-1457, SR-1458 SR-1521, SR-1550, SR-1558 SR-1559, SR-1566, SR-1578 SR-1582, SR-1593, SR-1640 SR-1669, SR-1675, SR-1709 SR-1753, SR-1754, SR-1775 SR-1778, SR-1779, SR-1791 SR-1792, SR-1814, SR-1825 SR-1827, SR-1926, SR-1945 SR-2334, SR-2335, SR-2336 SR-2354, SR-2355, SR-2356 SR-2357, SR-2385, SR-2386 SR-2443, SR-2444, SR-2619  <b>County:</b> Durham  <b>Federal Aid Number:</b> STATE FUNDED <b>NCDOT Contact No:</b> (919)220-4680  <b>Letting Date:</b> 04/20/2021 <b>Revised Completion Date:</b>  <b>Construction Progress:</b> 11.15%
<b>Contract Number:</b> DE00301 <b>Division:</b> 5 <b>TIP Number:</b> B5512 <b>Length:</b> 0.238 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> BRIDGE 89 OVER LICK CREEK ON SR 1902 KEMP RD <b>Contractor Name:</b> FSC II LLC DBA FRED SMITH COMPANY <b>Contract Amount:</b> \$987,000.00 <b>Work Began:</b> 04/26/2021 <b>Original Completion Date:</b> 11/08/2021 <b>Latest Payment Thru:</b> 07/22/2021 <b>Latest Payment Date:</b> 07/28/2021		<b>Route:</b> SR-1902 <b>County:</b> Durham  <b>Federal Aid Number:</b> STATE FUNDED <b>NCDOT Contact No:</b> (919)220-4680  <b>Letting Date:</b> 03/10/2021 <b>Revised Completion Date:</b>  <b>Construction Progress:</b> 32.49%
<b>Contract Number:</b> DE00304 <b>Division:</b> 5 <b>TIP Number:</b> SM-5705AA, SM-5705B, SM-5705I, SM-5705X, W-5705 <b>Length:</b> 0.432 miles <b>NCDOT Contact:</b> James M. Nordan, PE <b>Location Description:</b> MULTIPLE LOCATIONS ON US 15 501 <b>Contractor Name:</b> JSMITH CIVIL LLC <b>Contract Amount:</b> \$1,258,791.50 <b>Work Began:</b> 04/19/2021 <b>Original Completion Date:</b> 11/19/2021 <b>Latest Payment Thru:</b> 07/31/2021 <b>Latest Payment Date:</b> 08/11/2021		<b>Route:</b> US-15501 <b>County:</b> Durham  <b>Federal Aid Number:</b> HSIP-0015(057) <b>NCDOT Contact No:</b> (919)220-4680  <b>Letting Date:</b> 03/10/2021 <b>Revised Completion Date:</b>  <b>Construction Progress:</b> 60.84%

<b>Contract Number:</b> DE00310	<b>Route:</b> I-885
<b>Division:</b> 5	<b>County:</b> Durham
<b>TIP Number:</b> U-0071	
<b>Length:</b> 20 miles	<b>Federal Aid Number:</b> STATE FUNDED
<b>NCDOT Contact:</b> Liam W. Shannon	<b>NCDOT Contact No:</b> (919)835-8200
<b>Location Description:</b> NC540 NC885 I885	
<b>Contractor Name:</b> TRAFFIC CONTROL SAFETY SERVICES, INC.	
<b>Contract Amount:</b> \$580,657.50	
<b>Work Began:</b> 04/26/2021	<b>Letting Date:</b> 01/13/2021
<b>Original Completion Date:</b> 11/12/2021	<b>Revised Completion Date:</b> 05/11/2022
<b>Latest Payment Thru:</b> 06/07/2021	
<b>Latest Payment Date:</b> 06/28/2021	<b>Construction Progress:</b> 17.72%

NCDOT DIVISION 5  
Durham Project List\_ 5-Year Program  
August 2021

Durham Project List

Data as of : 07/27/2021

Project ID	Responsible Group	Description	R/W Plans Complete	R/W Acq. Begins	Letting Type	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
U-6021	DIVISION	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/16/2029	2/16/2029	Division Design Raleigh Let (DDRL)	1/1/2040	BENJAMIN J. UPSHAW	\$4,158,000	\$379,000	\$4,450,000	Project is suspended due to funding.
U-6118	DIVISION	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	1/16/2026	7/16/2027	Division Design Raleigh Let (DDRL)	1/1/2040	ZAHID BALOCH	\$300,000	\$200,000	\$4,800,000	Post-year project
U-6120	DIVISION	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	12/29/2025	7/21/2028	Division Design Raleigh Let (DDRL)	1/1/2040	ZAHID BALOCH	\$7,000,000	\$1,200,000	\$10,000,000	Post-year project
U-5516	DIVISION	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2024	10/18/2024	Division Design Raleigh Let (DDRL)	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$2,075,000	\$12,400,000	Project is suspended due to funding.
U-5717	DIVISION	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	4/23/2019	Division Design Raleigh Let (DDRL)	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786		\$32,000,000	ROW acquisition is suspended due to funding.
SM-5705AH	DIVISION	NC 98 at SR 1815 (Mineral Springs Road)...Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	2/3/2023	2/10/2023	Division POC Let (DPOC)	4/10/2024	Stephen Davidson				Project is suspended due to funding.
W-5705AI	DIVISION	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	11/23/2021	11/23/2021	Division POC Let (DPOC)	11/9/2022	STEPHEN REID DAVIDSON	\$210,000		\$630,000	Preliminary design underway
W-5705T	DIVISION	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	9/15/2021	9/15/2021	Division POC Let (DPOC)	6/22/2022	STEPHEN REID DAVIDSON	\$85,000		\$800,000	Preliminary design underway
HI-0001	DIVISION	I-85/US 15 FROM NORTH OF SR 1637 (REDWOOD ROAD) IN DURHAM COUNTY TO SOUTH OF US 15 / SR 1100 (GATE ONE ROAD) IN GRANVILLE COUNTY. PAVEMENT REHABILITATION.			Division POC Let (DPOC)	10/13/2021	TRACY NEAL PARROTT			\$2,200,000	Preliminary design underway
48937	DIVISION	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.			Division POC Let (DPOC)	9/8/2021	Stephen Davidson				Preliminary design underway

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	10/19/2021	FY2023	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
I-3306A 34178.1.3 34178.1.4 34178.1.5 34178.2.2 34178.3.GV3	I-40 widening from I-85 to Durham Co. line (US 15/501 Interchange) in <b>Chapel Hill</b>	8/17/2021	FY2024	\$175,600,000	Planning and design activities underway, RFQ Advertisement DB 11/3/20	Laura Sutton
SS-6007V 49706.3.1	Intersection improvements (all-way stop) on SR 1567 (Pleasant Green Road) at SR 1569 (Cole Mill Road); on SR 1548 (Schley Road) at SR 1538 (New Sharon Church Road); on SR 1507 (Wilkerson Road) at SR 1545 (Sawmill Road); and on SR 1114 (Buckhorn Road) at SR 1120 (Mt. Willing Road).	1/3/2022	6/30/2022	\$90,000	Construction underway	Dawn McPherson
SS-6007R 49557.1.1 49557.3.1	Traffic signal revisions and high visibility crosswalk installation on SR 1010 (East Franklin Street) at Henderson Street.	Mar. 2022	Jun. 2022	\$12,600	Plans Complete - Construction Pending	Dawn McPherson
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	Jun. 2022	Nov. 2022	\$261,000	Planning and design activities underway	Chad Reimakoski
SS-6007E 49115.1.1 49115.3.1	All Way Stop installation and flashing beacon revisions at the intersection of SR 1005 (Old Greensboro Road) and SR 1956 (Crawford Dairy Road/Orange Chapel Clover Garden Road)	Jun. 2022	Sept. 2022	\$28,800	Planning and design activities underway	Dawn McPherson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$50,700,000	PE funding approved 10/10/17, Planning activities underway, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

## North Carolina Department of Transportation

8/6/2021

## Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	82.45	56.95
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
DG00462		REHAB. BRIDGES 264, 288, 260, 543 IN GUILFORD COUNTY AND BRIDGE 031 IN ORANGE COUNTY	ELITE INDUSTRIAL PAINTING INC	Snell, PE, William H	\$967,383.15	8/1/2019	1/1/2020				
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00503		MILL AND RESURACE US 70 FROM ALAMANCE COUNTY LINE TO NC 86 & NC 86 FROM PAVEMENT JOINT NORTH OF W. CORBIN TO US 70	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$1,601,700.79	7/1/2021	11/1/2021	6/23/2021	11/1/2021	59	88.87
DG00504		RESURFACING OF 1 SECTION OF SECONDARY ROAD IN DURHAM COUNTY AND 24 SECTIONS OF SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$2,203,659.65	7/1/2021	11/1/2021	7/22/2021			
DG00507		AST RETREATMENT OF 48 SECONDARY ROADS IN ALAMANCE COUNTY AND ONE SECONDARY ROAD IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Hayes, PE, Meredith D	\$1,042,639.12	7/1/2021	6/30/2022	7/6/2021	6/30/2022	72	67.5
DG00510		AST RETREATMENT ON 26 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO., INC	Howell, Bobby J	\$900,585.16	7/1/2021	6/30/2022				
DG00517		SR 1146 (WEST TEN ROAD) FROM JOINT WEST OF SR 1114 (BUCKHORN ROAD) TO SR 1120 (MT. WILLING ROAD)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$659,647.14	4/1/2021	10/30/2021	7/6/2021			

**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--August 2021**

<b>Contract # or WBS # or TIP #</b>	<b>Route</b>	<b>Description</b>	<b>Let Date</b>	<b>Completion Date</b>	<b>Contractor</b>	<b>Project Admin.</b>	<b>STIP Project Cost</b>	<b>Notes</b>
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	11/8/2022	TBD	TBD	Greg Davis (910) 773-8022	\$1,121,000	