TIP/WBS #	Description	LET/Start Completion Date Date Cost Status		Project Lead		
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	9/20/2023	023 9/30/25 \$200,000 Planning and design activities underway. I   Construction started. Construction started. I		Dawn McPherson	
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	2/15/2024	6/1/2025	\$171,000	Planning and design activities underway. Materials have arrived and work has begun. 4 of the 5 locations have been completed.	Dawn McPherson
HS-2007J	Install a new crosswalk with Rapid Rectangular Flashing Beacons (RRFB), raised center island, pedestrian signage, and approximately 125 linear feet of sidewalk on NC 86 at Critz Drive in Chapel Hill	2/6/2025	9/30/2026	\$530,000	Planning and deisgn activities underway	Suzana Matta
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	4/17/2025	12/31/2025	\$1,311,000	Construction funding to be requested once municipal agreements are executed. Chapel Hill MA executed, Carrboro MA has also been executed. Utility Relocations near completion.	Trung Nguyen
	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>	6/30/2025	FY2026	\$7,200,000	PE funding scheduled 7/1/2020. Planning and deisgn activities underway	Matthew Simmons
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribult Lane in Hillsborough	7/31/2025	FY2028	\$153,800	Agreement executed, Hillsborough to prepare environmental documents and plans. Review of final plans underway.	Town of Hillsborough/Stephen Robinson
	SR 1009 (Old NC 86) at SR 1727 (Eubanks Road) near Chapel Hill. Right Turn Lane Modifications.	8/7/2025	FY2027	\$153,000	Planning and deisgn activities underway	Trung Nguyen
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	FY2028	\$6,400,000	Planning and design activities underway	Alexander Foster
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	9/25/2025	FY2026	\$2,700,000	Bids opened 7/17/23 - Bids rejected. Project on Hold. Chapel Hill to seek additional funding and relet at a future date.	Town of Chapel Hill/Stephen Robinson



TIP/WBS #	Description	LET/StartCompletionCostStatusDateDateCostStatus		Project Lead			
HO-0013 51177.1.1 51177.2.1 51177.2.2 51177.3.1	Chapel Hill from Franklin Street and Rosemary Street, and the streets in between from Merritt Mill Road to Henderson Street in downtown Chapel Hill. Install new mast arm and curb and sidewalk improvements.	2/26/2026	FY28	\$2,100,000	Project approved by BOT and assigned. Municipal agreement executed.	Stephen Robinson	
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	4/9/2026	FY2028	\$2,749,000	Carrboro approved to incorporate water line work into design. Env doc returned w comments on 12/10/21. Document to be updated to include additional limits for resurfacing. NCDOT waiting on revised	Town of Carrboro/Stephen Robinson	
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	5/19/2026	FY2029	\$10,970,000	Planning and design activities underway	Radha Attaluri	
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	9/17/2026	FY2029	\$2,900,000	Planning and design activities underway ROW acquisisition complete.	Daniel Dagenhart	
	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	10/1/2026	FY2028	\$3,968,000	Municipal agreement executed and project development underway.	Town of Chapel Hill/Stephen Robinson	
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$9,500,000	Planning and design activities pending	Trung Nguyen	
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	4/20/2027	FY2031	\$14,080,000	Planning and design activities underway. 25% Plans complete.	Brandon Green	
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/16/2027	FY2030	\$2,220,000	Planning and design activities underway Plans at 25%	Daniel Dagenhart	
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro	9/30/2027	FY2029	\$950,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson	



TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2027	FY2029	\$740,000	Municipal a and execut
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	FY2029	Pending	Preliminary
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill	12/16/2027	FY29	\$8,780,000	Municipal a and execut
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/21/2028	FY2031	\$13,980,000	Municipal a and execut
BR-0091	Replace Bridge #32 on US 70 over the Eno River	10/17/2028	FY2032	\$11,000,000	Planning a
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	9/6/2029	FY2031	\$1,730,000	Planning a Detour nee see if resu to TIP proj
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>	7/16/2030	FY2033	\$77,400,000	PE funding Design act I-0305B wh
BP7-R007	Replace Bridge #63 on Pleasant Green Road	9/5/2030	FY2033	\$2,550,000	Planning a
I-0305B 34142.1.5 34142.3.3 34142.3.4 34142.3.4	Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>	10/15/2030	FY2033	\$102,200,000	PE funding Design act I-0305 and 5967)



Status	Project Lead				
agreement needs to be requested uted to begin work.	Town of Carrboro/Stephen Robinson				
ry activities pending	Bryan Key				
agreement needs to be requested uted to begin work.	Town of Chapel Hill/Stephen Robinson				
agreement needs to be requested uted to begin work.	Town of Carrboro/Stephen Robinson				
and design activities underway	Jon Gaillard				
and design activities underway. eeds improvements so will need to urfacing funds available or switch oject. TBD	Daniel Dagenhart				
ng approved 5/14/15, Planning and ctivities underway, Coordinate with which was formerly I-5967.	Radha Attaluri				
and design activities underway	Daniel Dagenhart				
ng approved 9/8/17, Planning and ctivities underway, Coordinate with d U-5845. (I-0305B was formerly I-	Colin Mellor				

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead	
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	1/1/2040	post years	\$21,650,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Suzana Matta	
I-0305(A) 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	post years	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Colin Mellor	
I-0305C 34142.1.6	Interchange improvements at I-85 and NC 86 in Hillsborough	1/1/2040	post years	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, I-0305C was formerly I-5984.	Colin Mellor	
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	TBD	TBD	\$910,000	Environmental document approved 8/14/23. NCDOT to review plans once Carrboro develops and submits.	Town of Carrboro/Stephen Robinson	
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	TBD	TBD	\$1,568,000	Review comments provided to Carrboro in June 2023 for revisions and resubmittal. Resubmittal under review.	Town of Carrboro/Stephen Robinson	

## North Carolina Department of Transportation

# Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.		Crews, PE, Jacob T	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	6/17/2026	65	55.4
C204905		10 SECTIONS OF SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$3,783,925.02	4/1/2024	10/1/2025	7/2/2024	10/1/2025	36.6	43.04
DG00595		FIFTY ONE SECONDARY ROADS	RILEY PAVING INC	Howell, Bobby J	\$2,494,634.93	4/8/2024	10/8/2025				
DG00626		TWENTY THREE SECONDARY ROADS IN ORANGE COUNTY	SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC		\$2,190,853.75	4/17/2024	10/17/2025				
DG00631	R-5787FA	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	EASTERN EARTHSCAPRES AND CONSTRUCTION LLC		\$919,609.00	3/18/2024	3/18/2026	5/21/2024	3/18/2026	65	63.92
DG00633	R-5787K	INTERSECTIONS OF VARIOUS US, NC AND SR ROUTES. UPGRADING OF NON-COMPLIANT ADA CURB RAMPS	HOLLINS CONSTRUCTION SERVICES INC		\$992,602.20	3/18/2024	3/18/2026	5/6/2024	2/7/2025	100	100
DG00639		FIFTEEN SECONDARY ROADS IN ORANGE COUNTY	SUNROCK INDUSTRIES LLC DBA CAROLINA SUNROCK LLC		\$1,616,170.70	9/11/2024	3/11/2026				