

Contract Number: C203394		Route: I-885, NC-147, NC-98 US-70	
Division: 5		County: Durham	
TIP Number: U-0071			
Length: 4.009 miles		Federal Aid Number:	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.			
Contractor Name: DRAGADOS USA INC			
Contract Amount: \$141,949,500.00		Cost Overrun/Underrun: 7.9%	
Work Began: 02/26/2015		Letting Date: 11/18/2014	
Original Completion Date: 05/10/2020		Revised Completion Date:	
Latest Payment Thru: 06/22/2018		Scheduled Progress: 65.86%	
Latest Payment Date: 06/29/2018		Actual Progress: 66.52%	

Contract Number: C203492		Route: SR-2220	
Division: 5		County: Durham	
TIP Number: EB-4707B			
Length: 1.756 miles		Federal Aid Number: STPDA-0505(64)	
NCDOT Contact: James M. Nordan, PE		NCDOT Contact No: (919)220-4680	
Location Description: SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD).			
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY			
Contract Amount: \$7,295,544.75		Cost Overrun/Underrun: 4.12%	
Work Began: 06/26/2017		Letting Date: 05/16/2017	
Original Completion Date: 05/14/2019		Revised Completion Date:	
Latest Payment Thru: 06/30/2018		Scheduled Progress: 59.3%	
Latest Payment Date: 07/12/2018		Actual Progress: 52.03%	

Contract Number: C203567		Route: NC-55	
Division: 5		County: Durham	
TIP Number: U-3308			
Length: 1.134 miles		Federal Aid Number: STP-55(20)	
NCDOT Contact: James M. Nordan, PE		NCDOT Contact No: (919)220-4680	
Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).			
Contractor Name: ZACHRY CONSTRUCTION CORPORATION			
Contract Amount: \$39,756,916.81		Cost Overrun/Underrun: 3.07%	
Work Began: 10/05/2016		Letting Date: 07/19/2016	
Original Completion Date: 03/30/2020		Revised Completion Date: 07/16/2020	
Latest Payment Thru: 06/15/2018		Scheduled Progress: 32.1%	
Latest Payment Date: 06/25/2018		Actual Progress: 27.33%	

Contract Number: C203987		Route: SR-1616	
Division: 5		County: Durham	
TIP Number: B-4943			
Length: 0.18 miles		Federal Aid Number: BRZ-1616(10)	
NCDOT Contact: James M. Nordan, PE		NCDOT Contact No: (919)220-4680	
Location Description: BRIDGE #20 OVER DIAL CREEK ON SR-1616.			
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY			
Contract Amount: \$1,475,475.00		Cost Overrun/Underrun: 0%	
Work Began: 05/07/2018		Letting Date: 01/16/2018	
Original Completion Date: 04/30/2019		Revised Completion Date: 05/14/2019	
Latest Payment Thru: 06/30/2018		Scheduled Progress: 15%	
Latest Payment Date: 07/10/2018		Actual Progress: 17.72%	

Contract Number: C204087		Route: US-70	
Division: 5		County: Durham	
TIP Number:			
Length: 44.124 miles		Federal Aid Number:	
NCDOT Contact: Cameron D. Richards		NCDOT Contact No: (919)835-8200	
Location Description: 1 SECTION OF US-70 AND 106 SECTIONS OF SECONDARY ROADS.			
Contractor Name: CAROLINA SUNROCK LLC			
Contract Amount: \$7,054,264.20		Cost Overrun/Underrun: 0.21%	
Work Began: 01/16/2018		Letting Date: 09/19/2017	
Original Completion Date: 11/15/2018		Revised Completion Date:	
Latest Payment Thru: 04/30/2018		Scheduled Progress: 26%	
Latest Payment Date: 05/08/2018		Actual Progress: 23.67%	

Contract Number: C204167 Division: 5 TIP Number: Length: 24.77 miles NCDOT Contact: James M. Nordan, PE Location Description: 51 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Work Began: Original Completion Date: 11/30/2019 Latest Payment Thru: Latest Payment Date:	Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: C204168 Division: 5 TIP Number: Length: 15.188 miles NCDOT Contact: Cameron D. Richards Location Description: 14 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Work Began: 07/02/2018 Original Completion Date: 11/30/2019 Latest Payment Thru: Latest Payment Date:	Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Cost Overrun/Underrun: 0% Letting Date: 05/15/2018 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%
Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY Contractor Name: TRIANGLE GRADING & PAVING INC Contract Amount: \$1,046,988.75 Work Began: 05/01/2017 Original Completion Date: 08/18/2017 Latest Payment Thru: 06/15/2018 Latest Payment Date: 06/25/2018	Route: SR-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 16.63% Letting Date: 11/09/2016 Revised Completion Date: 11/05/2017 Scheduled Progress: 100% Actual Progress: 80.21%
Contract Number: DE00206 Division: 5 TIP Number: Length: 0.23 miles NCDOT Contact: Cameron D. Richards Location Description: BRIDGE #117 OVER MUD CREEK SR 1308 (CORNWALLIS ROAD) Contractor Name: DANE CONSTRUCTION INC Contract Amount: \$919,328.69 Work Began: 05/09/2018 Original Completion Date: 02/24/2019 Latest Payment Thru: 06/15/2018 Latest Payment Date: 06/21/2018	Route: SR-1308 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Cost Overrun/Underrun: 1.43% Letting Date: 12/13/2017 Revised Completion Date: Scheduled Progress: 14% Actual Progress: 26.48%
Contract Number: DE00214 Division: 5 TIP Number: Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$539,698.48 Work Began: 06/06/2018 Original Completion Date: 07/01/2018 Latest Payment Thru: 06/30/2018 Latest Payment Date: 07/16/2018	Route: SR-XXX County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/14/2017 Revised Completion Date: Scheduled Progress: 85% Actual Progress: 86.24%
Contract Number: DE00228 Division: 5	Route: I-85 County: Durham

TIP Number: I-5729 Length: 5.61 miles NCDOT Contact: James M. Nordan, PE Location Description: I-85 FROM US-15/501 TO EAST OF SR-1827 (MIDLAND TERRACE RD) IN DURHAM Contractor Name: INTERSTATE IMPROVEMENT INC Contract Amount: \$4,168,265.78 Work Began: 03/13/2018 Original Completion Date: 11/01/2018 Latest Payment Thru: 06/22/2018 Latest Payment Date: 06/29/2018		Federal Aid Number: NHPP-0085(013) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 49.11% Letting Date: 10/11/2017 Revised Completion Date: Scheduled Progress: 79.8% Actual Progress: 71.33%	
Contract Number: DE00248 Division: 5 TIP Number: Length: 0.18 miles NCDOT Contact: James M. Nordan, PE Location Description: BRIDGE #72 IN DURHAM COUNTY Contractor Name: DANE CONSTRUCTION INC Contract Amount: \$1,123,051.10 Work Began: 06/14/2018 Original Completion Date: 03/21/2019 Latest Payment Thru: 07/07/2018 Latest Payment Date: 07/16/2018		Route: SR-1637 County: Durham Federal Aid Number: 15005.1032011 NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0.01% Letting Date: 05/23/2018 Revised Completion Date: Scheduled Progress: 5% Actual Progress: 5.84%	
Contract Number: DE00255 Division: 5 TIP Number: W-5705C Length: 0 miles NCDOT Contact: James M. Nordan, PE Location Description: US 15-501 AT SR 1116 (GARRETT RD) US 15-501 BUS AT WESTGATE DR Contractor Name: ALS OF NORTH CAROLINA LLC Contract Amount: \$0.00 Work Began: Original Completion Date: 12/21/2018 Latest Payment Thru: Latest Payment Date:		Route: US-501 County: Durham Federal Aid Number: HSIP-0501(046) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 05/23/2018 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%	

NCDOT Division 5 Contract Status

Let Est	TIP Sub No.	Let Type	Description	R/W (B)	Division Project Manager	Con Est	ROW Est	Comments
05/18	W-5705M	On Call Contract (OCC)	I-40 WESTBOUND AT NC 147 SAFETY IMPROVEMENTS (MP: 9.359 - 9.359)		JOHN EDWARD SANDOR	\$80,000		
06/18	W-5705K	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS		JOHN EDWARD SANDOR	\$65,000	\$5,000	
07/18	EB-5514	NON - DOT LET (LAP)	NC 751 / SR 1183 (UNIVERSITY DRIVE) / SR 2220 (CHAPEL HILL ROAD) / NON-SYSTEM (UNIVERSITY DRIVE) FROM SR 1116 (GARRETT ROAD) TO SR 1158 (CORNWALLIS ROAD)IN DURHAM. ADD BICYCLE LANES AND PEDESTRIAN IMPROVEMENTS.		RAYMOND JOSEPH HAYES	\$1,025,000		
08/18	EB-4707A	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	BENJAMIN J. UPSHAW	\$2,844,000	\$1,534,000	
09/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	07/17	STEPHEN REID DAVIDSON	\$1,300,000	\$150,000	Utilities in progress
12/18	C-5605E	NON - DOT LET (LAP)	CITY OF DURHAM BICYCLE LANE STRIPING: 8 MILE OF BIKE LANES.		RAYMOND JOSEPH HAYES	\$504,000		
12/18	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		JOHN EDWARD SANDOR	\$14,000		
01/19	I-5994	Division Design Raleigh Let (DDRL)	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. BRIDGE REHABILITATION. MULTIPLE STRUCTURES. COORDINATE WITH I-5993.		DOUGLAS R. MCNEAL	\$6,652,000		
01/19	I-5995	Division Design Raleigh Let (DDRL)	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015(AIRPORT BOULEVARD). PAVEMENT REHABILITATION. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.		DOUGLAS R. MCNEAL	\$5,272,000		
01/19	W-5705U	Division POC Let (DPOC)	US 70 BUSINESS (MORGAN STREET) AT CAROLINA THREATRE		MICHAEL KNEIS	\$20,000		
01/19	W-5705V	Division POC Let (DPOC)	NC 54 AT HUNTINGRIDGE ROAD		MICHAEL KNEIS	\$80,000		
03/19	C-5605I	NON - DOT LET (LAP)	DURHAM NEIGHBORHOOD BIKE ROUTE:-7 MILES OF SIGNED AND MARKED NEIGHBORHOOD BIKE ROUTES IN CENTRAL DURHAM.	08/18	RAYMOND JOSEPH HAYES	\$540,883		
04/19	U-5968	Raleigh Letting (LET)	CITY OF DURHAM UPGRADE ITS / SIGNAL SYSTEM			\$21,865,000	\$750,000	
06/19	U-4726HO	NON - DOT LET (LAP)	CARPENTER - FLETCHER ROAD BIKE - PED; CONSTRUCT BIKE LANES / SIDEWALKS (CITY MAINTAINED) FROM WOODCROFT PARKWAY (CITY MAINTAINED) TO ALSTON AVENUE (SR 1945).	06/18	RAYMOND JOSEPH HAYES			
07/19	C-5183B	NON - DOT LET (LAP)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPPS STREET. CONSTRUCT SIDEWALKS IN DURHAM		RAYMOND JOSEPH HAYES	\$706,000	\$99,000	
07/19	C-5605H	NON - DOT LET (LAP)	DOWNTOWN DURHAM WAYFINDING PROGRAM SIGNS/KIOSKS TO FACILITATE NAVIGATION AND PARKING.	09/18	RAYMOND JOSEPH HAYES	\$605,000		

NCDOT Division 5 Contract Status

<u>Let Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Division Project Manager</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
09/19	EB-5703	NON - DOT LET (LAP)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROODRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDEFROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.		RAYMOND JOSEPH HAYES	\$578,000		
09/19	EB-5704	NON - DOT LET (LAP)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		RAYMOND JOSEPH HAYES	\$250,000		
09/19	EB-5708	NON - DOT LET (LAP)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		RAYMOND JOSEPH HAYES	\$275,000		
09/19	EB-5715	NON - DOT LET (LAP)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		RAYMOND JOSEPH HAYES	\$1,269,000		
01/20	I-5993	Division POC Let (DPOC)	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147. PAVEMENT REHABILITATION. COORDINATE WITH I-5994. PROJECT CREATED PER THE DRAFT 2020-2029 STIP.		DOUGLAS R. MCNEAL	\$4,900,000		
01/20	U-4726HN	NON - DOT LET (LAP)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	10/18	RAYMOND JOSEPH HAYES			
02/20	C-4928	NON - DOT LET (LAP)	SR 1317 (MORRENE ROAD) FROM NEAL ROAD TO SR 1320 (ERWIN ROAD) IN DURHAM. CONSTRUCT BIKE LANES AND SIDEWALKS.	11/18	RAYMOND JOSEPH HAYES	\$5,783,000	\$7,000	
04/20	U-5717	Division Design Raleigh Let (DDRL)	US 15/US 501 @ SR 1116 (GARRETT ROAD) IN DURHAM CONVERT AT-GRADE INTERSECTION TO INTERCHANGE	04/19	BENJAMIN J. UPSHAW	\$26,300,000	\$53,500,000	25% plans
05/20	U-5516	Division Design Raleigh Let (DDRL)	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	05/19	BENJAMIN J. UPSHAW	\$5,500,000	\$6,341,000	Public meeting Summer 2018
06/20	I-5707	Raleigh Letting (LET)	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	06/19		\$3,550,000	\$323,000	
06/20	P-5717	Raleigh Letting (LET)	NORFOLK SOUTHERN H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	06/19		\$10,000,000	\$2,500,000	
06/20	U-4724	NON - DOT LET (LAP)	DURHAM - CORNWALLIS RD (SR 1158) FROM SR 2295 (SOUTH ROXBORO STREET) TO SR 1127 (CHAPEL HILL ROAD) IN DURHAM. BIKE AND PEDESTRIAN FEATURES.		RAYMOND JOSEPH HAYES	\$4,978,000		
09/20	EB-5904	NON - DOT LET (LAP)	DUKE BELT LINE TRAIL - PETTIGREW STREET TO AVONDALE STREET IN DURHAM, CONSTRUCT A MULTI-USE TRAIL ON FORMER RAIL CORRIDOR	09/18	RAYMOND JOSEPH HAYES	\$3,750,000	\$7,100,000	
09/20	W-5705S	Division POC Let (DPOC)	US 15/501 AT NC 751 SOUTHBOUND ON RAMP - EXTEND RAMP		JOHN EDWARD SANDOR	\$460,000		
12/20	B-5674	Raleigh Letting (LET)	REPLACE BRIDGE 80 OVER SR 1308 IN DURHAM ON US 15-501 NORTHBOUND	09/19		\$2,209,000	\$110,000	
04/21	W-5705T	Division POC Let (DPOC)	SR 1815/1917 (MINERAL SPRINGS ROAD) AT PLEASANT DRIVE CONSTRUCT ROUNDABOUT	04/20	JOHN EDWARD SANDOR	\$800,000	\$85,000	

NCDOT Division 5 Contract Status

<u>Let Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Division Project Manager</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
06/21	EB-5837	NON - DOT LET (LAP)	THIRD FORK CREEK TRAIL FROM SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH ANDSIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS RD.) CROSSING.	06/20	RAYMOND JOSEPH HAYES	\$2,546,000	\$161,000	
08/21	U-5823	NON - DOT LET (LAP)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	01/20	RAYMOND JOSEPH HAYES	\$1,798,000	\$421,000	
09/21	EB-5720	NON - DOT LET (LAP)	BRYANT BRIDGE NORTH/GOOSE CREEK WEST TRAIL, NC 55 TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PAHT AND CONNECTING SIDEWALKS.	09/20	RAYMOND JOSEPH HAYES	\$4,432,000	\$14,000	
01/22	I-6000	Division POC Let (DPOC)	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		DOUGLAS R. MCNEAL	\$4,541,000		
02/22	U-5934	Design Build Let (DBL)	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	02/22		\$177,100,000	\$2,148,000	
03/22	U-5720A	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	03/22		\$57,000,000	\$35,800,000	
03/22	U-5720B	Design Build Let (DBL)	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	03/22		\$25,300,000	\$17,321,000	
03/22	U-5720C	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM SR 1959 (SOUTH MIAMI BLVD)/SR 1811 (SHERRON ROAD) TO SR 2095 (PAGE ROAD EXTENSIONS). UPGRADE TOCONTROLLED-ACCESS FACILITY AND CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	03/22		\$110,800,000	\$40,400,000	
09/22	EB-5834	NON - DOT LET (LAP)	NC 157 / SR 1322 (GUESS RD.) FROM HILLCREST DRIVETO SR 1407(WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTHSIDES.	06/21	RAYMOND JOSEPH HAYES	\$589,000	\$204,000	
01/23	I-5998	Division POC Let (DPOC)	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		DOUGLAS R. MCNEAL	\$3,800,000		
02/23	U-6021	Division Design Raleigh Let (DDRL)	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	02/21	BENJAMIN J. UPSHAW	\$13,770,000	\$5,769,000	Early planning phase
03/23	U-5937	Raleigh Letting (LET)	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1445(SOUTH DUKE STREET)TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AULILIARY LANES AND OPERATIONAL IMPROVEMENTS.	03/21		\$47,001,000	\$10,202,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane .	5/31/2017	Dec. 2018	\$40,500 R/W \$43,200 CON	Utility relocations complete, R/W acquisition pending, right of entry complete	Dawn McPherson
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	6/21/2018	Aug. 2018	\$80,000	Signal pedestrian improvements complete. Re-let and awarded to Little Mountain Builders of Catawba County, Inc.	Chad Reimakoski
R-5821B 47093.1.3 47093.2.3 47093.3.3	Intersection improvements at NC54 and SR 1006 (Orange Grove Road)	6/21/18	FY2019	\$820,000	Utilities complete, ROW certified, Project let and awarded to Fred Smith Company	Brian Ketner
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro .	6/28/2018	FY 2020	\$775,000	Utility coordination underway, R/W certified with delay of entries, Project let and received no bids, Re-let TBD	Chad Reimakoski
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	6/28/2018	FY 2020	\$775,000	Utility coordination underway, R/W certified, Project let and awarded to Carolina Sunrock, LLC	Chad Reimakoski
47798	Increase length of existing turn lane / slip ramp and improve existing radius in the SE quadrant of US 70 Business/ NC 86 at US 70 Bypass in Hillsborough	Dec. 2018	Jun. 2019	\$189,000	Planning and design activities underway - 25% plans under review	Chad Reimakoski
I-5822 50465.1.1 50465.3.1	Pavement Rehabilitation on I-40 from I-85 to East of SR 1734 (Erwin Road)	1/15/2019	FY 2020	\$12,450,000	Planning activities pending	Chris Smitherman
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro .	1/17/2019	FY 2020	\$775,000	Planning and design activities underway	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
B-4962 40174.1.1 40174.2.1 40174.3.1	Replace Bridge #46 over Eno river on US 70 Bypass	4/16/2019	FY 2021	\$5,826,000	Planning and Design activities underway, ROW acquisition underway	Kevin Fischer
W-5707C 44853.1.3 44853.3.3 47490	Revise pavement markings and overhead lane use signs for removal of inside lane drop configuration on I-40 Westbound in vicinity of US 15-501 interchange. Resurfacing I-40 WB by use of contingency funds	6/30/2019	Aug. 2019	\$395,000	Planning and design activities underway, re-let due to bids exceeded engineers estimate, new let date pending - tentative June 2019	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2021	FY2022	\$7,200,000	PE funding scheduled 7/1/2020, Coordinate with U-5848	Matthew Simmons
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/21/2022	FY2024	\$3,924,000	Planning and design activities underway, coordinating with NC54 West Corridor Study	Jennifer Evans
U-5848 50237.1.1 50237.2.1 50237.3.1	Extend SR 1006 (Orange Grove Road) on new location with Sidewalks and bike lanes from existing SR 1006 (Orange Grove Road) to US 70 Business in Hillsborough .	3/21/2023	FY 2025	\$5,326,000	Planning and Design activities underway, Coordinate with P-5701 and U-5845	Laura Sutton
I-3306AC 34178.1.6 34178.2.5 434178.3.9	Interchange improvements at I-40 and NC86 in Chapel Hill	3/21/2023	FY 2025	\$16,500,000	Planning and Design activities underway	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/21/2023	FY 2025	\$11,155,000	Funding approved 10/10/17	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	1/16/2024	FY 2027	\$20,700,000	Planning and Design activities underway	Laura Sutton

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status	Project Lead
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	1/16/2024	FY 2027	\$49,751,000	Planning and Design activities underway, Coordinate with U-5848 and I-5984	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/18/2025	FY 2027	\$16,488,000	Funding approved 10/10/17, Coordinate with U-5845 and I-5959	Laura Sutton
U-6071 47496.1.1 47496.2.1 47496.3.1	Intersection improvements at NC 54 and SR 1007 (Old Fayetteville Rd) in Carrboro	1/15/2026	FY 2027	\$1,216,000	Planning and design activities underway	Jennifer Evans



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	11/01/2017	09/02/2015	11/01/2017	93.20	86.93
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	11/01/2018	06/01/2015	08/31/2018	100.00	99.40
C203946	B-5348	REPLACE BRIDGE #85 OVER PHILS CRK ON SR-1005(OLD G'BORO RD)	DANE CONSTRUCTION INC	Kirkman, PE, Christopher D	\$984,596.98	02/01/2018	12/27/2018	02/01/2018	01/30/2019	72.00	75.40
C204025	I-5954	PAVEMENT REHAB ON I-40/I-85 FROM EAST OF NC-54 IN GRAHAM TO WEST OF SR-1114 (BUCKHORN RD) IN ORANGE CO.	APAC - ATLANTIC INC THOMPSON ARTHUR DIVISION	Kirkman, PE, Christopher D	\$9,699,053.68						
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	12/30/2017	09/29/2016	10/31/2018	100.00	89.87
DG00321		SR 1004 (EFLAND-CEDAR GROVE RD)	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,711,133.05	04/02/2018	04/02/2019	04/02/2018	04/02/2019	25.00	49.86
DG00332	W-5601 IF	I-85 GUARDRAIL END TERMINAL UPGRADES	NICKELSTON INDUSTRIES INC	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	09/05/2017	05/01/2017	09/05/2018	100.00	100.00
DG00371		RESURFACE 9 SECONDARY ROADS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,688,750.33	07/05/2017	11/01/2018	08/30/2017	11/01/2018	42.40	92.43
DG00372	R-5787B	ADA CURB RAMPS IN BURLINGTON, GIBSONVILLE, GRAHAM, MEBANE IN ALAMANCE CO., CARRBORO & CHAPEL HILL IN ORANGE CO.	ATLANTIC CONTRACTING COMPANY, INC.	Kirkman, PE, Christopher D	\$128,910.00	07/24/2017	03/28/2019	02/26/2018	03/28/2019	40.95	54.52
DG00391		REPLACE BRIDGE # 104 OVER STONEY CREEK ON SR 1712 (UNIVERSITY STATION RD)	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$561,562.02	01/30/2018	10/26/2018	03/01/2018	05/02/2019	49.28	60.02
DG00393		RESURFACE SR 1101, SR 1118, SR 1119, SR 1124, SR 1125, SR 1127, SR 1128 SR 1130, SR 1134, SR 1135, SR 1137, SR 1141, SR 1143, ETC.	RILEY PAVING INC	Kirkman, PE, Christopher D	\$1,084,520.40	04/02/2018	10/12/2018	06/18/2018	10/12/2018	24.00	25.98
DG00395		REPLACE BRIDGE #189 ON SR 1114 (BUCKHORN ROAD) OVER CANE CREEK	ST WOOTEN CORPORATION	Kirkman, PE, Christopher D	\$723,924.13	04/01/2018	01/01/2019	05/07/2018	02/07/2019	45.00	26.46
DG00413		RESURFACE US 70 BUS, SR 1009, SR 1102, SR 1129, SR 1239, SR 1352, SR 1716 AND SR 1841	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$3,562,232.66	05/28/2018	11/01/2019	05/29/2018	11/01/2019	23.00	24.53
DG00419		RESURFACE NC 86 AND 17 SECONDARY ROADS	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$3,764,001.64	05/14/2018	11/01/2019	05/14/2018	11/01/2019	26.00	7.32
DG00427		BRIDGE #51 ON SR 1534 (MCKEE ROAD) OVER BUFFALO CREEK	NATIONAL BRIDGE BUILDERS LLC	Kirkman, PE, Christopher D	\$521,443.82	05/07/2018	03/04/2019				
DG00435		AST RETREATMENT ON 22 SECONDARY ROADS	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$846,340.66	04/01/2019	10/11/2019				
DG00445	R-5787BB	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020				



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Completion Date</u>	<u>Work Start Date</u>	<u>Estimated Completion</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00445	W-5707A	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS INTERSECTIONS	LITTLE MOUNTAIN BUILDERS OF CATAWBA COUNTY INC	Kirkman, PE, Christopher D	\$319,319.80	06/25/2018	02/15/2020				

Chatham County - DCHC MPO - Upcoming Projects - Division 8--July 2018								
Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	1/22/2019	TBD	TBD	Greg Davis (910) 944-2344	TBD	Right of Way in progress