



HOME

CONTACT



Users Guide


[New](#)
[Search](#)

Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Liam W. Shannon Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 05/10/2020 Latest Payment Thru: 04/22/2023 Latest Payment Date: 05/02/2023	Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Letting Date: 11/18/2014 Revised Completion Date: 02/28/2021 Construction Progress: 94.16%
Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 04/15/2023 Latest Payment Date: 04/26/2023	Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)317-4760 Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 81.77%
Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 04/30/2023 Latest Payment Date: 05/08/2023	Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)317-4760 Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 77.24%
Contract Number: C204667	Route: NC-54, NC-55, SR-1113 SR-1118, SR-1121, SR-1369 SR-1370, SR-1376, SR-1389 SR-1390, SR-1391, SR-1392 SR-1393, SR-1394, SR-1800 SR-1801, SR-1807, SR-1823 SR-1824, SR-1858, SR-1859 SR-1869, SR-1880, SR-1901

<div> <div>Division: 5</div> <div>TIP Number:</div> <div>Length: 17.071 miles</div> <div>NCDOT Contact: James M. Nordan, PE</div> <div>Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS.</div> <div>Contractor Name: CAROLINA SUNROCK LLC</div> <div>Contract Amount: \$5,049,647.81</div> <div>Work Began: 03/01/2022</div> <div>Original Completion Date: 08/01/2023</div> <div>Latest Payment Thru: 04/30/2023</div> <div>Latest Payment Date: 05/05/2023</div> </div>		<div> <div>SR-2297, SR-2502, SR-2509 US-70</div> <div>County: Durham</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact No: (919)317-4760</div> <div>Letting Date: 10/19/2021</div> <div>Revised Completion Date: 09/30/2023</div> <div>Construction Progress: 28.02%</div> </div>
<div> <div>Contract Number: C204827</div> <div>Division: 5</div> <div>TIP Number:</div> <div>Length: 9.61 miles</div> <div>NCDOT Contact: James M. Nordan, PE</div> <div>Location Description: 3 SECTIONS OF US-15/501 BUS, 1 SECTION OF US-70 BUS, AND 7 SECTIONS OF SECONDARY ROADS.</div> <div>Contractor Name: CAROLINA SUNROCK LLC</div> <div>Contract Amount: \$0.00</div> <div>Work Began: 07/01/2023</div> <div>Original Completion Date: 11/30/2024</div> <div>Latest Payment Thru:</div> <div>Latest Payment Date:</div> </div>		<div> <div>Route: -, SR-2235, US-15</div> <div>County: Durham</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact No: (919)317-4760</div> <div>Letting Date: 01/17/2023</div> <div>Revised Completion Date:</div> <div>Construction Progress: 0%</div> </div>
<div> <div>Contract Number: DE00310</div> <div>Division: 5</div> <div>TIP Number: U-0071</div> <div>Length: 20 miles</div> <div>NCDOT Contact: Liam W. Shannon</div> <div>Location Description: NC540 NC885 I885</div> <div>Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC</div> <div>Contract Amount: \$580,657.50</div> <div>Work Began: 04/26/2021</div> <div>Original Completion Date: 11/12/2021</div> <div>Latest Payment Thru: 08/07/2022</div> <div>Latest Payment Date: 08/18/2022</div> </div>		<div> <div>Route: I-885</div> <div>County: Durham</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact No: (919)835-8200</div> <div>Letting Date: 01/13/2021</div> <div>Revised Completion Date: 05/11/2022</div> <div>Construction Progress: 92.27%</div> </div>
<div> <div>Contract Number: DE00325</div> <div>Division: 5</div> <div>TIP Number:</div> <div>Length: 0.5 miles</div> <div>NCDOT Contact: Liam W. Shannon</div> <div>Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY</div> <div>Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC</div> <div>Contract Amount: \$1,796,028.50</div> <div>Work Began: 01/26/2022</div> <div>Original Completion Date: 09/13/2023</div> <div>Latest Payment Thru: 04/15/2023</div> <div>Latest Payment Date: 04/25/2023</div> </div>		<div> <div>Route: I-540</div> <div>County: Durham</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact No: (919)835-8200</div> <div>Letting Date: 10/13/2021</div> <div>Revised Completion Date:</div> <div>Construction Progress: 28.04%</div> </div>
<div> <div>Contract Number: DE00327</div> <div>Division: 5</div> <div>TIP Number:</div> <div>Length: 0 miles</div> <div>NCDOT Contact: James M. Nordan, PE</div> <div>Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES</div> <div>Contractor Name: WHITEHURST PAVING CO INC</div> <div>Contract Amount: \$731,208.39</div> <div>Work Began: 01/19/2023</div> <div>Original Completion Date: 05/19/2023</div> </div>		<div> <div>Route: SR-1140, SR-1394, SR-1571 SR-1573, SR-1601, SR-1735</div> <div>County: Durham</div> <div>Federal Aid Number: STATE FUNDED</div> <div>NCDOT Contact No: (919)317-4760</div> <div>Letting Date: 10/27/2021</div> <div>Revised Completion Date:</div> </div>

Latest Payment Thru: 04/15/2023
Latest Payment Date: 04/19/2023

Construction Progress: 55.35%

Contract Number: DE00346

Route: -, SR-1535, SR-1544
 SR-1563, SR-1787

Division: 5

County: Durham

TIP Number:

Length: 17.4 miles

Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)317-4760

Location Description: DURHAM AND PERSON COUNTY

Contractor Name: WHITEHURST PAVING CO INC

Contract Amount: \$0.00

Work Began: 03/01/2023

Letting Date: 09/14/2022

Original Completion Date: 09/30/2024

Revised Completion Date:

Latest Payment Thru:

Latest Payment Date:

Construction Progress: 0%

Contract Number: DE00354

Route: SR-1800

Division: 5

County: Durham

TIP Number:

Length: 0.03 miles

Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE

NCDOT Contact No: (919)317-4760

Location Description: SR 1800 (HEREFORD RD)

Contractor Name: CHATHAM CIVIL CONTRACTING LLC

Contract Amount: \$333,014.08

Work Began: 01/30/2023

Letting Date: 12/14/2022

Original Completion Date: 11/15/2023

Revised Completion Date: 11/20/2023

Latest Payment Thru: 04/30/2023

Latest Payment Date: 05/03/2023

Construction Progress: 69.16%



The North Carolina
[Department of
 Transportation](https://www.ncdot.gov/)

NCDOT DIVISION 5
DURHAM PROJECT LIST
5-YEAR PROGRAM
May 2023

Project ID	Responsible Group	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CON \$	COMMENTS
U-6021	DIVISION	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/16/2029	1/1/2040	BETH A. QUINN	\$4,158,000	\$15,200,000	Project will be funded for PE only in 2024 STIP due to project swap and will remain suspended for PE activity.
U-6118	DIVISION	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	7/16/2027	1/1/2040	ZAHD BALOCH	\$300,000	\$4,800,000	Project becomes committed in 2024 STIP due to swap.
U-6120	DIVISION	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/21/2028	1/1/2040	ZAHD BALOCH	\$7,000,000	\$10,000,000	Project becomes committed in 2024 STIP (due to swap) with ROW advanced to FY 2028.
BP5-R084	DIVISION	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)		2/20/2030	Lisa B. Gilchrist, EI	\$50,000	\$418,968	
BP5-R142	DIVISION	PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD		7/11/2029	Lisa B. Gilchrist, EI	\$75,000	\$1,500,000	
BP5-R117	DIVISION	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)		8/3/2028	Lisa B. Gilchrist, EI	\$90,000	\$3,709,612	
I-5942	DIVISION	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		12/21/2027	BENJAMIN J. UPSHAW		\$23,400,000	
U-5516	DIVISION	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2024	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$12,400,000	Project will be funded for PE only in 2024 STIP and will remain suspended for PE activity.
I-6000	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		11/18/2025	BENJAMIN J. UPSHAW		\$7,600,000	
U-5717	DIVISION	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786	\$32,000,000	ROW acquisition is resuming. Construction delayed to FY 2027 in new STIP.
HS-2005N	DIVISION	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	12/15/2023	3/26/2025	VINOD KORATEGERE	\$500,000	\$1,785,000	Planning and preliminary design activities have been initiated.
I-5995	DIVISION	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.		1/21/2025	BENJAMIN J. UPSHAW		\$14,900,000	
I-5998	DIVISION	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		12/17/2024	BENJAMIN J. UPSHAW		\$15,000,000	
SM-5705AH	DIVISION	NC 98 at SR 1815 (Mineral Springs Road)...,Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	6/16/2023	4/10/2024	Stephen Davidson		\$560,000	Planning and preliminary design underway.
HS-2005D	DIVISION	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.	12/1/2023	3/27/2024	KAYLA NOELLE GALES	\$2,000	\$100,000	
I-5941	DIVISION	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		12/19/2023	BENJAMIN J. UPSHAW		\$16,800,000	
I-5993	DIVISION	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITAION.		12/19/2023	BENJAMIN J. UPSHAW		\$38,600,000	
HI-0023	DIVISION	I-885 FROM I-40 TO 0.4 MILES NORTH OF TW ALEXANDER DRIVE. PAVEMENT REHABILITATION.		12/13/2023	ALAN FINGER		\$3,300,000	
HS-2005C	DIVISION	NC 54 AT NC 55		10/25/2023	KAYLA NOELLE GALES		\$271,000	

NCDOT DIVISION 5
DURHAM PROJECT LIST
5-YEAR PROGRAM
May 2023

Project ID	Responsible Group	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	CON \$	COMMENTS
HS-2005H	DIVISION	SR 1973 (PAGE ROAD) AT CHURCHILL HALL/Aat Churchill HALLI/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER.		10/25/2023	KAYLA NOELLE GALES		\$20,000	
HS-2005L	DIVISION	SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.		10/25/2023	ASHLEY LOWERY		\$110,000	
HS-2005M	DIVISION	NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS.		10/25/2023	ASHLEY LOWERY		\$62,000	
HS-2005E	DIVISION	US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALLI GUARDRAIL.		8/23/2023	KAYLA NOELLE GALES		\$175,000	
HE-0007A	DIVISION	SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRVEWAY). CONSTRUCT RIGHT TURN LANE.		6/28/2023	JOHN EDWARD SANDOR		\$165,000	
HE-0007B	DIVISION	SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.	12/29/2022	6/28/2023	VINOD KORATEGERE	\$95,000	\$815,000	Preliminary engineering underway. Scope revised to roundabout instead of turn lanes and signal.

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
U-4726DF	Bicycle detection at signalized intersections in Carrboro	4/30/2023	N/A	FY2025	\$36,000	Plans at 90% completion - Carrboro needs to provide revised letting date	Town of Carrboro/Stephen Robinson
U-4726IK	Construct sidewalk/MUP on Homestead Road from Seawell School Road to Weaver Dairy Road in Chapel Hill	5/10/23 4/7/23	N/A	FY2025	\$1,300,000	Contract advertised, bid opening on 5/10/23	Town of Chapel Hill/Stephen Robinson
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	6/8/23 4/20/23	FY2022	FY2025	\$2,400,000	Contract advertised, bid opening on 6/8/23	Town of Chapel Hill/Stephen Robinson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	TBD	FY2023	2/28/2024	\$1,311,000	Planning and design activities underway	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2023	N/A	FY2025	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	6/30/2023	N/A	12/31/2023	\$171,000	Planning and design activities underway	Dawn McPherson
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	7/31/2023	N/A	FY2026	\$372,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribault Lane in Hillsborough	9/28/2023	FY2023	FY2026	\$153,800	Planning and design activities underway	Town of Hillsborough/Stephen Robinson
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	9/28/2023 6/30/2023	FY2023	FY2025	\$654,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	3/29/2024	FY2024	FY2026	\$1,718,000	Planning and design activities underway	Town of Carrboro/Stephen Robinson
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	1/21/2025	FY2025	FY2028	\$2,500,000	Planning and design activities underway	Brian Ketner
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	N/A	FY2028	\$4,100,000	Planning and design activities underway	Alexander Foster
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones	9/30/2025	FY2025	FY2027	\$441,000	Planning and design activities underway	Town of
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2025	FY2025	FY2027	\$230,000	Planning and design activities pending	Town of Carrboro/Stephen Robinson
EB-5886B	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	10/2/25 9/18/25	FY2025	FY2027	\$3,104,000	Planning and design activities pending	Town of Chapel Hill/Stephen Robinson
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	10/21/2025	FY2026	FY2028	\$4,350,000	Planning and design activities underway	Radha Attaluri
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	11/6/2025	N/A	FY2028	\$1,100,000	Planning and design activities underway	Vacant
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/3/2026	N/A	FY2029	\$800,000	Planning and design activities underway	Vacant
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR	9/30/2026	FY2026	FY2028	\$2,044,000	Planning and design activities pending	Town of Chapel
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/17/2026	FY2026	FY2029	\$848,000	Planning and design activities pending	Town of Carrboro/Stephen Robinson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2027	FY2028	\$8,690,000	Planning and design activities pending	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2031	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Bryan Key
I-5959	Pavement Rehabilitation on I-85 from West of SR 1006	11/16/2027	N/A	FY2029	\$11,156,000	Planning and design activities pending	Chad Reimakoski
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	N/A	FY2029	Pending	Preliminary activities pending	Vacant
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	Funded for Preliminary Engineering Only	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Chris Smitherman
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Radha Attaluri
BP7-R007	Replace Bridge #63 on Pleasant Green Road	8/3/2028	N/A	FY2031	\$2,500,000	Planning and design activities underway	Vacant
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	8/18/2028	N/A	FY2030	\$1,700,000	Planning and design activities underway	Vacant
BR-0091	Replace Bridge #32 on US 70 over the Eno River	10/17/28 11/19/24	N/A	FY2032 FY2028	\$4,000,000	Planning and design activities underway	Jon Gaillard
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	Funded for Preliminary Engineering Only	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Bryan Key
B-5733	Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)	1/16/2029	N/A	FY2031	\$5,100,000	Planning and design activities pending	Jennifer Hernandez

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Draft STIP Let Date	Completion Date	Cost	Status	Project Lead
BR-0195	Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill	2/15/2029	N/A	FY2031	Pending	Planning and design activities underway	Jennifer Hernandez
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	Funded for Preliminary Engineering Only	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Bryan Key

North Carolina Department of Transportation

5/8/2023

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	23.95	23.95
DG00534		REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)	CONTI ENTERPRISES, INC	Howell, Bobby J	\$1,108,442.00	1/3/2022	11/3/2022	5/9/2022	6/30/2023	100	95.57
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022	4/1/2022	6/30/2023	100	97.69
DG00568		RESURFACING OF SR 1001 (WALNUT GROVE CHURCH RD.) AND SR 1568 (PLEASANT GREEN RD.)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$2,144,122.70	5/2/2022	6/30/2023	10/31/2022	6/30/2023	15	60.18
DG00589	HS-2007C	INSTALLATION OF THERMOPLASTIC MARKING LINES ON VARIOUS SECONDARY ROUTES WITHIN DIVISION 7	TRP CONSTRUCTION GROUP LLC	Cvijetic, PE, Bojan	\$1,494,249.58	3/15/2023	11/7/2023				
DG00596	R-5787I	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	CAROLINA GROUP PROPERTIES LLC DBA CAROLINA GROUP CONTRACT.	Howell, Bobby J	\$312,070.00	10/12/2022	2/28/2024	11/9/2022			

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--May 2023 Upcoming STIP in RED

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	After 2031 FY 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way FY 2026 FY 2028