

NCDOT DIVISION 5
DURHAM PROJECT LIST
5-YEAR PROGRAM
DECEMBER 2023

Project ID	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	UTIL \$	CON \$	COMMENTS
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	10/15/2032	1/1/2040	BETH A. QUINN	\$4,158,000	\$379,000	\$15,200,000	Project is funded for engineering only in 2024 STIP and remains suspended.
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2028	10/15/2030	JOHN W. BRAXTON JR	\$9,290,500	\$2,075,000	\$12,400,000	Project is funded for engineering only in 2024 STIP and remains suspended.
BP5-R084	BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)		2/20/2030	Lisa B. Gilchrist, EI	\$50,000		\$418,968	
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/21/2027	7/17/2029	CALEB RAY WHITBY	\$7,000,000	\$1,200,000	\$10,000,000	Project is committed in 2024 STIP. Planning activities to begin in early 2024.
BP5-R142	PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD		7/11/2029	Lisa B. Gilchrist, EI	\$75,000		\$1,500,000	
BP5-R117	BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)		8/3/2028	Lisa B. Gilchrist, EI	\$90,000		\$3,709,612	
U-6118	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE, UPGRADE RAMP TERMINALS, AND INCLUDE BIKE-PED FACILITIES.	7/16/2027	7/18/2028	CALEB RAY WHITBY	\$300,000	\$200,000	\$4,800,000	Project is now committed in 2024 STIP. Engineering will begin in time to meet FY 28 ROW schedule.
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		11/17/2026	BENJAMIN J. UPSHAW			\$7,610,000	
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	10/20/2026	JOHN W. BRAXTON JR	\$20,413,786		\$53,300,000	ROW acquisition ongoing.
HN-0013	ERWIN ROAD AT ERWIN ROAD AND CORNWALLIS ROAD INTERSECTION. CONSTRUCT TURN LANES.	4/18/2025	5/27/2026	CALEB RAY WHITBY	\$100,000		\$746,000	Projects selected for statewide CMAQ funding by NCDOT Transportation Planning Division. Local match can be provided by NCDOT Mobility & Safety. Coordination with MPO and County needed to confirm support before project moves forward.
HN-0014	CORNWALLIS ROAD AT ALSTON AVENUE INTERSECTION. CONSTRUCT TURN LANES.	4/18/2025	5/27/2026	CALEB RAY WHITBY	\$44,000		\$546,000	Projects selected for statewide CMAQ funding by NCDOT Transportation Planning Division. Local match can be provided by NCDOT Mobility & Safety. Coordination with MPO and County needed to confirm support before project moves forward.
SM-6105H	SM-6105H - Durham - NC 54 (Miami Boulevard) at SR 1978 (Hopson Road). Construct a southbound right turn lane on NC 54.	3/3/2025	3/11/2026	Stephen Davidson				Planning and engineering activities underway.
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.		1/20/2026	BENJAMIN J. UPSHAW			\$32,400,000	Construction cost estimate update in process.
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.		12/16/2025	BENJAMIN J. UPSHAW			\$15,000,000	Construction cost estimate update in process.
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994),PAVEMENT REHABILITAION.		10/21/2025	CALEB RAY WHITBY			\$37,330,000	Construction cost estimate update in process.
HS-2005N	NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.	12/15/2023	3/26/2025	MARK S. GALLO	\$500,000		\$1,785,000	Planning and preliminary design activities continuing. Typical section will match U-6120.
SM-6105G	SM-6105G - Durham - NC 147 southbound off ramp at SR 1321 (Hillandale Road/ Fulton Street). Widen the NC 147 southbound off ramp to dual right and revise the traffic signal.		2/26/2025	Stephen Davidson				Planning and engineering activities underway.
HS-2005S	NC 98 NC 98 AT SR 1815 (MINERAL SPRINGS ROAD). CONSTRUCT RIGHT TURN LANES AND SIDEWALK.	1/29/2024	2/12/2025	S. REID DAVIDSON			\$700,000	65% plans. Engineering continuing.
HE-0007B	SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.	2/23/2024	1/22/2025	MARK S. GALLO	\$95,000		\$815,000	Preliminary engineering underway. Cost saving measures being investigated.

NCDOT DIVISION 5
DURHAM PROJECT LIST
5-YEAR PROGRAM
DECEMBER 2023

Project ID	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	UTIL \$	CON \$	COMMENTS
HS-2405I	SR 1110 (BARBEE CHAPEL ROAD) AT DOWNING CREEK PARKWAY/HALESWOOD ROAD. INSTALL TRAFFIC SIGNAL WITH PEDESTRIAN ACCOMMODATIONS.	4/19/2024	10/23/2024	KAYLA NOELLE GALES	\$2,000	\$2,000	\$120,000	
HS-2005L	SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.		6/26/2024	ASHLEY LOWERY			\$110,000	
HS-2005D	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL ALL WAY STOP.	10/17/2022	4/24/2024	KAYLA NOELLE GALES	\$2,000		\$40,000	
HS-2405B	NC 157 (GUESS ROAD) FROM DURHAM MUNICIPAL LIMITS TO ORANGE COUNTY LINE. INSTALL LONG LIFE PAVEMENT MARKINGS.		4/24/2024	KAYLA NOELLE GALES			\$223,000	
HS-2005E	US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALLI GUARDRAIL.		4/10/2024	KAYLA NOELLE GALES			\$175,000	
HS-2005H	SR 1973 (PAGE ROAD) AT CHURCHILL HALL/Aat Churchill HALLI/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER.		4/10/2024	KAYLA NOELLE GALES			\$20,000	
HE-0007A	SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRIVEWAY). CONSTRUCT RIGHT TURN LANE.		2/29/2024	JOHN EDWARD SANDOR			\$165,000	ROW and utility coordination ongoing.
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		2/20/2024	MARK S. GALLO			\$26,600,000	Construction contract to be advertised for February letting.
HS-2005C	NC 54 AT NC 55		11/22/2023	KAYLA NOELLE GALES			\$75,000	
HS-2005M	NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS.		11/22/2023	ASHLEY LOWERY			\$62,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
U-4726DF	Bicycle detection at signalized intersections in Carrboro	3/28/2024	FY2026	\$36,000	Plans at 90% completion - Plan review comments returned back to the Town of Carrboro for revisions	Town of Carrboro/Stephen Robinson
EB-5721	Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill	7/17/2023	FY2025	\$2,400,000	Bids opened 7/17/23 - Bids rejected. Project on Hold. Chapel Hill to seek additional funding and relet at a future	Town of Chapel Hill/Stephen Robinson
BL-0044 49998.1.1	NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.	TBD	10/31/2024	\$1,311,000	Construction funding to be requested once municipal agreements are executed. Chapel Hill MA executed, Carrboro MA in final stages of execution. Letting date to be determined after full execution of agreement.	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2023	FY2025	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	11/1/2023	5/1/2024	\$171,000	Planning and design activities underway. Waiting on materials to arrive.	Dawn McPherson
51130	Eliminate slip ramp on SR 1120 (Mt. Willing Road) at SR 1117 (Oak Grove Church Road)	12/1/2023	Spring 2024	\$75,000	Funding approved by BOT. Maintenance to begin after Traffic Services revision complete.	Matthey Whitley
EL-4828A	Construct Morgan Creek Greenway Phase 1 in Carrboro	1/25/2024	FY2026	\$372,000	Review comments provided to Carrboro in June 2023 for revisions and resubmittal.	Town of Carrboro/Stephen Robinson
HL-0045	Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribault Lane in Hillsborough	3/28/2024	FY2026	\$153,800	Agreement executed, Hillsborough to prepare environmental documents and plans.	Town of Hillsborough/Stephen Robinson
C-5181	Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School	12/7/2023	FY2025	\$654,000	Environmental document approved 8/14/23. NCDOT to review plans once Carrboro develops and submits.	Town of Carrboro/Stephen Robinson

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6207T 51112	Portions of Twenty-One (21) Routes. Curve Warning Sign Installation.	4/1/24	9/30/24	\$200,000	Project approved by BOT and assigned. Planning and design activities underway.	Dawn McPherson
C-5650	Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro	12/4/2025	FY2028	\$1,718,000	Carrboro approved to incorporate water line work into design. Environmental document returned with comments on 12/10/21. Document to be updated to include additional limits for resurfacing. NCDOT waiting on revised plans to be submitted for review.	Town of Carrboro/Stephen Robinson
HS-2007J	Install a new crosswalk with Rapid Rectangular Flashing Beacons (RRFB), raised center island, pedestrian signage, and approximately 125 linear feet of sidewalk on NC 86 at Critz Drive in Chapel Hill	11/21/2024	6/30/2025	\$300,000	Planning and design activities underway	Dawn McPherson
B-6037	Replace Bridge #49 over Norfolk Southern Railway on NC 86	1/21/2025	FY2028	\$2,500,000	Planning and design activities underway	Chris Smitherman
BR-0092	Replace Bridge #37 on NC 86 over New Hope Creek	8/19/2025	FY2028	\$4,100,000	Planning and design activities underway	Alexander Foster
EB-5880	Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro	9/30/2027	FY2029	\$441,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
EB-5890	Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro	9/30/2027	FY2029	\$230,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
EB-5886B	Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill	10/2/2025	FY2027	\$3,104,000	Municipal agreement executed and project development underway.	Town of Chapel Hill/Stephen Robinson
I-3306AC	I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange	10/21/2025	FY2028	\$4,350,000	Planning and design activities underway	Radha Attaluri

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
BP7-R009	Replace Bridge #11 on SR 1336 (Halls Mill Road)	11/6/2025	FY2028	\$1,100,000	Planning and design activities underway Plans at 65%	Vacant
BP7-R013	Replace Bridge #90 on SR 1940 (Damascus Church Road)	9/3/2026	FY2029	\$800,000	Planning and design activities underway Plans at 25%	Vacant
EB-5998	Construct MUP on US 15/501 from Willow Drive to SR 1741/SR 1838 (Old Durham Chapel Hill Road) in Chapel Hill	9/30/2026	FY2028	\$2,044,000	Municipal agreement needs to be requested and executed to begin work.	Town of Chapel Hill/Stephen Robinson
EB-5886A	Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro	9/17/2026	FY2029	\$848,000	Municipal agreement needs to be requested and executed to begin work.	Town of Carrboro/Stephen Robinson
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	Planning and design activities pending	Chris Smitherman
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/15/2030	FY2033	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Bryan Key
BR-0247	Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek	11/16/2027	FY2029	Pending	Preliminary activities pending	Bryan Key
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/17/2031	FY2033	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Chris Smitherman

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/16/2030	FY2033	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Radha Attaluri
BP7-R007	Replace Bridge #63 on Pleasant Green Road	8/3/2028	FY2031	\$2,500,000	Planning and design activities underway	Vacant
BP7-R015	Replace Bridge #86 on SR 1942 (Jones Ferry Road)	8/18/2028	FY2030	\$1,700,000	Planning and design activities underway	Vacant
BR-0091	Replace Bridge #32 on US 70 over the Eno River	10/17/2028	FY2032	\$4,000,000	Planning and design activities underway	Jon Gaillard
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/16/2032	FY2035	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959 (project deleted)	Bryan Key
B-5733	Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)	1/16/2029	FY2031	\$5,100,000	Planning and design activities pending	Jennifer Hernandez
BR-0195	Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill	2/15/2029	FY2031	Pending	Planning and design activities underway	Jennifer Hernandez
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/20/2032	FY2036	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Bryan Key

North Carolina Department of Transportation

12/4/2023

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	50	29.92
C204806		RESURFACING 27 SECTIONS OF SECONDARY ROADS	CAROLINA SUNROCK LLC	Howell, Bobby J	\$4,512,658.45	3/15/2023	9/15/2024	5/22/2023	9/15/2024	17	16.19
DG00589	HS-2007C	INSTALLATION OF THERMOPLASTIC PAVEMENT MARKINGS ON VARIOUS SECONDARY ROUTES THROUGHOUT DIVISION 7	TRP CONSTRUCTION GROUP LLC	Cvijetic, PE, Bojan	\$1,494,249.58	3/15/2023	11/7/2023	9/13/2023	12/31/2023	88	68.64
DG00596	R-5787I	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	CAROLINA GROUP PROPERTIES LLC DBA CAROLINA GROUP CONTRACTING	Howell, Bobby J	\$312,070.00	10/12/2022	2/28/2024	11/9/2022	10/14/2022	100	100

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--December 2023

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Convert to reduced conflict intersections from US 64 to SR 1919 (Smith Level Rd)	FY 2031	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way FY 2028