

<p>Contract Number: C203394</p> <p>Division: 5</p> <p>TIP Number: U-0071</p> <p>Length: 4.009 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM.</p> <p>Contractor Name: DRAGADOS USA INC</p> <p>Contract Amount: \$141,949,500.00</p> <p>Work Began: 02/26/2015</p> <p>Original Completion Date: 01/10/2020</p> <p>Latest Payment Thru: 06/30/2017</p> <p>Latest Payment Date: 06/29/2017</p>	<p>Route: I-885, NC-147, NC-98 US-70</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 1.65%</p> <p>Letting Date: 11/18/2014</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 48.49%</p> <p>Actual Progress: 43.68%</p>
<p>Contract Number: C203492</p> <p>Division: 5</p> <p>TIP Number: EB-4707B</p> <p>Length: 1.756 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: SR-2220 (OLD CHAPEL HILL ROAD) FROM SR-1113 (POPE ROAD) TO SR-1116 (GARRETT ROAD).</p> <p>Contractor Name: FSC II LLC DBA FRED SMITH COMPANY</p> <p>Contract Amount: \$0.00</p> <p>Work Began: 06/26/2017</p> <p>Original Completion Date: 05/14/2019</p> <p>Latest Payment Thru:</p> <p>Latest Payment Date:</p>	<p>Route: SR-2220</p> <p>County: Durham</p> <p>Federal Aid Number: STPDA-0505(64)</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 0%</p> <p>Letting Date: 05/16/2017</p> <p>Revised Completion Date:</p> <p>Scheduled Progress: 0%</p> <p>Actual Progress: 0%</p>
<p>Contract Number: C203567</p> <p>Division: 5</p> <p>TIP Number: U-3308</p> <p>Length: 1.134 miles</p> <p>NCDOT Contact: Troy B. Brooks, PE</p> <p>Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST).</p> <p>Contractor Name: ZACHRY CONSTRUCTION CORPORATION</p> <p>Contract Amount: \$39,756,916.81</p> <p>Work Began: 10/05/2016</p> <p>Original Completion Date: 03/30/2020</p> <p>Latest Payment Thru: 06/15/2017</p> <p>Latest Payment Date: 06/26/2017</p>	<p>Route: NC-55</p> <p>County: Durham</p> <p>Federal Aid Number: STP-55(20)</p> <p>NCDOT Contact No: (919)220-4680</p> <p>Cost Overrun/Underrun: 1.11%</p> <p>Letting Date: 07/19/2016</p> <p>Revised Completion Date: 07/16/2020</p> <p>Scheduled Progress: 21.6%</p> <p>Actual Progress: 14.43%</p>
<p>Contract Number: C203883</p> <p>Division: 5</p> <p>TIP Number:</p> <p>Length: 21.371 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: US-501 FROM NORTH OF SR-1448 TO PERSON COUNTY LINE AND 9 SECTIONS OF SECONDARY ROADS.</p> <p>Contractor Name: FSC II LLC DBA FRED SMITH COMPANY</p> <p>Contract Amount: \$4,868,862.06</p> <p>Work Began: 03/02/2017</p> <p>Original Completion Date: 06/30/2017</p> <p>Latest Payment Thru: 06/22/2017</p> <p>Latest Payment Date: 07/10/2017</p>	<p>Route: SR-1109, SR-1205, SR-1331 SR-1358, SR-1631, SR-1815 SR-2019, SR-2482, SR-2745 US-501</p> <p>County: Durham</p> <p>Federal Aid Number:</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 1.66%</p> <p>Letting Date: 06/21/2016</p> <p>Revised Completion Date: 07/02/2017</p> <p>Scheduled Progress: 100%</p> <p>Actual Progress: 71.11%</p>
<p>Contract Number: DE00172</p> <p>Division: 5</p> <p>TIP Number: I-5307B</p> <p>Length: 0 miles</p> <p>NCDOT Contact: Cameron D. Richards</p> <p>Location Description: BRIDGE #342 ON I-540 OVER I-40 & NW EXPRESSWAY IN DURHAM COUNTY</p> <p>Contractor Name: PROSHOT CONCRETE, INC.</p> <p>Contract Amount: \$0.00</p>	<p>Route: I-540</p> <p>County: Durham</p> <p>Federal Aid Number: IM-0540(035)</p> <p>NCDOT Contact No: (919)840-0914</p> <p>Cost Overrun/Underrun: 0%</p>

<p>Work Began: 05/22/2017 Original Completion Date: 06/09/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Letting Date: 10/26/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00173 Division: 5 TIP Number: W-5205V Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1104/SR 1105 (HERNDON RD) AT SR 1106 (MASSEY CHAPEL/ BARBEE RD) IN DURHAM COUNTY Contractor Name: TRIANGLE GRADING & PAVING INC Contract Amount: \$1,046,988.75 Work Began: 05/01/2017 Original Completion Date: 08/18/2017 Latest Payment Thru: 06/15/2017 Latest Payment Date: 07/10/2017</p>	<p>Route: SR-1104 County: Durham Federal Aid Number: HSIP-1104(19) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 11/09/2016 Revised Completion Date: Scheduled Progress: 26% Actual Progress: 2.84%</p>
<p>Contract Number: DE00177 Division: 5 TIP Number: Length: 28.57 miles NCDOT Contact: Troy B. Brooks, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$967,926.18 Work Began: 04/17/2017 Original Completion Date: 06/30/2017 Latest Payment Thru: 05/31/2017 Latest Payment Date: 06/07/2017</p>	<p>Route: SR-1616 County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 16.09% Letting Date: 09/28/2016 Revised Completion Date: Scheduled Progress: 100% Actual Progress: 44.21%</p>
<p>Contract Number: DE00193 Division: 5 TIP Number: R-4436EJ, R-4436EK Length: 0 miles NCDOT Contact: David B. Moore Location Description: INTERCHANGE OF I-85 AND SR 1637 (DURHAM CO) AND I-85 AND NC 56 (GRANVILLE CO) Contractor Name: CAROLINA ENVIRONMENTAL CONTRACTING INC Contract Amount: \$0.00 Work Began: 07/06/2017 Original Completion Date: 11/22/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: I-85 County: Durham Federal Aid Number: STP-1637(004) NCDOT Contact No: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 05/24/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00195 Division: 5 TIP Number: I-5729A Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: I-85 FROM 0.5 MILES W OF US 501 TO 0.1 MILES EAST OF SR 1827 IN DURHAM COUNTY Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$0.00 Work Began: 04/17/2017 Original Completion Date: 10/31/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: I-85 County: Durham Federal Aid Number: NHPP-0085(027) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 03/08/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00211 Division: 5 TIP Number: R-5785B Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: MUNICIPALITIES OVER 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE Contractor Name: CAROLINA EARTH MOVERS INC Contract Amount: \$0.00</p>	<p>Route: - County: Durham Federal Aid Number: TAP-0505(079) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0%</p>

<p>Work Began: 05/30/2017 Original Completion Date: 08/31/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Letting Date: 03/20/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00212 Division: 5 TIP Number: R-5785A Length: 0 miles NCDOT Contact: David B. Moore Location Description: MUNICIPALITIES LESS THAN 5,000 POPULATION VARIOUS ROUTES DIVISIONWIDE Contractor Name: CAROLINA EARTH MOVERS INC Contract Amount: \$0.00 Work Began: Original Completion Date: 08/31/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: TAP-0505(078) NCDOT Contact No: (919)562-7000 Cost Overrun/Underrun: 0% Letting Date: 10/12/2016 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00214 Division: 5 TIP Number: Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: VARIOUS SECONDARY ROUTES IN DURHAM AND PERSON COUNTIES Contractor Name: WHITEHURST PAVING CO INC Contract Amount: \$0.00 Work Began: Original Completion Date: 07/01/2018 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: - County: Durham Federal Aid Number: NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 06/14/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>
<p>Contract Number: DE00216 Division: 5 TIP Number: W-5601GD, W-5601GG, W-5601HX W-5601HY Length: 0 miles NCDOT Contact: Troy B. Brooks, PE Location Description: SR 1361 (VICKERS AVE) AT LAKEWOOD AVENUE IN DURHAM COUNTY Contractor Name: BRENTWOOD DISPLAY SERVICES INC. Contract Amount: \$0.00 Work Began: 07/05/2017 Original Completion Date: 12/05/2017 Latest Payment Thru: Latest Payment Date:</p>	<p>Route: SR-1361 County: Durham Federal Aid Number: HSIP-1361(010) NCDOT Contact No: (919)220-4680 Cost Overrun/Underrun: 0% Letting Date: 05/24/2017 Revised Completion Date: Scheduled Progress: 0% Actual Progress: 0%</p>

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
02/17	U-4726HM	NON - DOT LET (Local)	DURHAM - SIDEWALK ON AVONDALE DRIVE				To be let after SR-5001C
03/17	SR-5001C	NON - DOT LET (Local)	SAFE ROUTES TO SCHOOLS DURHAM - FAYETTEVILLE STREET ELEMENTARY SCHOOL	07/16			Delay to April
03/17	C-5178	NON - DOT LET (Congestion Mitigation)	DURHAM - CAMPUS WALK AVENUE, MORREENE ROAD TO LASALLE STREET AND LASALLE STREET, KANGAROO DRIVE TO ERWIN ROAD CONSTRUCTSIDEWALKS		\$336,000		To be let after SR-5001C
04/17	U-4726HJ	NON - DOT LET (Local)	CONSTRUCTION OF SIDEWALKS ON NC 751 BETWEEN GARRETT RD AND NC 54, AND ON NC 54 BETWEEN NC 751 AND DRESDEN DRIVE				Acquisitions to be completed by May
06/17	2017CPT.05.09	Division Design Raleigh Let (DDRL)	Contract Resurfacing		\$1,100,000		
08/17	W-5601EM	Division POC Let (DPOC)	SR 1118 (FAYETTEVILLE ROAD) AT PILOT STREET AND CECIL STREET. SAFETY IMPROVEMENTS.		\$14,000		under construction
09/17	W-5707C	Division POC Let (DPOC)	I-40 WESTBOUND AT US 15-501 SOUTH OF DURHAM IN ORANGE AND DURHAM COUNTIES. REVISE PAVEMENT MARKINGS AND OVERHEAD LANE USE SIGNS ON I-40 WESTBOUND IN VICINITY OF US 15-501.	06/17	\$145,000		Division 7 Design
09/17	W-5705K	Division POC Let (DPOC)	SR 1327(GREGSON STREET)AT LAMOND AVENUE(MP:0.386-0.386); AND SR 1445(DUKE STREET)AT WEST CORPORATION STREET (MP:1.230-1.230) SAFETY IMPROVEMENTS	06/17	\$65,000	\$5,000	design
09/17	EB-5514	NON - DOT LET (Bicycle and Pedestrian)	UNIVERSITY DRIVE (SR 2220, NC 751, SR 1183) FROM SR 2220 OLD CHAPEL HILL ROAD) TO SR 1158 (WEST CORNWALLIS ROAD)		\$1,025,000		
09/17	EB-5703	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - LASALLE STREET FROM KANGAROO DRIVE TO SPRUNT AVENUE		\$525,000		
09/17	EB-5704	NON - DOT LET (Bicycle and Pedestrian)	DURHAM - RAYNOR STREET FROM NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET		\$250,000		
09/17	EB-5708	NON - DOT LET (Bicycle and Pedestrian)	NC 54 FROM NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE		\$250,000		
09/17	EB-5715	NON - DOT LET (Bicycle and Pedestrian)	US 501 BYPASS (NORTH DUKE STREET) FROM MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS		\$1,154,000		
10/17	I-5729	Division POC Let (DPOC)	I-85 - US 15/US 501 TO EAST OF SR 1827 (MIDLAND TERRACE ROAD) IN DURHAM. PAVEMENT PRESERVATION.		\$8,319,000		
10/17	17BP.5.R.54	Division POC Let (DPOC)	REPLACE BRIDGE 117 OVER MUD CREEK ON SR 1308 (CORNWALLIS ROAD)		\$600,000		
12/17	44932.3.1	On Call Contract (OCC)	US 70 Bus (Hillsborough Rd) at US 15-501 SB Ramp. Widen for an eastbound right turn lane		\$117,000		Preliminary design in progress.
01/18	B-4943	Raleigh Letting (LET)	REPLACE BRIDGE 20 OVER DIAL CREEK ON SR 1616	12/16	\$1,450,000	\$92,000	

<u>LET Est</u>	<u>TIP Sub No.</u>	<u>Let Type</u>	<u>Description</u>	<u>R/W (B)</u>	<u>Con Est</u>	<u>ROW Est</u>	<u>Comments</u>
01/18	W-5705C	Division POC Let (DPOC)	US 501 AT GARRETT ROAD, US 501 BUSINESS AT WESTGATE DRIVE,US 501 BUSINESS AT TOWER BOULEVARD, AND US 501 BUSINESS AT SHANNON ROAD SAFETY IMPROVEMENTS		\$375,000	No R/W needed	central design
02/18	EB-4707A	Division POC Let (DPOC)	SR 1838/ SR 2220 FROM US 15/501 IN ORANGE COUNTY TO SR 1113(POPE ROAD) IN DURHAM COUNTY BICYCLE, PEDESTRIAN AND TRANSIT IMPROVEMENTS	08/15	\$3,500,000	\$1,534,000	
06/18	U-5745	Division POC Let (DPOC)	NC 751 (HOPE VALLEY ROAD) AT SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	12/17	\$1,300,000	\$150,000	Public meeting in early summer.
09/18	C-5183B	NON - DOT LET (Congestion Mitigation)	SR 1945 (S ALSTON AVENUE) FROM SR 1171 (RIDDLE ROAD) TO CAPP'S STREET. CONSTRUCT SIDEWALKS IN DURHAM		\$706,000	\$99,000	
09/18	U-4724	NON - DOT LET (Bicycle and Pedestrian)	SR 1158 (CORNWALLIS RD) FROM SOUTH ROXBORO RD TO SR 1183 (UNIVERSITY DR) IN DURHAM, BIKE AND PEDESTRIAN FEATURES.		\$4,978,000		
09/18	C-4928	NON - DOT LET (Congestion Mitigation)	CONSTRUCT BIKE LANES AND SIDEWALKS ON SR 1317 (MORREENE RD)IN DURHAM FROM NEAL ROAD TO ERWIN ROAD	09/17	\$5,783,000	\$7,000	
06/19	U-4726HN	NON - DOT LET (Local)	CONSTRUCT BIKE LANES/SIDEWALKS IN DURHAM - HILLANDALE ROAD	09/17			
08/19	U-5516	Raleigh Letting (LET)	FROM US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) IN DURHAM	08/18	\$2,100,000	\$2,000,000	
09/19	EB-5720	NON - DOT LET (Bicycle and Pedestrian)	BRYANT BRIDGE TRAIL - NC 55 TO KELLY BRYANT BRIDGE IN DURHAM		\$1,061,000		
10/19	B-5512	Raleigh Letting (LET)	REPLACE BRIDGE 89 OVER LICK CREEK ON SR 1902	10/18	\$1,050,000	\$100,000	
06/21	U-5823	NON - DOT LET (Local)	WOODCROFT PARKWAY EXTENSION. FROM SR 1116 (GARRETT ROAD) TONC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	05/20	\$1,798,000	\$421,000	
03/22	U-5720A	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$78,705,000	\$30,315,000	
03/22	U-5720B	Design Build Let (DBL)	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)		\$22,914,000	\$2,190,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
R-5787B 44917.3.3	Curb ramp improvements at various intersections in Orange and Alamance Co.	7/6/17	Fall 2017	\$303,400	Planning and design activities underway.
SS-4907BS 44894.2.1 44894.3.1	Installation of traffic signal at the intersection of US70 and SR 1114 (Buckhorn Road) East of Mebane.	Aug. 2017	Fall 2017	\$40,500 R/W \$43,200 CON	Signal design complete, R/W acquisition complete and certified
SS-4907BW 47356.1.1 47356.3.1	Intersection improvements at SR 1114 (Buckhorn Road) and SR 1146 (West Ten Road) east of Mebane. Convert two way stop to ALL WAY STOP. Construct radius improvements to accommodate turning traffic	Sept. 2017	Dec. 2017	\$3000 PE \$55,000 CON	Planning and design activities underway.
U-5549/SS-4907AZ 50153.3.F1 44227 44247	Churton Street Access Improvements - Traffic signal and curb ramp revisions on east side of NC 86 (Churton Street) at SR 1150/SR 1002 (King Street), and NC 86 (Churton Street) at Margaret Street. Grading, curb & gutter, crosswalks and signal modifications on the west side of NC 86 /US 70 Bus.(Churton Street) from Tryon Street to just south of Margaret Street. Grading, curb & gutter, crosswalk and bus pull-out on NC 86 / US 70 Bus. (Churton Street) from south of Margaret Street to just south of Nash and Koolock Street in Hillsborough.	11/1/2016	Fall 2017	\$156,000 CON \$245,000 CON \$120,000 CON	Construction underway - 15% complete
U-5846 50236.1.1 50236.2.1 50236.3.1	Construct a Roundabout at SR 1772 (Greensboro Street) and SR 1780 (Estes Drive) in Carrboro.	Jan. 2018	Mar. 2019	\$775,000	Planning and design activities underway
U-5847 50238.1.1 50238.2.1 50238.3.1	Intersection improvements at SR 1010 (West Franklin St.) and SR 1771 (Merritt Mill Rd)/SR1927 (Brewer Lane) in Chapel Hill / Carrboro.	Jan. 2019	Mar. 2019	\$775,000	Planning and design activities underway
U-5854 46382.1.1 46328.2.1 46382.3.1	Construct a roundabout at SR 1008 (Mt. Carmel Church Road) and SR 1913 (Bennett Road) in Chapel Hill	Jun. 2018	Fall 2019	\$775,000	Planning and design activities underway, Utility coordination underway

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	Let/Start Date	Completion Date	Cost	Status
W-5707A 44853.1.1	Curb ramp improvements at the following intersections: SR 2048 (South Road) at Raleigh Street; SR 2048 (South Road) at Country Club Road, SR 1902 (Manning Drive) at Paul Hardin Drive, and SR 1902 (Manning Drive) at Ridge Road / Skipper Bowles Road in Chapel Hill	6/15/2017	Aug. 2017	\$80,000	Planning and design activities underway. Signal pedestrian improvements complete.
47418	Install chain link fence on both sides of SR1006 (Orange Grove Rd.) bridge over I-40 in Orange Co.	Oct. 2017	Dec. 2017	\$100,000	Project development underway, Tentative construction schedule pending design



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
C203274		REPLACEMENT OF 11 BRIDGES IN ALAMANCE CO AND 3 BRIDGES IN ORANGE CO.	HAYMES BROTHERS, INC.	Kirkman, PE, Christopher D	\$6,356,520.00	04/29/2013	05/23/2013	12/13/2016	99.99	99.91
C203640		REPLACEMENT OF 4 BRIDGES IN GUILFORD COUNTY AND 3 BRIDGES IN ORANGE COUNTY.	HAYMES BROTHERS, INC.	Lorenz, PE, Kris	\$3,124,500.00	06/01/2015	09/02/2015	11/01/2017	66.00	59.08
C203641		REPLACEMENT OF 5 BRIDGES IN GUILFORD COUNTY AND 5 BRIDGES IN ORANGE COUNTY.	R.E. BURNS & SONS CO., INC.	Kirkman, PE, Christopher D	\$5,940,323.00	06/01/2015	06/01/2015	11/01/2018	42.50	87.50
DG00298	P-4405I	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	100.00	99.99
	P-4405J	PASCHALL DRIVE FROM GORDON THOMAS DRIVE TO SR 1841 AND GREENBRIAR TRIAL TO SR 1846, REMOVE R/R CROSSINGS	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,493,600.00	06/06/2016	06/10/2016	06/06/2017	100.00	99.99
DG00299		RESURFACE 22 SECTIONS OF SEC. ROADS IN S. EASTERN ORANGE CO	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$1,331,325.36	06/01/2016	09/28/2016	11/17/2017	40.00	99.83
DG00302	P-4405K	EXTEND BRYDSVILLE ROAD TO NC 86 AND REMOVE RAIL CROSSING	TRIANGLE GRADING & PAVING INC	Kirkman, PE, Christopher D	\$1,683,900.00	07/01/2016	09/29/2016	12/30/2017	89.32	27.53
DG00319		RESURFACE SR 1002 (ST. MARY'S ROAD) FROM US 70 TO THE DURHAM CNTY LINE AND SR 1548 (SCHLEY ROAD) FROM NC 57 TO SR 1002	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,173,386.35	04/03/2017	03/06/2017	11/17/2017	9.00	23.07
DG00323	C-5600F	INSTALLATION OF FIBER-OPTIC COMMUNICATION NETWORK AND RELATED WORK FOR CENTER TO CENTER CONNECTION	ALS OF NORTH CAROLINA LLC	Kirkman, PE, Christopher D	\$885,605.60	11/14/2016	02/27/2017	09/09/2017	53.00	50.76
DG00324		REPLACE BRIDGE NO. 126 ON SR 1526 (GRAY ROAD) OVER LICK CREEK WITH AN ALUMINUM ARCH CULVERT	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$974,479.00	10/24/2016	01/16/2017	11/01/2017	99.99	87.45
DG00325		INSTALL ARCH PIPE ON SR 1919 (SOUTH GREENSBORO STREET) AT NC 54	FSC II LLC DBA FRED SMITH COMPANY	Kirkman, PE, Christopher D	\$1,970,791.00	11/14/2016	12/07/2016	11/30/2017	95.67	76.59
DG00331		RESURFACE 17 SECTIONS OF SECONDARY ROADS AND WIDEN AND RESURFACE SR 1354, SR 1504, SR 1506 AND SR 1577	CAROLINA SUNROCK LLC	Kirkman, PE, Christopher D	\$2,144,964.12	04/03/2017	03/09/2017	11/17/2017	11.00	44.73
DG00332	W-5601 IF	GUARDRAIL END TERMINAL UPGRADES ON I-40	NICKELSTON INDUSTRIES, INC.	Kirkman, PE, Christopher D	\$494,243.00	12/05/2016	05/01/2017	09/05/2017		
DG00340		REPLACE BRIDGE NO. 137 ON SR 1550 (EDMUND LATTA RD) OVER FORESET CREEK	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$389,523.35	03/15/2017	04/26/2017	12/15/2017		
DG00341		REPLACE BRIDGE NO. 18 ON SR 1421 (LIB ROAD) OVER EAST BACK CREEK TRIBUTARY WITH CULVERT	SMITH-ROWE, LLC	Kirkman, PE, Christopher D	\$310,294.00	03/15/2017	04/17/2017	01/15/2018	37.75	5.70
DG00345	U-3306(L)	LANDSCAPE ON SR 1733 (WEAVER DAIRY ROAD)	MOTS LANDSCAPING & LAWNS LLC	Kirkman, PE, Christopher D	\$73,101.80	01/23/2017	04/05/2017	06/15/2018	89.58	84.83



North Carolina Department of Transportation

Active Projects Under Construction - Orange Co.

<u>Contract Number</u>	<u>TIP Number</u>	<u>Location Description</u>	<u>Contractor Name</u>	<u>Resident Engineer</u>	<u>Contract Bid Amount</u>	<u>Availability Date</u>	<u>Work Start Date</u>	<u>Completion Date</u>	<u>Progress Schedule</u>	<u>Completion Percent</u>
DG00346		REPLACE BRIDGE #209 OVER FRANK CREEK ON SR 1366 (ATKINS ROAD)	APPLE TUCK & ASSOCIATES, INC.	Kirkman, PE, Christopher D	\$363,834.19	05/01/2017	05/24/2017	02/07/2018		
DG00356		AST RETREATMENT ON ONE SEC. ROAD IN ALAMANCE COUNTY, ONE SEC. ROAD IN CASWELL COUNTY AND 21 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO INC	Kirkman, PE, Christopher D	\$956,526.41	04/03/2017	04/17/2017	10/13/2017	18.04	49.99

ACTIVE PROJECTS - June 2017							
TIP/WBS # or Contract #	Project Description	Length (mi)	Let Date	Completion Date	Cost	Contractor	Comments
44195.3.1 DH00212	Construct a southbound left turn lane on NC 751 at New Hope Church Road & at NC 751 at SR 1617 Big Woods Road	1.74	9/27/2016	2/27/2018	\$1,489,500.00	FSC II, LLC, DBA Fred Smith Company	80% Completion
DH00211, 44807.3.1, SS- 4908BB	Improve edgeline and centerline markings on SR 1731 O'Kelly Chapel Rd from NC 751 to beginning of three lane section west of Pittard Sears Rd. Work includes adding 6" Thermoplastic w/Highly Reflective Elements (Edgelines) and 4" Thermoplastic Standard Bead (centerline)	2.2	9/13/2016	7/30/2017	TBD	Clark Pavement Marking, Inc	Contract covers other various counties.

UPCOMING PROJECTS				
TIP/WBS # or Contract #	Project Description	Let Date	Cost	Comments