

PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START								TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	UTILITIES PROJECTED SCHEDULE (2024-2033 STIP)	UTILITIES PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (2024-2033 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (DRAFT 2026-2035 STIP)		
EB-5703	Bike & Ped	LASALLE STREET	KANGAROO DRIVE TO SPRUNT AVENUE IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES FROM KANGAROO DRIVE TO US 70 BUSINESS (HILLSBOROUGH ROAD) AND ON ONE SIDE FROM HILLSBOROUGH ROAD TO SPRUNT AVENUE.	0.69	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2022	2022			2025	2025			\$1,450,000	\$1,450,000
EB-5704	Bike & Ped	RAYNOR STREET	NORTH MIAMI BOULEVARD TO NORTH HARDEE STREET IN DURHAM. CONSTRUCT SIDEWALK ON ONE SIDE OF STREET.	0.35	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2022	2022			2025	2025			\$749,000	\$749,000
EB-5708	Bike & Ped	NC 54	NC 55 TO RESEARCH TRIANGLE PARK WESTERN LIMIT IN DURHAM. CONSTRUCT SECTIONS OF SIDEWALK ON SOUTH SIDE.	0.57	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2021	2021			2025	2025			\$607,000	\$607,000
EB-5715	Bike & Ped	US 501 BYPASS (NORTH DUKE STREET)	MURRAY AVENUE TO US 501 BUSINESS (NORTH ROXBORO ROAD) IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN EXISTING GAPS.	2.42	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2021	2021			2025	2025			\$2,976,000	\$2,976,000
EB-5720	Bike & Ped	BRYANT BRIDGE NORTH / GOOSE CREEK WEST TRAIL	NC 55 TO TO DREW-GRANBY PARK IN DURHAM. CONSTRUCT SHARED-USE PATH AND CONNECTING SIDEWALKS.	1.11	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2025	2025			2026	2026			\$6,400,000	\$6,400,000
EB-5721	Bike & Ped	ORANGE COUNTY BICYCLE ROUTE 1	CLELAND DRIVE TO WILLOW DRIVE IN CHAPEL HILL. UPGRADE EXISTING OFF-ROAD PATH AND CONSTRUCT NEW SECTION OF PATH.	0.67	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7					2025	2025			\$2,700,000	\$2,700,000
EB-5834	Bike & Ped	NC 157 / SR 1322 (GUESS ROAD)	HILLCREST DRIVE TO SR 1407 (WEST CARVER STREET) IN DURHAM. CONSTRUCT SIDEWALKS ON BOTH SIDES.	1.14	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2025	2025			2026	2026			\$2,308,000	\$2,308,000
EB-5835	Bike & Ped	NC 55 (APEX AVENUE)	SR 1171 (RIDDLE ROAD) TO CECIL STREET IN DURHAM. CONSTRUCT SIDEWALK ON EAST SIDE TO FILL IN MISSING GAPS.	1.07	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Delayed	Division 5	Division 5	2027	2030			2028	2031	2023	2023	\$1,351,000	\$1,351,000
EB-5837	Bike & Ped	THIRD FORK CREEK TRAIL	SOUTHERN BOUNDARIES PARK TO AMERICAN TOBACCO TRAIL IN DURHAM. CONSTRUCT SHARED USE PATH AND SIDEWALKS, AND INSTALL BEACON AT SR 1158 (CORNWALLIS ROAD) CROSSING.	1.6	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2024	2024			2026	2026			\$6,563,000	\$6,763,000
EB-5880	Bike & Ped	SR 1005 (JONES FERRY ROAD)	DAVIE ROAD TO SR 1010 (WEST MAIN STREET) IN CARRBORO. CONSTRUCT SIDEWALK ON NORTH SIDE.	0.51	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7	2026	2026		2026	2027	2027	2023	2025	\$561,000	\$1,039,000
EB-5886A	Bike & Ped	SR 1780 (ESTES DRIVE)	SR 1772 (NORTH GREENSBORO STREET) TO SOUTH OF NORFOLK-SOUTHERN RR TRACKS IN CARRBORO	0.43	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Delayed	Division 7	Division 7	2025	2026		2026	2026	2028	2022	2025	\$1,064,000	\$9,098,000
EB-5886B	Bike & Ped	SR 1780 (ESTES DRIVE)	SOUTH OF NORFOLK-SOUTHERN RR TRACKS TO NC 86 (MARTIN LUTHER KING, JR. BLVD) IN CHAPEL HILL	1.29	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7	2026	2026			2027	2027	2022	2022	\$4,502,000	\$4,502,000
EB-5890	Bike & Ped	BARNES STREET	KING STREET TO SR 1005 (JONES FERRY ROAD) IN CARRBORO. CONSTRUCT SIDEWALK.	0.25	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7	2026	2026		2026	2027	2027	2023	2025	\$292,000	\$786,000
EB-5904	Bike & Ped	DURHAM RAIL TRAIL	PETTIGREW STREET TO AVONDALE DRIVE IN DURHAM. CONSTRUCT MULTI-USE TRAIL ON FORMER RAIL CORRIDOR.	1.75	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5					2025	2025			\$17,409,000	\$17,409,000
EB-5994	Bike & Ped	NC 54	ANDERSON PARK TO JAMES STREET IN CARRBORO. CONSTRUCT MULTI-USE PATH ON NORTH SIDE OF NC 54.	0.74	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Division 7	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	\$1,469,000	\$1,469,000
EB-5998	Bike & Ped	US 15 / US 501	WILLOW DRIVE TO SR 1741 / SR 1838 (OLD DURHAM-CHAPEL HILL ROAD) IN CHAPEL HILL. CONSTRUCT MULTI-USE PATHS.	1.24	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7		2025		2025	2026	2026	2023	2023	\$3,704,000	\$8,984,000
I-0305A	Highway	I-85	WEST OF SR 1006 (ORANGE GROVE ROAD) IN ORANGE COUNTY TO WEST OF SR 1400 (SPARGER ROAD) IN DURHAM COUNTY. ADD LANES.	7.81	ORANGE, DURHAM	5, 7	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$139,998,000	\$139,998,000
I-0305B	Highway	I-85	SR 1009 (SOUTH CHURTON STREET) IN HILLSBOROUGH. INTERCHANGE IMPROVEMENTS.	1	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility	2028	2030	2028	2030	2031	2033			\$111,200,000	\$155,000,000
I-0305C	Highway	I-85	NC 86 IN HILLSBOROUGH. UPGRADE INTERCHANGE.	1	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$71,400,000	\$71,400,000
I-3306A	Highway	I-40	I-85 IN ORANGE COUNTY TO DURHAM COUNTY. WIDEN TO SIX LANES, IMPROVE NC 86 INTERCHANGE, AND INSTALL ITS.	11.73	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility	2021	2021	2021	2021	2021	2021			\$314,917,000	\$314,917,000
I-3306AC	Highway	I-40	NC 86 INTERSECTION. UPGRADE TO A REDUCED CONFLICT INTERSECTIONS FROM NORTHWOOD DRIVE TO RAMP C/D AT I-40 INTERCHANGE.	0.47	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region D	Region D	2025	2025	2025	2025	2026	2026			\$6,420,000	\$10,970,000
I-3306AD	Highway	I-40	I-85 IN ORANGE COUNTY TO DURHAM COUNTY. TOWING CONTRACT FOR I-3306A CONSTRUCTION.		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility					2023	2023			\$2,280,000	\$2,280,000
I-5707	Highway	I-40	NC 55 (ALSTON AVENUE) TO I-885 (DURHAM FREEWAY / TRIANGLE EXPRESSWAY) IN DURHAM. CONSTRUCT WESTBOUND AUXILIARY LANE.	0.53	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility	2025	2025	2025	2025	2027	2027			\$10,290,000	\$10,289,000
I-6006	Highway	I-40 SR 1728 (WADE AVENUE)	NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE), I-40 TO SR 1664 (BLUE RIDGE ROAD) CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONENTS.	15.76	DURHAM, WAKE	5	Durham-Chapel Hill-Carrboro MPO, Capital Area MPO	Was Funded for PE Only, Now Not Funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$115,999,000	\$117,500,000
I-6010	Highway	I-85 / US 15	EAST OF SR 1827 (MIDLAND TERRACE) TO SR 1632 (RED MILL ROAD) IN DURHAM. ADD LANES.	3.19	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$67,492,000	\$67,492,000
P-5701	Rail	NORFOLK SOUTHERN H LINE	MILEPOST 41.7 IN HILLSBOROUGH. CONSTRUCT PLATFORM, PASSENGER RAIL STATION BUILDING, SITE ACCESS, UTILITIES AND PARKING.		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7										
P-5701A	Rail	NORFOLK SOUTHERN H LINE	NORFOLK SOUTHERN H LINE, MILEPOST 41.7 IN HILLSBOROUGH. CONSTRUCT PASSENGER RAIL STATION BUILDING, SITE ACCESS, UTILITIES AND PARKING.		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7					2022	2022			\$6,860,000	\$6,860,000
P-5701B	Rail	NORFOLK SOUTHERN H LINE	NORFOLK SOUTHERN H LINE, MILEPOST 41.7 IN HILLSBOROUGH. CONSTRUCT STATION PLATFORM AND REALIGN CURVE AT MILEPOST 41.4.		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7					2023	2025			\$1,000,000	\$1,000,000



PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START								TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	UTILITIES PROJECTED SCHEDULE (2024-2033 STIP)	UTILITIES PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (2024-2033 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (DRAFT 2026-2035 STIP)		
P-5706	Rail	NORFOLK SOUTHERN H LINE	EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OF GRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END (734737A), GLOVER ROAD (734735L), AND WRENN	6.9	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility	2023	2023			2028	2030			\$75,328,000	\$75,327,000
P-5717	Rail	NORFOLK SOUTHERN H LINE	CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region C	Region C	2022	2022	2022	2022	2026	2026			\$45,678,000	\$41,156,000
P-5719C	Rail	PIEDMONT CORRIDOR	NEW TRAINS AND MAINTENANCE FACILITY.		DAVIDSON, ALAMANCE, CABARRUS, DURHAM, GUILFORD, MECKLENBURG, ORANGE, ROWAN, WAKE	5, 7, 9, 10	Capital Area MPO, High Point Urban Area MPO, Burlington-Graham MPO, Cabarrus-Rowan MPO, Charlotte Regional TPO, Durham-Chapel Hill-Carrboro MPO, Greensboro Urban Area MPO	Stayed on Schedule or Underway	Region C, D, E	Region C, D, E					2026	2026			\$212,528,000	\$212,528,000
R-5821A	Highway	NC 54	SR 1006 (ORANGE GROVE ROAD) TO SR 1107 / SR 1937 (OLD FAYETTEVILLE ROAD). CONSTRUCT OPERATIONAL IMPROVEMENTS, INCLUDING BICYCLE/PEDESTRIAN ACCOMMODATIONS	6.07	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Region D	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$21,650,000	\$21,650,000
R-5821B	Highway	NC 54	SR 1006 (ORANGE GROVE ROAD). INTERSECTION IMPROVEMENTS.	0.5	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7										
R-5825	Highway	NC 751	SR 1731 (O'KELLY CHAPEL ROAD). UPGRADE AND REALIGN INTERSECTION.	0.5	CHATHAM	8	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 8	Division 8					2023	2023			\$1,264,000	\$1,264,000
TA-6719	Public Transportation (Transit)	VARIOUS	CHATHAM TRANSIT NETWORK. PURCHASE 3 NEW RAMP-EQUIPPED MINIVANS.		CHATHAM	8	Central Pines RPO, Durham-Chapel Hill-Carrboro MPO	Unchanged	Division 8	Division 8							2021	2021	\$141,000	\$141,000
TA-6721	Public Transportation (Transit)	ORANGE PUBLIC TRANSIT	PURCHASE TWO (2) LIGHT TRANSIT VEHICLES		ORANGE	7	Central Pines RPO, Durham-Chapel Hill-Carrboro MPO	Unchanged	Division 7	Division 7							2022	2022	\$109,000	\$109,000
TD-5284	Public Transportation (Transit)	GO TRIANGLE	UNC HOSPITALS AREA IN CHAPEL HILL. CONSTRUCT NEIGHBORHOOD TRANSIT CENTER TRANSFER STATION. 400; 405; 420; 800; 805; CRX; FCX		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region D	Region D					2024	2024			\$360,000	\$360,000
TD-5286	Public Transportation (Transit)	GO TRIANGLE	GOTRIANGLE TRANSIT CORRIDORS. IMPROVEMENT OF ROXBORO TRANSIT CORRIDOR FROM DENFIELD STREET TO PETTIGREW STREET, DURHAM STATION ACCESS, STOP IMPROVEMENTS, AND BUS SHELTERS.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region C	Region C					2021	2021			\$1,590,000	\$1,590,000
U-4716D	Highway	SR 1978 (HOPSON ROAD)	SR 1978 (HOPSON ROAD), EAST OF SR 1999 (DAVIS DRIVE) TO NC 54, WIDEN TO MULTILANES		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Removed from STIP.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$4,286,000	\$4,286,000
U-5304A	Highway	US 15 / US 501	NC 86 (SOUTH COLUMBIA STREET). INTERCHANGE IMPROVEMENTS.	1	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$33,041,000	\$33,041,000
U-5304B	Highway	US 15 / US 501	NC 86 (SOUTH COLUMBIA STREET) TO NC 54 (RALEIGH ROAD). CAPACITY IMPROVEMENTS , WITH SIDEWALKS, WIDE OUTSIDE LANES AND TRANSIT ACCOMMODATIONS.	2.13	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$28,286,000	\$28,286,000
U-5304D	Highway	US 15 / US 501	NC 54 (RALEIGH ROAD). TO SR 1742 (EPHESUS CHURCH ROAD). CAPACITY IMPROVEMENTS , WITH SIDEWALKS, WIDE OUTSIDE LANES AND TRANSIT ACCOMMODATIONS.	1.92	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$35,345,000	\$35,345,000
U-5304E	Highway	US 15 / US 501	SR 1902 (MANNING DRIVE). CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	1	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$37,446,000	\$37,446,000
U-5304F	Highway	US 15 / US 501	SR 1742 (EPHESUS CHURCH ROAD) TO I-40. CORRIDOR CAPACITY IMPROVEMENTS.	1.75	ORANGE, DURHAM	5, 7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region C, D	Region C, D	2028	2028	2028	2028	2030	2030			\$54,700,000	\$78,500,000
U-5516	Highway	US 501 (ROXBORO ROAD)	SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	0.5	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Region C	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$27,530,000	\$29,930,000
U-5518	Highway	US 70 (GLENWOOD AVENUE)	WEST OF SR 3067 (T.W. ALEXANDER DRIVE) TO I-540 IN RALEIGH. UPGRADE ROADWAY TO IMPROVE CAPACITY, SAFETY AND TRAFFIC OPERATIONS INCLUDING INTERCHANGES AT VARIOUS LOCATIONS.	1.26	WAKE, DURHAM	5	Capital Area MPO, Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility	2028	2030	2028	2030	2028	2030			\$337,419,000	\$398,922,000
U-5550	Highway	US 15 / US 501 (FORDHAM BOULEVARD)	SR 1742 (EPHESUS CHURCH ROAD) IN CHAPEL HILL. INTERSECTION IMPROVEMENTS.	0.5	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Statewide Mobility	Statewide Mobility										
U-5717	Highway	US 15 / US 501	SR 1116 (GARRETT ROAD) IN DURHAM. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	1	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility					2028	2030			\$53,300,000	\$53,300,000
U-5720A	Highway	US 70 (MIAMI BOULEVARD)	LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD) / SR 1811 (SHERRON ROAD).	1.56	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$163,800,000	\$163,800,000
U-5720B	Highway	US 70 (MIAMI BOULEVARD)	SR 1959 (SOUTH MIAMI BOULEVARD) / SR 1811 (SHERRON ROAD) TO EAST OF SR 2095 (PAGE ROAD EXTENSION).		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$312,100,000	\$331,300,000
U-5720C	Highway	US 70	SR 1959 (SOUTH MIAMI BOULEVARD) / SR 1811 (SHERRON ROAD) TO EAST OF SR 2095 (PAGE ROAD EXTENSION).		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Unchanged												
U-5745	Highway	NC 751 (HOPE VALLEY ROAD)	SR 1183 (UNIVERSITY DRIVE) INTERSECTION IN DURHAM. CONSTRUCT ROUNDABOUT.	0.5	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region C	Region C	2019	2019			2019	2019	2019	2019	\$2,372,000	\$2,372,000
U-5774A	Highway	NC 54	US 15 / US 501. UPGRADE INTERCHANGE.	1	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$19,040,000	\$19,040,000
U-5774B	Highway	NC 54	WEST OF US 15 / US 501 IN ORANGE COUNTY TO EAST OF SR 1110 (BARBEE CHAPEL ROAD) IN DURHAM COUNTY. UPGRADE ROADWAY CORRIDOR.	1.22	ORANGE, DURHAM	5, 7	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Region C, D	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$66,375,000	\$66,374,000
U-5774C	Highway	NC 54	EAST OF SR1110 (BARBEE CHAPEL ROAD) TO EAST OF LITTLE CREEK. UPGRADE ROADWAY CORRIDOR.	1.64	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded. Remains in STIP as related segment(s) is funded.	Region C	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$12,800,000	\$12,800,000



PROJECT ID	MODE	ROUTE/CITY	DESCRIPTION	LENGTH (MILES)	COUNTY(S)	DIVISION(S)	MPOs/RPOs	2024-2033 STIP TO DRAFT 2026-2035 STIP COMPARISON NOTES	STI CATEGORY FUNDED (2024-2033 STIP)	STI CATEGORY FUNDED (DRAFT 2026-2035 STIP)	FISCAL YEAR PROJECT PHASE SCHEDULED TO START								TOTAL FUNDS PROGRAMMED (2024-2033 STIP)*	TOTAL FUNDS PROGRAMMED (DRAFT 2026-2035 STIP)*
											RIGHT-OF-WAY PROJECTED SCHEDULE (2024-2033 STIP)	RIGHT-OF-WAY PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	UTILITIES PROJECTED SCHEDULE (2024-2033 STIP)	UTILITIES PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	CONSTRUCTION PROJECTED SCHEDULE (2024-2033 STIP)	CONSTRUCTION PROJECTED SCHEDULE (DRAFT 2026-2035 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (2024-2033 STIP)	PROJECTED SCHEDULE FOR OTHER ACTIVITIES (DRAFT 2026-2035 STIP)		
U-5774D	Highway	NC 54	FALCONBRIDGE ROAD. CONVERT AT-GRADE INTERSECTION TO INTERCHANGE.	0.5	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Unchanged												
U-5774E	Highway	NC 54	SR 1110 (FARRINGTON ROAD). CONVERT AT-GRADE INTERSECTION TO GRADE SEPARATION.	0.5	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Unchanged												
U-5774F	Highway	I-40	NC 54 INTERCHANGE. CONSTRUCT INTERCHANGE IMPROVEMENTS, INCLUDING UPGRADE OF NC 54 FROM EAST OF LITTLE CREEK TO EAST OF I-40.	1	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility	2028	2030	2028	2030	2031	2033			\$181,969,000	\$249,200,000
U-5774G	Highway	NC 54	EAST OF I-40 TO EAST OF NC 751. UPGRADE ROADWAY CORRIDOR.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$19,500,000	\$19,501,000
U-5774H	Highway	NC 54	EAST OF NC 751 TO EAST OF SR 1118 (FAYETTEVILLE ROAD). UPGRADE ROADWAY CORRIDOR.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$24,626,000	\$24,625,000
U-5774I	Highway	NC 54	EAST OF SR 1118 (FAYETTEVILLE ROAD) TO EAST OF SR 1106 (BARBEE ROAD). UPGRADE ROADWAY CORRIDOR.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$15,417,000	\$15,417,000
U-5774J	Highway	NC 54	EAST OF SR 1106 (BARBEE ROAD) TO NC 55. UPGRADE ROADWAY CORRIDOR.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Remains Not Funded. Remains in STIP as related segment(s) is funded.	Not Funded	Not Funded	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	NOT FUNDED	\$20,720,000	\$20,720,000
U-5823	Highway	WOODCROFT PARKWAY EXTENSION	SR 1116 (GARRETT ROAD) TO NC 751 (HOPE VALLEY ROAD) IN DURHAM. CONSTRUCT ROADWAY ON NEW ALIGNMENT.	0.24	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 5	Division 5	2025	2025	2025	2025	2026	2026			\$5,050,000	\$9,200,000
U-5845	Highway	SR 1009 (SOUTH CHURTON STREET)	I-40 TO ENO RIVER IN HILLSBOROUGH. WIDEN TO MULTI-LANES.	2.22	ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Delayed	Division 7	Division 7	2028	2030	2028	2030	2031	2033			\$35,401,000	\$77,400,000
U-5846	Highway	SR 1772 (GREENSBORO STREET)	SR 1780 (ESTES DRIVE) IN CARRBORO. CONSTRUCT ROUNDABOUT.		ORANGE	7	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Division 7	Division 7										
U-5934	Highway	I-885	I-40 TO NC 147 IN DURHAM. ADD LANES, REHABILITATE PAVEMENT, AND PRIORITIZE THE ADDITION OF TRANSIT ACCOMMODATIONS.	4.82	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Delayed	Statewide Mobility	Statewide Mobility	2028	2028	2028	2028	2029	2030			\$142,700,000	\$142,700,000
U-5937	Highway	NC 147 (DURHAM FREEWAY)	SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	1.79	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$81,351,000	\$121,700,000
U-5968	Highway	VARIOUS	CITY OF DURHAM. UPGRADE ITS / SIGNAL SYSTEM.		DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Stayed on Schedule or Underway	Region C	Region C					2021	2021			\$13,000,000	\$13,000,000
U-6021	Highway	SR 1118 (FAYETTEVILLE ROAD)	WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	1.37	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Division 5	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$25,999,000	\$40,200,000
U-6067	Highway	US 15 / US 501	I-40, SR (MOUNT MORIAH ROAD), AND SOUTHWEST DURHAM PARKWAY IN DURHAM. IMPROVE INTERCHANGE / INTERSECTION AREA.	2	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Funded for PE Only, Now Not Funded.	Statewide Mobility	Not Funded	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED	FUNDED FOR PRELIMINARY ENGINEERING ONLY	NOT FUNDED		NOT FUNDED	\$277,601,000	\$277,601,000
U-6118	Highway	NC 55	MERIDIAN PARKWAY TO I-40 INTERCHANGE IN DURHAM. ADD THIRD SOUTHBOUND LANE, UPGRADE RAMP TERMINALS, AND INCLUDE BIKE-PED FACILITIES.	2	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Was Scheduled for Delivery, Now Funded for PE Only	Division 5	Division 5	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2029	FUNDED FOR PRELIMINARY ENGINEERING ONLY			\$5,549,000	\$7,551,000
U-6120	Highway	NC 98 (HOLLOWAY STREET)	SR 1838 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN. INCLUDE SHARED USE PATHS ON BOTH SIDES OF THE ROADWAY AND TRANSIT STOP IMPROVEMENTS THROUGHOUT THE ENTIRETY OF THE PROJECT LIMITS, AND TRAFFIC SIGNALS WHERE NEEDED.	0.83	DURHAM	5	Durham-Chapel Hill-Carrboro MPO	Project Split or Combined	Division 5		2028		2028		2030				\$18,198,000	
U-6192	Highway	US 15 / US 501	US 64 BYPASS TO SR 1919 (SMITH LEVEL ROAD). CONVERT REMAINING NON-SYNCHRONIZED SECTIONS OF FACILITY TO SYNCHRONIZED STREET.	10.46	CHATHAM	8	Central Pines RPO, Durham-Chapel Hill-Carrboro MPO	Was Scheduled for Delivery, Now Funded for PE Only	Division 8	Division 8	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2028	FUNDED FOR PRELIMINARY ENGINEERING ONLY	2031	FUNDED FOR PRELIMINARY ENGINEERING ONLY			\$117,699,000	\$107,000,000