

Contract Number: C202581 Division: 5 TIP Number: EB-4707A Length: 0.96 miles NCDOT Contact: James M. Nordan, PE Location Description: SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. Contractor Name: S T WOOTEN CORPORATION Contract Amount: \$4,614,460.00 Work Began: 05/28/2019 Original Completion Date: 02/15/2021 Latest Payment Thru: 04/07/2022 Latest Payment Date: 04/19/2022	Route: SR-1838 County: Durham Federal Aid Number: STPDA-0537(2) NCDOT Contact No: (919)317-4760 Letting Date: 04/16/2019 Revised Completion Date: 06/12/2022 Construction Progress: 83.72%
Contract Number: C203394 Division: 5 TIP Number: U-0071 Length: 4.009 miles NCDOT Contact: Liam W. Shannon Location Description: EAST END CONNECTOR FROM NORTH OF NC-98 TO NC-147 (BUCK DEAN FREEWAY) IN DURHAM. Contractor Name: DRAGADOS USA INC Contract Amount: \$141,949,500.00 Work Began: 02/26/2015 Original Completion Date: 05/10/2020 Latest Payment Thru: 04/22/2022 Latest Payment Date: 05/03/2022	Route: I-885, NC-147, NC-98 US-70 County: Durham Federal Aid Number: NCDOT Contact No: (919)835-8200 Letting Date: 11/18/2014 Revised Completion Date: 02/26/2021 Construction Progress: 94.93%
Contract Number: C203567 Division: 5 TIP Number: U-3308 Length: 1.134 miles NCDOT Contact: James M. Nordan, PE Location Description: NC-55 (ALSTON AVE) FROM NC-147 (BUCK DEAN FREEWAY) TO NORTH OF US-70BUS/NC-98 (HOLLOWAY ST). Contractor Name: ZACHRY CONSTRUCTION CORPORATION Contract Amount: \$39,756,916.81 Work Began: 10/05/2016 Original Completion Date: 03/30/2020 Latest Payment Thru: 02/15/2022 Latest Payment Date: 02/25/2022	Route: NC-55 County: Durham Federal Aid Number: STP-55(20) NCDOT Contact No: (919)317-4760 Letting Date: 07/19/2016 Revised Completion Date: 11/30/2022 Construction Progress: 79.88%
Contract Number: C204211 Division: 5 TIP Number: U-5968 Length: 0.163 miles NCDOT Contact: James M. Nordan, PE Location Description: CITY OF DURHAM. Contractor Name: BROOKS BERRY HAYNIE & ASSOCIATES, INC. Contract Amount: \$19,062,229.77 Work Began: 02/18/2020 Original Completion Date: 08/01/2024 Latest Payment Thru: 04/30/2022 Latest Payment Date: 05/10/2022	Route: I-40, I-85, NC-55 NC-98, US-15, US-501 US-70 County: Durham Federal Aid Number: STBG-0505(084) NCDOT Contact No: (919)317-4760 Letting Date: 04/16/2019 Revised Completion Date: 04/09/2025 Construction Progress: 63.81%
Contract Number: C204520 Division: 5 TIP Number: Length: 17.68 miles	Route: US-501 County: Durham Federal Aid Number: STATE FUNDED

NCDOT Contact: James M. Nordan, PE Location Description: 1 SECTION OF US-501, 1 SECTION OF US-501 BUSINESS, AND 32 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$3,513,381.26 Work Began: 03/02/2021 Original Completion Date: 07/01/2022 Latest Payment Thru: 04/15/2022 Latest Payment Date: 04/28/2022		NCDOT Contact No: (919)317-4760 Letting Date: 10/20/2020 Revised Completion Date: Construction Progress: 54.85%
Contract Number: C204630 Division: 5 TIP Number: Length: 25.324 miles NCDOT Contact: James M. Nordan, PE Location Description: 44 SECTIONS OF SECONDARY ROADS. Contractor Name: FSC II LLC DBA FRED SMITH COMPANY Contract Amount: \$5,523,385.60 Work Began: 06/02/2021 Original Completion Date: 11/15/2022 Latest Payment Thru: 04/30/2022 Latest Payment Date: 05/09/2022		Route: SR-1110, SR-1158, SR-1308 SR-1454, SR-1457, SR-1458 SR-1521, SR-1550, SR-1558 SR-1559, SR-1566, SR-1578 SR-1582, SR-1593, SR-1640 SR-1669, SR-1675, SR-1709 SR-1753, SR-1754, SR-1775 SR-1778, SR-1779, SR-1791 SR-1792, SR-1814, SR-1825 SR-1827, SR-1926, SR-1945 SR-2334, SR-2335, SR-2336 SR-2354, SR-2355, SR-2356 SR-2357, SR-2385, SR-2386 SR-2443, SR-2444, SR-2619 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)317-4760 Letting Date: 04/20/2021 Revised Completion Date: Construction Progress: 57.85%
Contract Number: C204667 Division: 5 TIP Number: Length: 17.071 miles NCDOT Contact: James M. Nordan, PE Location Description: 1 SECTION OF US-70 BUSINESS, 1 SECTION OF NC-55, 2 SECTIONS OF NC-54, AND 27 SECTIONS OF SECONDARY ROADS. Contractor Name: CAROLINA SUNROCK LLC Contract Amount: \$0.00 Work Began: 03/01/2022 Original Completion Date: 08/01/2023 Latest Payment Thru: Latest Payment Date:		Route: -, NC-54, NC-55 SR-1113, SR-1118, SR-1369 SR-1370, SR-1376, SR-1389 SR-1392, SR-1393, SR-1394 SR-1823, SR-1824, SR-1880 US-70 County: Durham Federal Aid Number: STATE FUNDED NCDOT Contact No: (919)317-4760 Letting Date: 10/19/2021 Revised Completion Date: Construction Progress: 0%
Contract Number: C204674		Route: SR-1365, SR-1634, SR-1636 SR-1666, SR-1676, SR-1690 SR-1691, SR-1703, SR-1707 SR-1710, SR-1714, SR-1721 SR-1722, SR-1725, SR-1726 SR-1746, SR-1747, SR-1790 SR-2454, SR-2455, SR-2456 SR-2457, SR-2458, SR-2459 SR-2460, SR-2461, SR-2473 SR-2474, SR-2475, SR-2476

SR-2477, SR-2478, SR-2479 SR-2480, SR-2481	
Division: 5	County: Durham
TIP Number:	
Length: 16.577 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: 35 SECTIONS OF SECONDARY ROADS.	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$3,308,745.60	
Work Began: 03/01/2022	Letting Date: 11/16/2021
Original Completion Date: 09/29/2023	Revised Completion Date:
Latest Payment Thru: 04/22/2022	
Latest Payment Date: 05/03/2022	Construction Progress: 32.99%
Contract Number: DE00310	Route: I-885
Division: 5	County: Durham
TIP Number: U-0071	
Length: 20 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC540 NC885 I885	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$580,657.50	
Work Began: 04/26/2021	Letting Date: 01/13/2021
Original Completion Date: 11/12/2021	Revised Completion Date: 05/11/2022
Latest Payment Thru: 09/07/2021	
Latest Payment Date: 09/13/2021	Construction Progress: 71.41%
Contract Number: DE00325	Route: I-540
Division: 5	County: Durham
TIP Number:	
Length: 0.5 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: Liam W. Shannon	NCDOT Contact No: (919)835-8200
Location Description: NC 540 AND I 40 IN WESTERN WAKE COUNTY	
Contractor Name: TRAFFIC CONTROL SAFETY SERVICES INC	
Contract Amount: \$1,796,028.50	
Work Began: 01/26/2022	Letting Date: 10/13/2021
Original Completion Date: 09/13/2023	Revised Completion Date:
Latest Payment Thru: 02/15/2022	
Latest Payment Date: 02/24/2022	Construction Progress: 18.75%
Contract Number: DE00327	Route: -, SR-1140, SR-1394 SR-1735
Division: 5	County: Durham
TIP Number:	
Length: 0 miles	Federal Aid Number: STATE FUNDED
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: VARIOUS LOCATIONS IN DURHAM AND PERSON COUNTIES	
Contractor Name: WHITEHURST PAVING CO INC	
Contract Amount: \$0.00	
Work Began: 03/01/2022	Letting Date: 10/27/2021
Original Completion Date: 05/19/2023	Revised Completion Date:
Latest Payment Thru:	
Latest Payment Date:	Construction Progress: 0%
Contract Number: DE00329	Route: I-85
Division: 5	County: Durham
TIP Number: HI-0001	
Length: 1.522 miles	Federal Aid Number: 0085064
NCDOT Contact: James M. Nordan, PE	NCDOT Contact No: (919)317-4760
Location Description: I-85 OVER FALLS LAKE	
Contractor Name: FSC II LLC DBA FRED SMITH COMPANY	
Contract Amount: \$3,169,945.40	

Work Began: 02/01/2022**Letting Date:** 11/10/2021**Original Completion Date:** 09/16/2022**Revised Completion Date:****Latest Payment Thru:** 04/22/2022**Latest Payment Date:** 05/03/2022**Construction Progress:** 36.52%

NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
May 13, 2022

Project ID	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
U-5720A	US 70 (MIAMI BLVD) FROM LYNN ROAD TO SR 1959 (SOUTH MIAMI BOULEVARD/SR 1811 (SHERRON ROAD)	7/17/2026	1/1/2040	VACANT	\$46,400,000	\$1,300,000	\$36,500,000	Programmed for PE only in draft STIP.
U-5720B	US 70 (MIAMI BLVD) AT SR 1959 (SOUTH MIAMI BOULEVARD)/SR 1811 (SHERRON ROAD)INTERSECTION	7/17/2026	1/1/2040	VACANT	\$140,500,000	\$1,300,000	\$81,700,000	Programmed for PE only in draft STIP.
U-5774A	NC 54 FROM US 15/US 501. UPGRADE INTERCHANGE.	1/1/2040	1/1/2040	VACANT	\$2,800,000	\$74,000	\$16,100,000	Not Funded
U-5774B	NC 54 FROM WEST OF US 15/US 501 IN ORANGE COUNTY TO EAST OFSR 1110 (E. BARBEE CHAPEL ROAD) IN DURHAM COUNTY. UPGRADE ROADWAY CORRIDOR.	10/16/2026	1/1/2040	VACANT	\$43,000,000	\$638,000	\$23,300,000	Programmed for PE only in draft STIP.
U-5774C	NC 54 FROM EAST OF SR 1110 (E BARBEE CHAPEL ROAD) TO EAST OF LITTLE CREEK. UPGRADE ROADWAY CORRIDOR.	10/20/2028	1/1/2040	VACANT	\$934,000	\$186,000	\$10,400,000	Programmed for PE only in draft STIP.
U-5774F	NC 54 FROM EAST OF LITTLE CREEK TO EAST OF I-40. UPGRADE ROADWAY CORRIDOR AND CONSTRUCT INTERCHANGE IMPROVEMENTS AT I-40.	10/20/2028	1/1/2040	VACANT	\$91,473,000		\$81,300,000	Programmed for PE only in draft STIP.
U-5774G	NC 54 FROM EAST OF I-40 TO EAST OF NC 751. UPGRADE ROADWAYCORRIDOR.	1/1/2040	1/1/2040	VACANT	\$2,600,000		\$16,900,000	Not Funded
U-5774H	NC 54 FROM EAST OF NC 751 TO EAST OF SR 1118 (FAYETTEVILLE ROAD). UPGRADE ROADWAY CORRIDOR.	1/1/2040	1/1/2040	VACANT	\$8,400,000		\$18,000,000	Not Funded
U-5774I	NC 54 FROM EAST OF SR 1118 (FAYETTEVILLE ROAD)TO EAST OF SR1106 (BARBEE ROAD). UPGRADE ROADWAY CORRIDOR.	1/1/2040	1/1/2040	VACANT	\$13,200,000		\$12,300,000	Not Funded
U-5774J	NC 54 FROM EAST SR 1106 (BARBEE ROAD) TO NC 55. UPGRADE ROADWAY CORRIDOR.	1/1/2040	1/1/2040	VACANT	\$15,800,000		\$17,100,000	Not Funded
U-5937	NC 147 DURHAM FREEWAY, DURHAM COUNTY FROM SR 1127 (WEST CHAPEL HILL STREET) TO BRIGGS AVENUE IN DURHAM. CONSTRUCT AUXILIARY LANES AND OPERATIONAL IMPROVEMENTS.	2/19/2027	1/1/2040	VACANT	\$9,211,000	\$7,800,000	\$64,300,000	Programmed for PE only in draft STIP.
U-6021	SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.	2/16/2029	1/1/2040	BENJAMIN J. UPSHAW	\$4,158,000	\$379,000	\$15,200,000	Project is suspended. New MTP no longer matches scope of project programmed in STIP. Project is programmed in draft 2024 STIP for PE only.
U-6067	US 15/US 501 DURHAM COUNTY FROM I-40 TO US 15/US 501 BUSINESS IN DURHAM UPGRADE CORRIDOR TO EXPRESSWAY.	2/16/2029	1/1/2040	VACANT	\$42,724,500	\$4,336,824	\$62,900,000	Not Funded in 2024 draft STIP. Eligible for swap.
U-6118	NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM	7/16/2027	1/1/2040	ZAHD BALOCH	\$300,000	\$200,000	\$4,800,000	Not Funded in 2024 draft STIP. Project not included in 2050 MTP. Eligible for swap.
U-6120	NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED.	7/21/2028	1/1/2040	ZAHD BALOCH	\$7,000,000	\$1,200,000	\$10,000,000	Not Funded in 2024 draft STIP. Eligible for swap.
I-6006	I-40 DURHAM/WAKE COUNTIES FROM NC 54 (EXIT 273) TO SR 1728 (WADE AVENUE). CONVERT FACILITY TO A MANAGED FREEWAY WITH RAMP METERING AND OTHER ATM / ITS COMPONETS.	1/21/2028	1/16/2029	JENNIFER A. EVANS	\$500,000	\$700,000	\$84,700,000	Programmed for PE only in draft STIP.
I-5942	I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION		12/21/2027	MICHAEL KNEIS			\$9,187,000	Interstate Maintenance project.
U-5934	NC 147 FROM I-40 TO FUTURE I-885(EAST END CONNECTOR)IN DURHAM ADD LANES AND REHABILITATE PAVEMENT	10/19/2027	10/19/2027	VACANT	\$0	\$300,000	\$142,300,000	Programmed for PE only in draft STIP.

NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
May 13, 2022

Project ID	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
P-5706	NORFOLK SOUTHERN H LINE, EAST DURHAM RAILROAD SAFETY PROJECT. PROJECT WILL STRAIGHTEN EXISTING RAILROAD CURVATURE BETWEEN CP NELSON AND CP EAST DURHAM AND INCLUDES A COMBINATION OF GRADE SEPARATIONS AND CLOSURES AT ELLIS ROAD SOUTH END CROSSING (734737A), GLOVER ROAD (734735L), AND WRENN ROAD (734736	6/1/2022	1/19/2027	BRAD SMYTHE	\$9,327,000		\$33,173,000	Programmed as Delivery Project in draft STIP with one year delay for Construction.
U-5516	AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.	10/18/2024	10/20/2026	JOHN W. BRAXTON JR	\$9,290,500	\$2,075,000	\$12,400,000	Project is suspended and will resume in time to meet scheduled ROW date. Programmed as Delivery Project in draft STIP with ROW & Let schedules delayed one year.
I-5707	I-40 - FROM NC 55 (ALSTON AVENUE) TO NC 147 (DURHAM FREEWAY/TRIANGLE EXPRESSWAY) IN DURHAM	10/20/2023	6/16/2026	VACANT	\$900,000	\$205,000	\$8,200,000	Programmed as Delivery Project in draft STIP with ROW in FY 2028 and Construction in FY 2031
I-6000	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 IN RALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.		11/21/2025	MICHAEL KNEIS			\$7,600,000	Interstate Maintenance
U-5717	US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE	4/23/2019	10/21/2025	JOHN W. BRAXTON JR	\$20,413,786		\$32,000,000	ROW acquisition is suspended and will resume in time to meet scheduled let date. Programmed as Delivery Project in draft STIP with same schedule as current STIP.
I-5995	I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 3015 (AIRPORT BOULEVARD). PAVEMENT REHABILITATION.		1/21/2025	MICHAEL KNEIS			\$14,900,000	Interstate Maintenance
I-5993	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).		12/17/2024	MICHAEL KNEIS			\$24,333,000	Interstate Maintenance
I-5994	I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5993).		12/17/2024	MICHAEL KNEIS			\$12,167,000	Interstate Maintenance
I-5998	I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 & I-6000.		12/17/2024	MICHAEL KNEIS			\$15,000,000	Interstate Maintenance
SM-5705AH	NC 98 at SR 1815 (Mineral Springs Road). Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).	2/10/2023	4/10/2024	Stephen Davidson			\$560,000	Surveys requested in March.
I-5941	I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION		12/19/2023	MICHAEL KNEIS			\$10,600,000	Interstate Maintenance
P-5717	NORFOLK SOUTHER H LINE CROSSING 734742W AT SR 1121 (CORNWALLIS ROAD) IN DURHAM. CONSTRUCT GRADE SEPARATION.	9/22/2021	9/19/2023	KUMAR TRIVEDI	\$4,378,000	\$1,878,000	\$23,100,000	Programmed as Delivery Project in draft STIP with same schedule.
W-5705AI	US 501 BUSINESS (ROXBORO STREET) AT SR 1443 (HORTON ROAD) /SR 1641 (DENFIELD STREET)	5/5/2022	8/23/2023	STEPHEN REID DAVIDSON	\$210,000		\$630,000	Project nearing ROW plan completion. Additional funding needed to cover cost of Complete Street amenities.
SS-6005AE	US 70 at Angier Ave		5/10/2023	Stephen Davidson				Considering expansion of project scope to address safety concerns involving left-turns off of US 70.

NCDOT DIVISION 5
DURHAM PROJECT LIST _ 5-YEAR PROGRAM
May 13, 2022

Project ID	Description	R/W Acq. Begins	Let Date	Project Manager Name	ROW \$	UTIL \$	CONST \$	COMMENTS
W-5705AM	DURHAM TRAFFIC SIGNAL REVISIONS TO INSTALL "NO TURN ON RED"BLANK OUT SIGNS AT SIX LOCATIONS		12/7/2022	VACANT			\$62,000	
HS-2005D	SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.	10/21/2022	11/23/2022	VACANT	\$2,000		\$100,000	
W-5705T	SR 1815 / SR 1917 (SOUTH MINERAL SPRINGS ROAD) AT SR 1815 (PLEASANT DRIVE)	11/3/2021	9/28/2022	STEPHEN REID DAVIDSON	\$85,000		\$800,000	CE document completed. Project on-hold pending coordination with nearby development.
48937	Widen NC 54 Eastbound from Falconbridge Road to FarringtonRoad to provide a continuous right turn lane from west of Falconbridge road to I-40.		6/17/2022	Stephen Davidson				Agreement needed with Go Triangle and City for betterment items.
HS-2005C	NC 54 AT NC 55			VACANT			\$75,000	

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
SS-6007AD 49823.1.1 49823.3.1	Convert intersection from two way stop to all way stop at the intersection of SR 1710 (Old NC 10) and SR 1712 (University Station Road) west of Durham	5/31/2022	Sep. 2022	\$28,000	Planning and design activities underway. Scheduled for installation on 5/11/22, pending weather.	Dawn McPherson
SS-4907CD 47936.1.1 47936.2.1 47936.3.1	Horizontal curve improvements on SR 1710 (Old NC 10) west of SR 1561/SR 1709 (Lawrence Road) east of Hillsborough. Improvements consist of wedging pavement and grading shoulders.	6/1/2022	Nov. 2022	\$261,000	Planning and Design activities currently on hold - Project shelved due to minimal crash rate during observation period. To be resubmitted for federal funding.	Chad Reimakoski
P-5701 46395.1.1 46395.3.1	Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in Hillsborough	6/30/2022	FY2024	\$7,200,000	PE funding scheduled 7/1/2020	Matthew Simmons
SS-6207A 50337	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces.	10/31/2022	6/30/2023	\$171,000	Planning and design activities underway.	Dawn McPherson
BL-0044 49998.1.1	NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks, pedestrian signals, and bus stop improvements. Improvements to be let for contract.	2/24/2023	2/28/2024	\$175,000	Planning and design activities underway.	Chad Reimakoski
I-5958 45910.1.1 45910.3.1	Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)	11/17/2026	FY2028	\$8,690,000	PE funding approved 10/10/17	Chad Reimakoski
I-5967 45917.1.1 45917.2.1 45917.3.1	Interchange improvements at I-85 and SR 1009 (South Churton Street) in Hillsborough	10/19/2027	FY2030	\$16,900,000	PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845	Laura Sutton
I-5959 45911.1.1 45911.3.1	Pavement Rehabilitation on I-85 from West of SR 1006 (Orange Grove Road) to Durham County line	11/16/2027	FY2029	\$11,156,000	PE funding approved 10/10/17, Coordinate with I-5967, I-5984 and I-0305	Chad Reimakoski

NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

TIP/WBS #	Description	LET/Start Date	Completion Date	Cost	Status	Project Lead
R-5821A 47093.1.2 47093.2.2 47093.3.2	Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road).	6/20/2028	FY2031	\$7,000,000	PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study	Rob Weisz
U-5845 50235.1.1 50235.2.1 50235.3.1	Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in Hillsborough	7/18/2028	FY2031	\$49,238,000	PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967	Laura Sutton
I-5984 47530.1.1 47530.2.1 47530.3.1	Interchange improvements at I-85 and NC 86 in Hillsborough	11/21/2028	FY2031	\$20,900,000	PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959	Laura Sutton
I-0305 34142.1.2 34142.2.2 34142.3.2	Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.	1/1/2040	FY2044	\$132,000,000	PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983	Laura Sutton

North Carolina Department of Transportation

5/17/2022

Active Projects Under Construction - Orange Co.

Contract Number	TIP Number	Location Description	Contractor Name	Resident Engineer	Contract Bid Amount	Availability Date	Completion Date	Work Start Date	Estimated Completion Date	Progress Schedule Percent	Completion Percent
C202581	EB-4707A	IMPROVEMENTS ON SR-1838/SR-2220 FROM US-15/501 IN ORANGE COUNTY TO SR-1113 IN DURHAM COUNTY. DIVISION 5	S T WOOTEN CORPORATION	Nordan, PE, James M	\$4,614,460.00	5/28/2019	2/15/2021	5/28/2019	6/12/2022	100	83.72
C204078	B-4962	REPLACE BRIDGE #46 OVER ENO RIVER ON US-70 BYPASS.	CONTI ENTERPRISES, INC	Howell, Bobby J	\$4,863,757.00	5/28/2019	12/28/2021	6/19/2019	12/28/2021	84.31	98
C204632	I-3306A	WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501.	THE LANE CONSTRUCTION CORPORATION	Cvijetic, PE, Bojan	\$236,457,869.00	9/27/2021	9/1/2025	10/28/2021	9/1/2025	8.13	8.13
C204674		RESURFACING 35 SECTIONS OF SECONDARY ROADS IN DURHAM COUNTY.	FSC II LLC DBA FRED SMITH COMPANY	Nordan, PE, James M	\$3,308,745.60	3/1/2022	9/29/2023	3/1/2022	9/29/2023	61.06	32.99
DG00483		RESURFACE SR 1010 (MAIN STREET/FRANKLIN STREET) FROM SR 1005 (JONES FERRY ROAD) TO NC 86 (COLUMBIA STREET)	CAROLINA SUNROCK LLC	Howell, Bobby J	\$845,631.59	5/18/2019	8/7/2020				
DG00485	U-5846	SR 1772 (GREENSBORO STREET) AT SR 1780 (ESTES DRIVE), CONSTRUCT ROUNDABOUT	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,375,611.30	5/28/2019	3/1/2022	7/29/2019	6/10/2022	96	99.96
DG00520	R-5787F	INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES	DOT CONSTRUCTION INC	Howell, Bobby J	\$1,271,240.40	5/10/2021	4/14/2023	1/25/2022	4/14/2023	21.57	21.76
DG00527	HS-2007C	PLACEMENT OF THERMOPLASTIC PAVEMENT MARKING LINES ON VARIOUS SECONDARY ROADS THROUGHOUT THE DIVISION	TMI SERVICES INC.	Cvijetic, PE, Bojan	\$1,358,289.72	8/16/2021	12/31/2022				
DG00534		REPLACE BRIDGE #99 OVER NEW HOPE CREEK ON SR 1723 (NEW HOPE CHURCH ROAD)	CONTI ENTERPRISES, INC	Howell, Bobby J	\$1,108,442.00	1/3/2022	11/3/2022	5/9/2022			
DG00547		RESURFACE A SECTION OF NC 49 & 6 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$4,299,745.38	4/1/2022	10/31/2022	4/1/2022	10/31/2022	14	44.4
DG00550		AST TREATMENT OF 32 SECONDARY ROADS IN ORANGE COUNTY	WHITEHURST PAVING CO INC.	Howell, Bobby J	\$1,840,813.26	4/1/2022	10/31/2022				
DG00554		RESURFACE A SECTION OF NC 54 & 14 SECONDARY ROADS IN ORANGE COUNTY	FSC II LLC DBA FRED SMITH COMPANY	Howell, Bobby J	\$3,755,101.19	4/1/2022	10/31/2022	4/28/2022	10/31/2022	1.4	5.48

Chatham County - DCHC MPO - Active Projects - Division 8--May 2022

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Project Cost	Notes
R-5825	NC 751 at SR 1731 (O'Kelly Chapel Road)	Upgrade and Realign Intersection	4/12/2022 Advertised	TBD	TBD	Greg Davis (910) 773-8022	TBD	

Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--May 2022 Initial Draft STIP in RED

Contract # or WBS # or TIP #	Route	Description	Let Date	Completion Date	Contractor	Project Admin.	Funds Needed	Notes
U-6192	US 15-501	Add Reduced Conflict Intersections - from US 64 Pitts. Byp to SR 1919 (Smith Level Road) Orange Co.	After 2031 No Funding	TBD	TBD	Greg Davis (910) 773-8022	\$117,700,000	Right of Way 1/2026 Funded for PE only in Initial Draft STIP