

**NCDOT DIVISION 5  
DURHAM PROJECT LIST  
5-YEAR PROGRAM  
July 2023**

| Project ID | Responsible Group | Description                                                                                                                                                                                                                          | R/W Acq. Begins | Let Date   | Project Manager Name  | ROW \$       | CON \$       | COMMENTS                                                                                                 |
|------------|-------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|-----------------|------------|-----------------------|--------------|--------------|----------------------------------------------------------------------------------------------------------|
| U-6021     | DIVISION          | SR 1118 (FAYETTEVILLE ROAD),FROM WOODCROFT PARKWAY TO BARBEE ROAD IN DURHAM. WIDEN TO 4-LANE DIVIDED FACILITY WITH BICYCLE / PEDESTRIAN ACCOMMODATIONS.                                                                              | 10/15/2032      | 1/1/2040   | BETH A. QUINN         | \$4,158,000  | \$15,200,000 | Project is funded for PE only in 2024 STIP and will remain suspended for PE activity.                    |
| U-5516     | DIVISION          | AT US 501 (ROXBORO ROAD) TO SR 1448 (LATTA ROAD) / SR 1639 (INFINITY ROAD) INTERSECTION IN DURHAM. INTERSECTION IMPROVEMENTS.                                                                                                        | 10/18/2028      | 10/15/2030 | JOHN W. BRAXTON JR    | \$9,290,500  | \$12,400,000 | Project is funded for PE only in 2024 STIP and will remain suspended for PE activity.                    |
| BP5-R084   | DIVISION          | BRIDGE 61 OVER MOUNTAIN CREEK ON SR 1464 (S LOWELL ROAD)                                                                                                                                                                             |                 | 2/20/2030  | Lisa B. Gilchrist, EI | \$50,000     | \$418,968    |                                                                                                          |
| U-6120     | DIVISION          | NC 98 (HOLLOWAY STREET) FROM SR 1938 (JUNCTION ROAD) TO SR 1919 (LYNN ROAD) IN DURHAM. CONSTRUCT SAFETY IMPROVEMENTS AND WIDEN TO ADD MEDIAN, BICYCLE LANES, SIDEWALKS, TRANSIT STOP IMPROVEMENTS, AND TRAFFIC SIGNALS WHERE NEEDED. | 7/21/2027       | 7/17/2029  | ZAHID BALOCH          | \$7,000,000  | \$10,000,000 | Project is now committed in 2024 STIP with ROW advanced to FY 2028.                                      |
| BP5-R142   | DIVISION          | PIPE TO BRIDGE ON (SR 1800) HEREFORD ROAD                                                                                                                                                                                            |                 | 7/11/2029  | Lisa B. Gilchrist, EI | \$75,000     | \$1,500,000  |                                                                                                          |
| BP5-R117   | DIVISION          | BRIDGE 110 OVER LITTLE CREEK ON SR 1110 (FARRINGTON ROAD)                                                                                                                                                                            |                 | 8/3/2028   | Lisa B. Gilchrist, EI | \$90,000     | \$3,709,612  |                                                                                                          |
| U-6118     | DIVISION          | NC 55 FROM MERIDIAN PARKWAY TO I-40 INTERCHNAGE IN DURHAM                                                                                                                                                                            | 7/16/2027       | 7/18/2028  | ZAHID BALOCH          | \$300,000    | \$4,800,000  | Project is now committed in 2024 STIP.                                                                   |
| I-5942     | DIVISION          | I-85 /US 15 FROM NORTH OF SR 1827 (MIDLAND TERRACE) IN DURHAM COUNTY TO NORTH OF NC 56 IN GRANVILLE COUNTY PAVEMENT REHABILITATION                                                                                                   |                 | 12/21/2027 | BENJAMIN J. UPSHAW    |              | \$23,400,000 |                                                                                                          |
| I-6000     | DIVISION          | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 1 INRALEIGH. BRIDGE PRESERVATION/REHABILITATION. COORDINATE WITH I-5998 & I-5999.                                                                                             |                 | 11/17/2026 | BENJAMIN J. UPSHAW    |              | \$7,600,000  |                                                                                                          |
| U-5717     | DIVISION          | US 15 / US 501 DURHAM CHAPEL-HILL BOULEVARD AND SR 1116 (GARRETT ROAD) CONVERTING THE AT-GRADE INTERSECTION TO AN INTERCHANGE                                                                                                        | 4/23/2019       | 10/20/2026 | JOHN W. BRAXTON JR    | \$20,413,786 | \$32,000,000 | ROW acquisition underway. Construction now FY 2027 in new STIP.                                          |
| I-5995     | DIVISION          | I-40 - DURHAM/WAKE COUNTIES FROM EAST OF NC 147 TO SR 1728 (WADE AVENUE). PAVEMENT REHABILITATION. INCLUDE I-5996.                                                                                                                   |                 | 1/20/2026  | BENJAMIN J. UPSHAW    |              | \$14,900,000 |                                                                                                          |
| I-5998     | DIVISION          | I-540 - DURHAM/WAKE COUNTIES FROM I-40 IN DURHAM TO US 70 IN RALEIGH. PAVEMENT REHABILITATION. COORDINATE WITH I-5999 &I-6000.                                                                                                       |                 | 12/16/2025 | BENJAMIN J. UPSHAW    |              | \$15,000,000 |                                                                                                          |
| I-5993     | DIVISION          | I-40 - DURHAM COUNTY FROM US 15/US 501 TO EAST OF NC 147 (COMB W/I-5994).PAVEMENT REHABILITAION.                                                                                                                                     |                 | 10/21/2025 | BENJAMIN J. UPSHAW    |              | \$38,600,000 |                                                                                                          |
| HS-2005N   | DIVISION          | NC 98 AT SR 1919 (LYNN ROAD). TURN LANE CONSTRUCTION.                                                                                                                                                                                | 12/15/2023      | 3/26/2025  | MARK S. GALLO         | \$500,000    | \$1,785,000  | Planning and preliminary design activities underway. Typical section will match U-6120.                  |
| SM-5705AH  | DIVISION          | NC 98 at SR 1815 (Mineral Springs Road)„Construct right turn lanes on both approaches of SR 1815 (Mineral Springs Road).                                                                                                             | 10/13/2023      | 9/11/2024  | Stephen Davidson      |              | \$560,000    | Planning and preliminary design underway. Additional funding allocated for integrated mobility elements. |
| HE-0007B   | DIVISION          | SR 1794 (TEKNIKA PARKWAY), FROM SR 1632 (RED MILL ROAD) CONSTRUCT TURN LANES AND SIGNALIZE INTERSECTION.                                                                                                                             | 11/29/2023      | 8/14/2024  | MARK S. GALLO         | \$95,000     | \$815,000    | Preliminary engineering underway. Scope revised to roundabout instead of turn lanes and signal.          |
| HS-2005L   | DIVISION          | SR 1327 (GREGSON STREET) AT KNOX STREET. INSTALL TRAFFIC SIGNAL.                                                                                                                                                                     |                 | 6/26/2024  | ASHLEY LOWERY         |              | \$110,000    |                                                                                                          |
| HS-2005D   | DIVISION          | SR 1303 (PICKETT ROAD) AT SR 1116 (GARRETT ROAD)/(LUNA LANE). INSTALL TRAFFIC SIGNAL.                                                                                                                                                | 12/1/2023       | 3/27/2024  | KAYLA NOELLE GALES    | \$2,000      | \$157,000    |                                                                                                          |
| HS-2005H   | DIVISION          | SR 1973 (PAGE ROAD) AT CHURCHILL HALL/Aat Churchill HALLI/ARBY'S /MCDONALDS DRIVEWAY. INSTLL DIRECTIONAL CROSSOVER.                                                                                                                  |                 | 3/27/2024  | KAYLA NOELLE GALES    |              | \$20,000     |                                                                                                          |

**NCDOT DIVISION 5  
DURHAM PROJECT LIST  
5-YEAR PROGRAM  
July 2023**

| Project ID | Responsible Group | Description                                                                                                | R/W Acq. Begins | Let Date   | Project Manager Name | ROW \$ | CON \$       | COMMENTS |
|------------|-------------------|------------------------------------------------------------------------------------------------------------|-----------------|------------|----------------------|--------|--------------|----------|
| I-5941     | DIVISION          | I-85 FROM ORANGE COUNTY LINE TO US 15 /US 501 IN DURHAM PAVEMENT REHABILITATION                            |                 | 12/19/2023 | BENJAMIN J. UPSHAW   |        | \$16,800,000 |          |
| HI-0023    | DIVISION          | I-885 FROM I-40 TO 0.4 MILES NORTH OF TW ALEXANDER DRIVE. PAVEMENT REHABILITATION.                         |                 | 12/13/2023 | ALAN FINGER          |        | \$3,300,000  |          |
| HS-2005C   | DIVISION          | NC 54 AT NC 55                                                                                             |                 | 10/25/2023 | KAYLA NOELLE GALES   |        | \$271,000    |          |
| HS-2005M   | DIVISION          | NC 55 (ALSTON AVENUE) AT SR 1670 (GEER STREET). REVISE TRAFFIC SIGNAL AND INSTALL PEDESTRIAN SIGNAL HEADS. |                 | 10/25/2023 | ASHLEY LOWERY        |        | \$62,000     |          |
| HS-2005E   | DIVISION          | US 15-501 BUSINESS AT NC 751 (DURHAM - CHAPEL HILL BOULEVARD). INSTALLI GUARDRAIL.                         |                 | 8/23/2023  | KAYLA NOELLE GALES   |        | \$175,000    |          |
| HE-0007A   | DIVISION          | SR 1004 (OLD OXFORD ROAD) FROM FIRST AVE (MERCK DRVEWAY). CONSTRUCT RIGHT TURN LANE.                       |                 | 6/28/2023  | JOHN EDWARD SANDOR   |        | \$165,000    |          |

**Chatham County - DCHC MPO - Upcoming Projects - Planning & Design, R/W, or not started - Division 8--July 2023**

| <b>Contract # or<br/>WBS # or TIP #</b> | <b>Route</b> | <b>Description</b>                                                                  | <b>Let Date</b> | <b>Completion<br/>Date</b> | <b>Contractor</b> | <b>Project Admin.</b>        | <b>Funds<br/>Needed</b> | <b>Notes</b>         |
|-----------------------------------------|--------------|-------------------------------------------------------------------------------------|-----------------|----------------------------|-------------------|------------------------------|-------------------------|----------------------|
| U-6192                                  | US 15-501    | Convert to reduced conflict intersections<br>from US 64 to SR 1919 (Smith Level Rd) | FY 2031         | TBD                        | TBD               | Greg Davis<br>(910) 773-8022 | \$117,700,000           | Right of Way FY 2028 |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                        | Description                                                                                                                                                                                                                                               | LET/Start Date | Draft STIP Let Date | Completion Date | Cost        | Status                                                                      | Project Lead                          |
|----------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|---------------------|-----------------|-------------|-----------------------------------------------------------------------------|---------------------------------------|
| U-4726DF                         | Bicycle detection at signalized intersections in Carrboro                                                                                                                                                                                                 | 4/30/2023      | N/A                 | FY2025          | \$36,000    | Plans at 90% completion - Carrboro needs to provide revised letting date    | Town of Carrboro/Stephen Robinson     |
| U-4726IK                         | Construct sidewalk/MUP on Homestead Road from Seawell School Road to Weaver Dairy Road in Chapel Hill                                                                                                                                                     | 5/10/2023      | N/A                 | FY2025          | \$1,300,000 | NCDOT has concurred with Town's bid award                                   | Town of Chapel Hill/Stephen Robinson  |
| EB-5721                          | Upgrade existing off-road path and construct new section of path of Bicycle Route #1 from Cleland Drive to Willow Drive in Chapel Hill                                                                                                                    | 7/17/2021      | FY2022              | FY2025          | \$2,400,000 | Bids opened 7/17/23 - Bids currently under review                           | Town of Chapel Hill/Stephen Robinson  |
| BL-0044<br>49998.1.1             | NC 54 from Westbrook Drive in Carrboro to west of US 15/501/NC 86 (South Columbia Street) interchange in Chapel Hill. Construct sidewalk and install pedestrian signals, crosswalks, and refuge islands at selected locations.                            | TBD            | FY2023              | 10/31/2024      | \$1,311,000 | Construction funding to be requested once municipal agreements are executed | Chad Reimakoski                       |
| P-5701<br>46395.1.1<br>46395.3.1 | Construct Platform, Passenger Rail Station Building at Milepost 41.7 Norfolk Southern H-line in <b>Hillsborough</b>                                                                                                                                       | 6/30/2023      | N/A                 | FY2025          | \$7,200,000 | PE funding scheduled 7/1/2020                                               | Matthew Simmons                       |
| SS-6207A<br>50337                | NC 54 Pedestrian improvements between SR 1902 (Manning Drive) and SR 1937 (Old Fayetteville Road) in Chapel Hill and Carrboro. Improvements will include refuge islands, crosswalks and pedestrian signals. Improvements to be completed by state forces. | 6/30/2023      | N/A                 | 12/31/2023      | \$171,000   | Planning and design activities underway                                     | Dawn McPherson                        |
| EL-4828A                         | Construct Morgan Creek Greenway Phase 1 in Carrboro                                                                                                                                                                                                       | 7/31/2023      | N/A                 | FY2026          | \$372,000   | Planning and design activities underway                                     | Town of Carrboro/Stephen Robinson     |
| HL-0045                          | Repair Bridge #241 on Exchange Park Lane over Eno River from South Churton Street to Faribault Lane in Hillsborough                                                                                                                                       | 9/28/2023      | FY2023              | FY2026          | \$153,800   | Planning and design activities underway                                     | Town of Hillsborough/Stephen Robinson |
| C-5181                           | Jones Creek Greenway Project - Fill Gap between the Carrboro Upper Bolin Trail and Twin Creeks Greenway and also implement program to support on-vehicle trips to Morris Grove Elementary School                                                          | 9/28/2023      | FY2023              | FY2025          | \$654,000   | Planning and design activities underway                                     | Town of Carrboro/Stephen Robinson     |
| C-5650                           | Construct sidewalk on one side of SR 1919 (Smith Level Road/S. Greensboro St.) from Public Works Drive to the northern end of Old Pittsboro Road in Carrboro                                                                                              | 3/29/2024      | FY2024              | FY2026          | \$1,718,000 | Planning and design activities underway                                     | Town of Carrboro/Stephen Robinson     |
| B-6037                           | Replace Bridge #49 over Norfolk Southern Railway on NC 86                                                                                                                                                                                                 | 1/21/2025      | FY2025              | FY2028          | \$2,500,000 | Planning and design activities underway                                     | Brian Ketner                          |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                                     | Description                                                                                                                                                  | LET/Start Date | Draft STIP Let Date | Completion Date | Cost         | Status                                                                                                 | Project Lead                         |
|-----------------------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|---------------------|-----------------|--------------|--------------------------------------------------------------------------------------------------------|--------------------------------------|
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| BR-0092                                       | Replace Bridge #37 on NC 86 over New Hope Creek                                                                                                              | 8/19/2025      | N/A                 | FY2028          | \$4,100,000  | Planning and design activities underway                                                                | Alexander Foster                     |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| EB-5880                                       | Construct sidewalk on the north side of SR 1005 (Jones Ferry Road) from Davie Road to SR 1010 (West Main St.) in Carrboro                                    | 9/30/2025      | FY2025              | FY2027          | \$441,000    | Planning and design activities underway                                                                | Town of Carrboro/Stephen Robinson    |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| EB-5890                                       | Construct sidewalk on Barnes Street from King Street to SR 1005 (Jones Ferry Road) in Carrboro                                                               | 9/30/2025      | FY2025              | FY2027          | \$230,000    | Planning and design activities pending                                                                 | Town of Carrboro/Stephen Robinson    |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| EB-5886B                                      | Construct sidewalk/MUP/bike lanes on Estes Drive from south of Norfolk Southern Railroad to NC 86 (MLK Jr. Blvd.) in Chapel Hill                             | 10/2/2025      | FY2025              | FY2027          | \$3,104,000  | Planning and design activities pending                                                                 | Town of Chapel Hill/Stephen Robinson |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| I-3306AC                                      | I-40 at NC 86 - Upgrade to superstreet from Northwood Drive to Ramp C/D at I-40 interchange                                                                  | 10/21/2025     | FY2026              | FY2028          | \$4,350,000  | Planning and design activities underway                                                                | Radha Attaluri                       |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| BP7-R009                                      | Replace Bridge #11 on SR 1336 (Halls Mill Road)                                                                                                              | 11/6/2025      | N/A                 | FY2028          | \$1,100,000  | Planning and design activities underway<br>Plans at 65%                                                | Vacant                               |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| BP7-R013                                      | Replace Bridge #90 on SR 1940 (Damascus Church Road)                                                                                                         | 9/3/2026       | N/A                 | FY2029          | \$800,000    | Planning and design activities underway<br>Plans at 25%                                                | Vacant                               |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| EB-5998                                       | Construct MUP on US 15/501 from Willow Drive to SR                                                                                                           | 9/30/2026      | FY2026              | FY2028          | \$2,044,000  | Planning and design activities pending                                                                 | Town of Chapel                       |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| EB-5886A                                      | Construct sidewalk/MUP/bike lanes on Estes Drive from SR 1772 (North Greensboro Street) to south of Norfolk Southern Railroad Tracks in the Town of Carrboro | 9/17/2026      | FY2026              | FY2029          | \$848,000    | Planning and design activities pending                                                                 | Town of Carrboro/Stephen Robinson    |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| I-5958<br>45910.1.1<br>45910.3.1              | Pavement Rehabilitation on I-40/I-85 from West of SR 1114 (Buckhorn Road) to West of SR 1006 (Orange Grove Road)                                             | 11/17/2026     | FY2027              | FY2028          | \$8,690,000  | Planning and design activities pending                                                                 | Chad Reimakoski                      |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| I-5967<br>45917.1.1<br>45917.2.1<br>45917.3.1 | Interchange improvements at I-85 and SR 1009 (South Churton Street) in <b>Hillsborough</b>                                                                   | 10/19/2027     | FY2031              | FY2030          | \$16,900,000 | PE funding approved 9/8/17, Planning and Design activities underway, Coordinate with I-0305 and U-5845 | Bryan Key                            |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| I-5959                                        | Pavement Rehabilitation on I-85 from West of SR 1006                                                                                                         | 11/16/2027     | N/A                 | FY2029          | \$11,156,000 | Planning and design activities pending                                                                 | Chad Reimakoski                      |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |
| BR-0247                                       | Replace Bridge #29 on US 70 Business/NC 86 over Cates Creek                                                                                                  | 11/16/2027     | N/A                 | FY2029          | Pending      | Preliminary activities pending                                                                         | Bryan Key                            |
|                                               |                                                                                                                                                              |                |                     |                 |              |                                                                                                        |                                      |

## NCDOT DIV 7 PROJECTS LOCATED IN DCHCMPO - UNDER DEVELOPMENT

| TIP/WBS #                                      | Description                                                                                                                                                           | LET/Start Date | Draft STIP Let Date                     | Completion Date | Cost          | Status                                                                                                                                                | Project Lead       |
|------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------|----------------|-----------------------------------------|-----------------|---------------|-------------------------------------------------------------------------------------------------------------------------------------------------------|--------------------|
| R-5821A<br>47093.1.2<br>47093.2.2<br>47093.3.2 | Construct operational improvements including Bicycle/Pedestrian accommodations on NC 54 from SR 1006 (Orange Grove Road) to SR 1107 /SR 1937 (Old Fayetteville Road). | 6/17/2031      | Funded for Preliminary Engineering Only | FY2033          | \$7,000,000   | PE funding approved 10/10/17, design activities currently suspended, Coordinating with NC54 West Corridor Study                                       | Chris Smitherman   |
| U-5845<br>50235.1.1<br>50235.2.1<br>50235.3.1  | Widen SR 1009 (South Churton Street) to multi-lanes from I-40 to Eno River in <b>Hillsborough</b>                                                                     | 7/18/2028      | FY2031                                  | FY2031          | \$49,238,000  | PE funding approved 5/14/15, Planning and Design activities underway, Coordinate with I-5967                                                          | Radha Attaluri     |
| BP7-R007                                       | Replace Bridge #63 on Pleasant Green Road                                                                                                                             | 8/3/2028       | N/A                                     | FY2031          | \$2,500,000   | Planning and design activities underway                                                                                                               | Vacant             |
| BP7-R015                                       | Replace Bridge #86 on SR 1942 (Jones Ferry Road)                                                                                                                      | 8/18/2028      | N/A                                     | FY2030          | \$1,700,000   | Planning and design activities underway                                                                                                               | Vacant             |
| BR-0091                                        | Replace Bridge #32 on US 70 over the Eno River                                                                                                                        | 10/17/2028     | N/A                                     | FY2032          | \$4,000,000   | Planning and design activities underway                                                                                                               | Jon Gaillard       |
| I-5984<br>47530.1.1<br>47530.2.1<br>47530.3.1  | Interchange improvements at I-85 and NC 86 in <b>Hillsborough</b>                                                                                                     | 11/21/2028     | Funded for Preliminary Engineering Only | FY2031          | \$20,900,000  | PE funding approved 10/10/17, Planning and Design activities underway, Coordinate with I-0305 and I-5959                                              | Bryan Key          |
| B-5733                                         | Replace Bridge #39 over Booker Creek in Chapel Hill on SR 1010 (E. Franklin St.)                                                                                      | 1/16/2029      | N/A                                     | FY2031          | \$5,100,000   | Planning and design activities pending                                                                                                                | Jennifer Hernandez |
| BR-0195                                        | Replace Bridge #31 on SR 1010 (Franklin Street) over Bolin Creek in Chapel Hill                                                                                       | 2/15/2029      | N/A                                     | FY2031          | Pending       | Planning and design activities underway                                                                                                               | Jennifer Hernandez |
| I-0305<br>34142.1.2<br>34142.2.2<br>34142.3.2  | Widening of I-85 from west of SR1006 (Orange Grove Road) in Orange Co. to west of SR 1400 (Sparger Road) in Orange Co.                                                | 1/1/2040       | Funded for Preliminary Engineering Only | FY2044          | \$132,000,000 | PE funding approved 6/5/18, Planning and design activities underway, Project reinstated per 2020-2029 STIP (funded project) and delete project I-5983 | Bryan Key          |

North Carolina Department of Transportation

7/21/2023

Active Projects Under Construction - Orange Co.

| Contract Number | TIP Number | Location Description                                                                                                   | Contractor Name                                            | Resident Engineer   | Contract Bid Amount | Availability Date | Completion Date | Work Start Date | Estimated Completion Date | Progress Schedule Percent | Completion Percent |
|-----------------|------------|------------------------------------------------------------------------------------------------------------------------|------------------------------------------------------------|---------------------|---------------------|-------------------|-----------------|-----------------|---------------------------|---------------------------|--------------------|
| C204632         | I-3306A    | WIDENING I-40 FROM I-85 IN ORANGE COUNTY TO THE DURHAM COUNTY LINE AND I-40 WESTBOUND IN DURHAM COUNTY NEAR US-15/501. | THE LANE CONSTRUCTION CORPORATION                          | Cvijetic, PE, Bojan | \$236,457,869.00    | 9/27/2021         | 9/1/2025        | 10/28/2021      | 9/1/2025                  | 38                        | 27.16              |
| C204806         |            | RESURFACING OF 27 SECTIONS OF SECONDARY ROADS                                                                          | CAROLINA SUNROCK LLC                                       | Howell, Bobby J     | \$4,512,658.45      | 3/15/2023         | 9/15/2024       | 5/22/2023       | 9/15/2024                 | 14                        | 9.99               |
| DG00589         | HS-2007C   | INSTALLATION OF THERMOPLASTIC MARKING LINES ON VARIOUS SECONDARY ROUTES WITHIN DIVISION 7                              | TRP CONSTRUCTION GROUP LLC                                 | Cvijetic, PE, Bojan | \$1,494,249.58      | 3/15/2023         | 11/7/2023       |                 |                           |                           |                    |
| DG00596         | R-5787I    | INSTALLATION OF ADA COMPLIANT CURB RAMPS AT VARIOUS ROUTES                                                             | CAROLINA GROUP PROPERTIES LLC DBA CAROLINA GROUP CONTRACT. | Howell, Bobby J     | \$312,070.00        | 10/12/2022        | 2/28/2024       | 11/9/2022       |                           |                           |                    |